

โครงการ Gaysorn 2

รายงานการประชุม

ชื่อประชุม	ประชุมเทคนิค และควบคุมคุณภาพ (Technical & Quality Control Meeting) ครั้งที่ 43		
วันและเวลา	วันศุกร์ที่ 22 เมษายน พ.ศ. 2559 เวลา 10.00-11.00 น.		
สถานที่	ห้องประชุมหน่วยงานอาคารสำนักงานและศูนย์การค้าเกษร 2 (GS2)		
ผู้ร่วมประชุม	คุณธีรวุฒิ โพธิ์ชัย บริษัท ซี.อี.เอส. จำกัด (CES) ces.teerawuth@gmail.com คุณเจียรยาพร นุญเยพรนาถ บริษัท ซี.อี.เอส. จำกัด (CES) jariyapornb@yahoo.com คุณเทินภัทร วงศ์วีเชียร บริษัท ซี.อี.เอส. จำกัด (CES) oa_wa@hotmail.com คุณเกานต์ นันทะพานา บริษัท ซี.อี.เอส. จำกัด (CES) kancivil@gmail.com คุณรัตนศักดิ์ หวานฉ่ำ บริษัท โปรเจ็ค แอลไลแอนซ์ จำกัด (PAC) rattanasak@projectalliance.co.th คุณนันทพร หาญสมบุรณ์ บริษัท โปรเจ็ค แอลไลแอนซ์ จำกัด (PAC) nunthaporn@projectalliance.co.th คุณสมชาติ ทองจรัส บริษัท โปรเจ็ค แอลไลแอนซ์ จำกัด (PAC) somchart@projectalliance.co.th คุณพิเชษฐ ตั้งอิสริยยศ บริษัท โปรเจ็ค แอลไลแอนซ์ จำกัด (PAC) piched@projectalliance.co.th คุณสุรัส วัฒนะเจียมวงษ์ บริษัท โปรเจ็ค แอลไลแอนซ์ จำกัด (PAC) surat@projectalliance.co.th คุณจีระยุทธ อินจันทร์ณรงค์ บริษัท โปรเจ็ค แอลไลแอนซ์ จำกัด (PAC) chiriyout@projectalliance.co.th คุณเอติเทพ ชลันธร บริษัท โปรเจ็ค แอลไลแอนซ์ จำกัด (PAC) adithep@projectalliance.co.th คุณธิตติวัตร สตัยธิดิอริย บริษัท จาร์ด็น เอ็นจิเนียริง จำกัด (JEC) thitvit@th.jec.com คุณธนวัฒน์ เลิศกิจานุวัฒน์ บริษัท จาร์ด็น เอ็นจิเนียริง จำกัด (JEC) tanawat.le@th.jec.com คุณเมษญุศักดิ์ จินตกุล บริษัท อาศาศาฟอนเจอร์ จำกัด (ASA) manoonsak_bal@outlook.com		
บันทึกโดย :	คุณเกานต์	นันทะพานา	บริษัท ซี.อี.เอส. จำกัด (CES)
ตรวจสอบโดย :	คุณเวรรัตน์	เลิศประสิทธิ์คุณ	บริษัท ซี.อี.เอส. จำกัด (CES)
สำเนาเรียน :	ผู้เข้าร่วมประชุมทุกท่าน		
	คุณธนัทเดช	ชินระเบียบ	บริษัท เกษร พร็อพเพอร์ตี้ จำกัด (GP)
	คุณเคียวกร	ฐาภรณ์จิรนนท์	บริษัท เกษร พร็อพเพอร์ตี้ จำกัด (GP)
	คุณเพ็ชรพล	โอสถาพร	บริษัท เกษร พร็อพเพอร์ตี้ จำกัด (GP)
	คุณธวัชชัย	กวิสสร	บริษัท ซี.อี.เอส. จำกัด (CES)
	คุณเวรรัตน์	เลิศประสิทธิ์คุณ	บริษัท ซี.อี.เอส. จำกัด (CES)
	คุณวีระยุทธ	สลิวงค์	บริษัท ซี.อี.เอส. จำกัด (CES)
	คุณเวโรดม	ณสงฆ์	บริษัท ซี.อี.เอส. จำกัด (CES)
	คุณเข้านาญ	เขียงมา	บริษัท ซี.อี.เอส. จำกัด (CES)
	คุณเสถียร	งามสอาด	บริษัท ซี.อี.เอส. จำกัด (CES)
	คุณเสาวราญ	สุกแทน	บริษัท ซี.อี.เอส. จำกัด (CES)
	คุณเนนพดล	ใจซื่อ	บริษัท โปรเจ็ค แอลไลแอนซ์ จำกัด (PAC)
	คุณณัฐพล	แสงสรสิทธิ์	บริษัท โปรเจ็ค แอลไลแอนซ์ จำกัด (PAC)
	คุณไพบุณย์	วงศ์นิธิสมบุรณ์	บริษัท โปรเจ็ค แอลไลแอนซ์ จำกัด (PAC)
	คุณธนดัด	มุสิกมาศ	บริษัท โปรเจ็ค แอลไลแอนซ์ จำกัด (PAC)
	คุณเอกทัตย์	อรรช	บริษัท โปรเจ็ค แอลไลแอนซ์ จำกัด (PAC)
	คุณวีรุฬห์	สามกษัตริย์	บริษัท โปรเจ็ค แอลไลแอนซ์ จำกัด (PAC)
	คุณเดื่องกมล	บุรุษานนท์	บริษัท โปรเจ็ค แอลไลแอนซ์ จำกัด (PAC)
	คุณสุหิต	สาธิตสิน	บริษัท จาร์ด็น เอ็นจิเนียริง จำกัด (JEC)
	คุณเทพธัชชัย	แสงวิโรจน์	บริษัท จาร์ด็น เอ็นจิเนียริง จำกัด (JEC)
	คุณธีรวัฒน์	ศรีรอด	บริษัท จาร์ด็น เอ็นจิเนียริง จำกัด (JEC)
	คุณเนนอุฬาร	เสี้ยวรัตนบวร	บริษัท จาร์ด็น เอ็นจิเนียริง จำกัด (JEC)
	คุณรุ่งโรจน์	คำนิล	บริษัท จาร์ด็น เอ็นจิเนียริง จำกัด (JEC)
	คุณเจริญ	รอดประสิทธิ์	บริษัท จาร์ด็น เอ็นจิเนียริง จำกัด (JEC)
	คุณเวชรพันธ์	จันโด	บริษัท จาร์ด็น เอ็นจิเนียริง จำกัด (JEC)
	คุณวิชญ์	ชัยธีระพันธุ์กุล	บริษัท จาร์ด็น เอ็นจิเนียริง จำกัด (JEC)
	คุณเพ็ชรพล	ทวีกุล	บริษัท ปีเตอร์สัน 1990 จำกัด (PTS)
	คุณเคมสัน	เขื่อนสนธิ	บริษัท ปีเตอร์สัน 1990 จำกัด (PTS)
	คุณเสวกร	บุญสงค์	บริษัท ปีเตอร์สัน 1990 จำกัด (PTS)
	คุณชัยวัฒน์	ดิลกธรรมานนท์	บริษัท ปีเตอร์สัน 1990 จำกัด (PTS)
	คุณเพิ่มรัก	ศรีภิรมย์	บริษัท อาศาศาฟอนเจอร์ จำกัด (ASA)
	คุณเวทิตตา	ชุมพรพรราช	บริษัท อาศาศาฟอนเจอร์ จำกัด (ASA)
	คุณเพชรรัตน์	ปิ่นมั่ง	บริษัท อาศาศาฟอนเจอร์ จำกัด (ASA)

ลำดับที่	รายละเอียด	โดย	วันที่
1	วัตถุประสงค์		
1.1	Technical ติดตาม เทคนิค การทำงาน Request for Approval (Shop Drawing) และ Method Statement การทำงาน	บันทึก	-
1.2	Quality Control ติดตามปัญหาและแก้ไข Non-Conforming (NC)	บันทึก	-
2	รับรองรายงานการประชุมครั้งที่ผ่านมา		
2.1	รายงานการประชุมครั้งที่ 42 ไม่มีผู้ใดเสนอให้มีการแก้ไขใดๆ รายงานการประชุมครั้งที่ 42 จึงถูกรับรองโดยผู้เข้าร่วมการประชุม	บันทึก	-
2.2	แจ้งให้ผู้เข้าร่วมการประชุมสามารถแก้ไขบันทึกการประชุมครั้งที่ 43 ได้หากมีข้อผิดพลาดที่ต้องการให้แก้ไข	บันทึก	-
3	เรื่องแจ้งเพื่อทราบ		
3.1	PAC นัดหมายกำหนดการ Site walk เฉพาะผู้รับเหมาวันจันทร์ 13.30 น. ของทุกอาทิตย์โดยจะต้องมี Safety และระดับ Project เข้าร่วมทุกครั้ง	บันทึก	-
3.2	CES แจ้งว่ายังไม่ได้ SI ของฝ้าใต้ตัว Bridgelink -> PAC ขอตรวจสอบกับ LS เรื่อง Scope งานก่อนว่าฝ้าบริเวณนี้รวมในมูลค่าตามสัญญาของ CES แล้วหรือไม่ ถ้ายังไม่รวมจะออก SI มาให้ CES	PAC	TBA
3.3	ASA ฝาก PAC ตามแบบไฟฟ้าของ Bridgelink -> PAC ให้ ASA list แบบที่ต้องการมาเดี่ยว PAC จะประสานงานต่อไป	ASA	TBA
4	เรื่องสืบเนื่องจากการประชุมที่ผ่านมา		
4.1	เรื่องสืบเนื่องจากรื่องแจ้งให้ทราบ		
4.1.1	เรื่องงาน Bridgelink -> PAC ฝาก CES ตามเรื่องผลทดสอบชิ้นตัวอย่างจากสถาบันกลาง -> PAC แจ้งให้ JEC ไปวาง floor plug จริงของ bridgelink เลย -> JEC สอบถามว่ามีแบบ AR หรือยัง -> CES แจ้งว่ามีแต่แบบ interior กับ structure ไม่มี AR -> PAC แจ้งว่าแบบโครงสร้าง Bridgelink จะส่งในวันที่ 20/04/59 -> CES แจ้งว่าจะกระทบกับแผนงานเพราะหลังส่งกราฟจะต้องรีบเชื่อมเหล็กแล้วถ้ามีการเปลี่ยนแปลงแบบจะมีเรื่องรอส่งของด้วยเพราะเป็นเหล็กเกรดพิเศษ และถ้ามีการแก้ไขรูปแบบก็ต้องสั่งของใหม่เพราะของเดิมเตรียมไว้หมดแล้ว -> ASA จะส่งแบบติดตั้ง Cocoon มาให้ CES โดยจะต้องยกมาติดตั้งก่อนที่ CES จะวางคานชั้น L04 -> CES สอบถามว่า ASA เอา Cocoon เข้าด้านข้างใต้หรือไม่ เพราะ CES จะต้องตั้งเสาชั่วคราวไปรับ mainbeam ชั้น L04 -> ASA กับ CES จะหารือกันก่อนรอบหลังการประชุมอีกที -> PAC แจ้งว่า KCS จะส่งแบบโครงสร้างชั้น L04 วันที่ 25/04/59 โดยอิงหลักจะไม่แก้ไขให้ CES ติดตั้ง Main Beam ได้เลย	CES JEC PAC CES/ASA PAC	TBA TBA 20/04/59 22/04/59 25/04/59
4.1.2	CES สอบถามเรื่องแบบแก้ไข ใต้ข้อสรุปจาก PAC ดังนี้ แบบสถาปัตยกรรม - ชั้น 19-20 PAC จะตามให้ภายในสิ้นเดือนกุมภาพันธ์ 59 -> CES ได้รับแล้ว และขอให้ PAC ติดตามแบบชั้นลอยของชั้น 19 ให้ด้วย แบบโครงสร้าง - PAC แจ้งว่าแบบโครงสร้างพื้น Post-tension ชั้น 19 จะส่งให้ CES ภายในวันนี้ -> CES ได้รับแล้ว - PAC แจ้งว่าแบบโครงสร้างชั้น Post-tension ชั้น 20 พร้อมแบบโครงสร้าง RC จะได้ข้อสรุป 25/04/59 แบบสถาปัตยกรรมภายใน - CES แจ้งว่าต้องการแบบ Interior ห้องน้ำชั้น 19 ด้วยเพราะต้องให้เรื่องตำแหน่งของสุขภัณฑ์	PAC บันทึก PAC PAC	TBA - 25/04/59 TBA
4.1.3	เรื่องงานชุดดิน Ductbank ของ JEC หลังส่งกราฟ JEC จะนัดหมายผู้รับเหมาเข้ามาคุยเรื่องขั้นตอนการทำงานหลังส่งกราฟ -> JEC จะแจ้งวันเข้ามาอีกที	JEC	TBA
4.1.4	CES แจ้งว่ามีสายไฟขนาดใหญ่ของ JEC รุ่งเหนือคานบริเวณผนังใต้ Ramp ชั้น L00 บริเวณ Gridline 1-5/A ขนาด Dia.400 mm 4 เส้น ซึ่งคานเส้นที่มีไม่สามารถรับน้ำหนักได้เพียงพอ ฝาก PAC ประสานกับ KCS ให้ออกแบบคานตัวนี้และออก SI มาให้ด้วย -> PAC แจ้งให้ผู้ปิดกั้นตัวเสาเส้นเลย โดยงานระบบจะกำหนดระยะมาให้ และจะส่งให้ CES ภายใน 22/4/59	JEC	22/04/59
4.1.5	เรื่องแผนขังน้ำ -> CES ได้ส่งแปลนปิดให้ JEC แล้วจะเหลือ Recycle / Retention tank ที่ยังไม่ได้ส่ง	CES	TBA
4.1.6	PAC ตามเรื่องงานกระเบื้องจะเริ่มงานเมื่อไร -> CES ส่งวัสดุขออนุมัติไปแล้วฝาก PAC เรื่องเอกสารด้วย -> CES ฝาก PAC ประสานงานต่อไปยัง GP ขอให้จัดส่งสุขภัณฑ์จริงเข้ามาภายในหน่วยงานเพราะตาม Schedule จะต้องทำแล้ว	PAC PAC	TBA TBA
4.1.7	เรื่อง ๑6 -> PAC แจ้งว่าจะตรวจกันวันที่ 30/01/60 ภายในวันที่ 29/04/59 จะมีแบบชุดขออนุญาตก่อสร้างที่แก้ไขมาอีกที ฝากผู้รับเหมาตรวจสอบและใช้แบบชุดนี้ในการพิจารณาว่าให้ชะลองานส่วนใดไว้ก่อนค่อยไปทำหลังจากตรวจ ๑6 ไปแล้ว	บันทึก PAC	- 29/04/59
4.1.8	PAC สอบถามเรื่องงาน Mockup แต่งผิวพื้น -> CES แจ้งว่าได้ขั้นตอนการทำงานจาก Sub แล้วจะส่งให้ PAC 25/04/59	CES	25/04/59
4.1.9	เรื่องเหล็กยึดคานที่ติดงาน JEC -> CES แจ้งว่าจะเอาชุดที่รัดเสาที่ L03 ออกหลังจากตัดคานโดยจะไปรัดที่ชั้น 11 แทนประมาณวันที่ 20-21/4/59 -> CES แจ้งจะตัดคานวันที่ 23/04/59 และรื้อค้ำยันที่ชั้น L03 วันที่ 24/04/59	CES	23/04/59
4.1.10	CES แจ้งเรื่องท่อในบันได ST-01 แนวท่อจะอยู่ในระยะ clear บันไดหนีไฟและบันไดคานพิจารณาซึ่งผิดกฎหมายควบคุมอาคาร -> ทาง GP กำลังหารือกับทางฝ่ายกฎหมาย ฝาก PAC ตามต่อ	PAC	TBA
4.1.11	PAC ติดตามผล Test เหล็กเสริมเดือน กุมภาพันธ์-มีนาคม 59 และผลคอนกรีตเดือน มีนาคม 59 -> PAC แจ้งให้เตรียมของเดือนเมษายนไว้เลย	CES	TBA
4.1.12	เรื่องพื้นที่ว่างระหว่างแนวผนังก่อของ CES กับ Aluminium Pleat ของ PTS -> CES แจ้งว่าชั้น L03 ยังไม่ได้ SI และเคยถาม RFI ไปแล้วยังไม่ได้รับคำตอบจาก PAC ตามข้อสรุป -> ได้ SI แล้วใช้ของ SKK ไม่ Texture	บันทึก	-
4.1.13	เรื่องแบบ Ductbank -> JEC จะแจ้งให้ CES ทราบภายในวันที่ว่าแบบสรุปอย่างไร	JEC	TBA
4.1.14	JEC แจ้งว่าต้องการแบบฝ้าของ lift lobby -> ASA แจ้งว่าชั้น L05-L08 จะมีพื้นที่ให้ ASA ทำฝ้าใต้ 5 ซม. -> JEC แจ้งว่าจะขอยกเลิกฝ้าใต้หรือไม่ -> PAC ให้ JEC/ASA ทำตามแบบไปก่อนและจะรีบตามข้อสรุปให้ -> PAC ตามแผนงาน package 2 จากทาง ASA เพื่อจะได้นัดหมาย kickoff ได้ -> kickoff แล้ว 21/04/59	บันทึก PAC บันทึก	- TBA -
4.1.15	เรื่องการส่งมอบพื้นที่ให้ JEC ทำงานต่อ -> JEC แจ้งให้ CES เร่งงานแต่งห้องพื้นที่ชั้น 8 เพราะ JEC มีทอลเมเยอร์ให้ CES แต่งพื้นที่พร้อมทำสีเลย	CES	TBA
4.1.16	PAC แจ้งให้ JEC ปลอมน้ำทิ้งไว้ในท่อด้วย เวลาผู้รับเหมาเจ้าอื่นมาเจาะโดนจะได้เห็นรอยรั่ว -> JEC จะขังน้ำไว้ในท่อหลังจากส่งงานแล้ว	บันทึก	-
4.1.17	JEC ตามแบบห้องน้ำชั้น 9-12 -> CES แจ้งว่าแบบ Interior ห้องน้ำ PAC จะให้มาก่อนส่งกราฟ -> PAC ขอเลื่อนเป็นภายในวันที่ 22/04/59	PAC	22/04/59
4.1.18	JEC แจ้งว่าจะส่ง Staff เข้ามาคุยกับ ASA เพราะมีงานบางส่วนต้อง Built in ด้วย	JEC	TBA
4.1.19	ASA แจ้งกำหนดการติดทุกลำที่เกี่ยวกับงานของ PTS จะเข้าหน่วยงานได้หลังส่งกราฟจากเดิมตามแผนงานคือต้นเมษายน -> PAC แจ้งให้ CES ก่อผนังเดิมไปเลยแล้วค่อยมากรัดที่หลังเพราะ 18/04/59 ASA จะต้องส่งงานก่อนไม่สัปดาห์แล้ว -> ดำเนินการแล้ว -> ASA แจ้งว่าแจ้งว่าจะสามารถติดคานอะโนมาในส่วนที่ต้องมีงานของ PTS มาทำงานต่อไปก่อนส่งกราฟ PTS จะพยายามทำให้จบตาม milestone แจ้งเพิ่มเติมใน Site Meeting ไปแล้วว่าชั้น L02 จะไม่พัน -> ดำเนินการแล้ว	บันทึก บันทึก	- -

ลำดับที่	รายละเอียด	โดย	วันที่
4.1.20	เรื่องแทนเครื่องห้อง High Volt -> รายการคำนวณ RMU CES ทำเสร็จแล้วจะส่งให้ PAC / JEC หลังการประชุม	CES	22/04/59
4.1.21	CES แจ้งว่าขนาดแทนเครื่องที่ได้รับมาจาก JEC ไม่สอดคล้องกับขนาดของเครื่องที่เข้ามา ขอให้ทาง JEC ออกเอกสารชี้แจงให้ด้วย -> CES ได้รับแล้ว	บันทึก	-
4.1.22	PAC ฝากให้ PTS นัดหมาย Supplier งานประต Auto ให้เข้ามาคุยกับ JEC เรื่องขั้นตอนการทำงานด้วย -> PAC ฝาก PTS ทำ RFI สอบถามเรื่องตำแหน่งสวิตช์ -> PTS แจ้งว่า Material ยังไม่ Approved จะรู้ตำแหน่งได้ต้อง confirm Material ก่อน -> PTS แจ้งเพิ่มเติมว่า GP ต้องการ Spec ที่สูงกว่าตัวที่ทำไปขออนุมัติ ฝาก PAC หาข้อสรุป	PAC	TBA
4.1.23	เรื่องระยะของบันไดเลื่อนด้วย -> จะมีงานสกัดพื้นที่ชั้น L00-L04 -> PAC ได้ส่งให้ KCS review แล้วและขอให้ CES ส่งแผนงานให้ด้วย -> CES แจ้งว่าเคยส่งเรื่องระยะเวลาลาดำเนินการไปแล้วครั้งละ 5 วัน	บันทึก	-
4.1.24	เรื่องตามเอกสาร RFA/RFI - รายละเอียดตามเอกสารแนบฝาก PAC ตามคำตอบจากผู้ออกแบบด้วย	PAC	TBA
4.2	เรื่องสืบเนื่องจาก Technical Meeting		
4.2.1	JNC (Floor hardener) -> เรื่องประกันผลงานของ JNC -> CES แจ้งว่าได้ 2 ปีนับจากวันที่ CES ส่งมอบงานให้กับโครงการ เอกสารจะส่งตามภายหลัง	CES	TBA
4.3	เรื่องสืบเนื่องจาก QC Meeting		
	-		
5	Technical		
5.1	-		

ลำดับที่	รายละเอียด	โดย	วันที่																																																																																																				
6	Quality Control																																																																																																						
6.1	ตาราง NC คงค้าง																																																																																																						
	<table><tr><th>Contractor</th><th>จำนวน NC ที่ PAC ออกมา</th><th>จำนวน NC ที่ปิดได้</th><th>จำนวน NC คงค้าง</th></tr><tr><td>CES</td><td>66</td><td>58</td><td>8</td></tr><tr><td>JEC</td><td>21</td><td>15</td><td>6</td></tr><tr><td>PTS</td><td>1</td><td>1</td><td>-</td></tr><tr><td>ASA</td><td>-</td><td>-</td><td>-</td></tr><tr><td>KONE</td><td>-</td><td>-</td><td>-</td></tr></table>	Contractor	จำนวน NC ที่ PAC ออกมา	จำนวน NC ที่ปิดได้	จำนวน NC คงค้าง	CES	66	58	8	JEC	21	15	6	PTS	1	1	-	ASA	-	-	-	KONE	-	-	-																																																																														
Contractor	จำนวน NC ที่ PAC ออกมา	จำนวน NC ที่ปิดได้	จำนวน NC คงค้าง																																																																																																				
CES	66	58	8																																																																																																				
JEC	21	15	6																																																																																																				
PTS	1	1	-																																																																																																				
ASA	-	-	-																																																																																																				
KONE	-	-	-																																																																																																				
	<table><tr><th>No.</th><th>Reference Doc.</th><th>วันที่ออกเอกสาร</th><th>กำหนดวันแก้ไข</th><th>วันที่ Contractor คาดว่าจะแก้ไขจบ</th></tr><tr><td colspan="5">CES</td></tr><tr><td>1</td><td>NCR.1310.160202.CES.SW.#1 -043 จากการตรวจสอบพื้นที่เทคอนกรีตแล้วนั้นพบว่าบริเวณพื้น, คาน ชั้น L02 GL.3-4/C-D มีรอยร้าว</td><td>2/2/2016</td><td>9/2/2016</td><td>กำลังดำเนินการ</td></tr><tr><td>2</td><td>NCR.1310.160229.CES.CIN.#2-054 จากการตรวจสอบหน้างานพบว่าบริเวณคาน BRP3 บันได ST-02 ชั้น L02 เทสติดจากแบบโครงสร้าง</td><td>29/2/2016</td><td>7/3/2016</td><td>กำลังดำเนินการ</td></tr><tr><td>3</td><td>NCR.1310.160308.CES.SW.#1-058 จากการตรวจสอบงานโครงสร้างพื้นที่เทคอนกรีตแล้ว และได้ถอดตั้งร้านไม้แบบออกแล้วนั้นพบว่าบริเวณชั้น P1A ถึง P4A อาคารจอดรถ GL.1-6/A-C งานโครงสร้างไม่เรียบร้อย</td><td>8/3/2016</td><td>15/3/2016</td><td>กำลังดำเนินการ</td></tr><tr><td>4</td><td>NCR.1310.160420.CES.CIN.#1-062 จากการตรวจสอบคุณภาพงานเทคอนกรีต Fireman Lift พบว่าผิวคอนกรีตด้านในปล่อง Lift เกิดรอยโพรงของคอนกรีตหลายจุด บริเวณชั้น L08-L10</td><td>20/4/2016</td><td>27/4/2016</td><td>กำลังดำเนินการ</td></tr><tr><td>5</td><td>NCR.1310.160420.CES.AO.#1-063 จากการตรวจสอบหน้างานพบว่างานฉาบปูน Retaining wall ชั้น LB มีรอยแตกร้าวจำนวนมาก</td><td>20/4/2016</td><td>27/4/2016</td><td>กำลังดำเนินการ</td></tr><tr><td>6</td><td>NCR.1310.160426.CES.ST.#1-064 ทาง PAC ขอให้ทาง CES ดำเนินการแก้ไขเรื่องการจอดรถบริเวณข้างรั้วไซค์งานก่อสร้างเป็นการเร่งด่วน</td><td>26/4/2016</td><td>3/5/2016</td><td>กำลังดำเนินการ</td></tr><tr><td>7</td><td>NCR.1310.160426.CES.ST.#2-065 ทาง PAC ขอให้ทาง CES ดำเนินการติดเหล็กที่โผล่ตามพื้นบันไดที่ชั้น L02-L04 ออกให้หมดเป็นการเร่งด่วน</td><td>26/4/2016</td><td>3/5/2016</td><td>กำลังดำเนินการ</td></tr><tr><td>8</td><td>NCR.1310.160426.CES.ST.#3-066 ทาง PAC ขอให้ทาง CES ดำเนินการเก็บเศษวัสดุอุปกรณ์ และเศษขยะที่ชั้น LB-L08 เป็นการเร่งด่วน</td><td>26/4/2016</td><td>3/5/2016</td><td>กำลังดำเนินการ</td></tr><tr><td></td><td></td><td></td><td></td><td>*ได้มีการแก้ไขไปแล้วจะทำการเอกสารปิดตามมา*</td></tr><tr><td colspan="5">JEC</td></tr><tr><td>1</td><td>NCR.1310.160328.JEC.ACH.#2 - 015 ติดตั้งราง Wireway ชั้น LB บริเวณ Service Corridor ไม่ถูกต้อง</td><td>28/3/2016</td><td>4/4/2016</td><td>กำลังดำเนินการ</td></tr><tr><td>2</td><td>NCR.1310.160426.JEC.ACH.#1 - 017 เดินท่อ ร้อยสาย ชั้น L01-L02 โดยที่ผนังยังไม่ได้ฉาบ</td><td>6/4/2016</td><td>13/4/2016</td><td>กำลังดำเนินการ</td></tr><tr><td>3</td><td>NCR.1310.160418.JEC.ACH.#1 - 018 อ้าง NCR - 016 หาไม่ถูกต้องตามหลักการ</td><td>18/4/2016</td><td>25/4/2016</td><td>กำลังดำเนินการ</td></tr><tr><td>4</td><td>NCR.1310.160419.JEC.ACH.#1 - 019 Sprk บริเวณห้อง AHU ชั้น L01 ไม่ Combine แบบ</td><td>19/4/2016</td><td>26/4/2016</td><td>กำลังดำเนินการ</td></tr><tr><td>5</td><td>NCR.1310.160419.JEC.ACH.#1 - 020 ท่อเหล็กหล่อบริเวณ Riser ที่ Service Corridor ชั้น L01 ไม่ Combine แบบกับระบบ AIR จึงหาไม่ทำงาน</td><td>19/4/2016</td><td>26/4/2016</td><td>กำลังดำเนินการ</td></tr><tr><td>6</td><td>NCR.1310.160419.JEC.ACH.#1 - 021 SAN เดินท่อไม่ได้เนื่องจากติด Duct Sprk ที่ชั้น L05 Car park เดินติดท้องพื้นเกินไป หาให้ไม่สามารถ Service ได้</td><td>19/4/2016</td><td>26/4/2016</td><td>กำลังดำเนินการ</td></tr><tr><td colspan="5">PTS</td></tr><tr><td>-</td><td>-</td><td></td><td></td><td>-</td></tr></table>	No.	Reference Doc.	วันที่ออกเอกสาร	กำหนดวันแก้ไข	วันที่ Contractor คาดว่าจะแก้ไขจบ	CES					1	NCR.1310.160202.CES.SW.#1 -043 จากการตรวจสอบพื้นที่เทคอนกรีตแล้วนั้นพบว่าบริเวณพื้น, คาน ชั้น L02 GL.3-4/C-D มีรอยร้าว	2/2/2016	9/2/2016	กำลังดำเนินการ	2	NCR.1310.160229.CES.CIN.#2-054 จากการตรวจสอบหน้างานพบว่าบริเวณคาน BRP3 บันได ST-02 ชั้น L02 เทสติดจากแบบโครงสร้าง	29/2/2016	7/3/2016	กำลังดำเนินการ	3	NCR.1310.160308.CES.SW.#1-058 จากการตรวจสอบงานโครงสร้างพื้นที่เทคอนกรีตแล้ว และได้ถอดตั้งร้านไม้แบบออกแล้วนั้นพบว่าบริเวณชั้น P1A ถึง P4A อาคารจอดรถ GL.1-6/A-C งานโครงสร้างไม่เรียบร้อย	8/3/2016	15/3/2016	กำลังดำเนินการ	4	NCR.1310.160420.CES.CIN.#1-062 จากการตรวจสอบคุณภาพงานเทคอนกรีต Fireman Lift พบว่าผิวคอนกรีตด้านในปล่อง Lift เกิดรอยโพรงของคอนกรีตหลายจุด บริเวณชั้น L08-L10	20/4/2016	27/4/2016	กำลังดำเนินการ	5	NCR.1310.160420.CES.AO.#1-063 จากการตรวจสอบหน้างานพบว่างานฉาบปูน Retaining wall ชั้น LB มีรอยแตกร้าวจำนวนมาก	20/4/2016	27/4/2016	กำลังดำเนินการ	6	NCR.1310.160426.CES.ST.#1-064 ทาง PAC ขอให้ทาง CES ดำเนินการแก้ไขเรื่องการจอดรถบริเวณข้างรั้วไซค์งานก่อสร้างเป็นการเร่งด่วน	26/4/2016	3/5/2016	กำลังดำเนินการ	7	NCR.1310.160426.CES.ST.#2-065 ทาง PAC ขอให้ทาง CES ดำเนินการติดเหล็กที่โผล่ตามพื้นบันไดที่ชั้น L02-L04 ออกให้หมดเป็นการเร่งด่วน	26/4/2016	3/5/2016	กำลังดำเนินการ	8	NCR.1310.160426.CES.ST.#3-066 ทาง PAC ขอให้ทาง CES ดำเนินการเก็บเศษวัสดุอุปกรณ์ และเศษขยะที่ชั้น LB-L08 เป็นการเร่งด่วน	26/4/2016	3/5/2016	กำลังดำเนินการ					*ได้มีการแก้ไขไปแล้วจะทำการเอกสารปิดตามมา*	JEC					1	NCR.1310.160328.JEC.ACH.#2 - 015 ติดตั้งราง Wireway ชั้น LB บริเวณ Service Corridor ไม่ถูกต้อง	28/3/2016	4/4/2016	กำลังดำเนินการ	2	NCR.1310.160426.JEC.ACH.#1 - 017 เดินท่อ ร้อยสาย ชั้น L01-L02 โดยที่ผนังยังไม่ได้ฉาบ	6/4/2016	13/4/2016	กำลังดำเนินการ	3	NCR.1310.160418.JEC.ACH.#1 - 018 อ้าง NCR - 016 หาไม่ถูกต้องตามหลักการ	18/4/2016	25/4/2016	กำลังดำเนินการ	4	NCR.1310.160419.JEC.ACH.#1 - 019 Sprk บริเวณห้อง AHU ชั้น L01 ไม่ Combine แบบ	19/4/2016	26/4/2016	กำลังดำเนินการ	5	NCR.1310.160419.JEC.ACH.#1 - 020 ท่อเหล็กหล่อบริเวณ Riser ที่ Service Corridor ชั้น L01 ไม่ Combine แบบกับระบบ AIR จึงหาไม่ทำงาน	19/4/2016	26/4/2016	กำลังดำเนินการ	6	NCR.1310.160419.JEC.ACH.#1 - 021 SAN เดินท่อไม่ได้เนื่องจากติด Duct Sprk ที่ชั้น L05 Car park เดินติดท้องพื้นเกินไป หาให้ไม่สามารถ Service ได้	19/4/2016	26/4/2016	กำลังดำเนินการ	PTS					-	-			-		
No.	Reference Doc.	วันที่ออกเอกสาร	กำหนดวันแก้ไข	วันที่ Contractor คาดว่าจะแก้ไขจบ																																																																																																			
CES																																																																																																							
1	NCR.1310.160202.CES.SW.#1 -043 จากการตรวจสอบพื้นที่เทคอนกรีตแล้วนั้นพบว่าบริเวณพื้น, คาน ชั้น L02 GL.3-4/C-D มีรอยร้าว	2/2/2016	9/2/2016	กำลังดำเนินการ																																																																																																			
2	NCR.1310.160229.CES.CIN.#2-054 จากการตรวจสอบหน้างานพบว่าบริเวณคาน BRP3 บันได ST-02 ชั้น L02 เทสติดจากแบบโครงสร้าง	29/2/2016	7/3/2016	กำลังดำเนินการ																																																																																																			
3	NCR.1310.160308.CES.SW.#1-058 จากการตรวจสอบงานโครงสร้างพื้นที่เทคอนกรีตแล้ว และได้ถอดตั้งร้านไม้แบบออกแล้วนั้นพบว่าบริเวณชั้น P1A ถึง P4A อาคารจอดรถ GL.1-6/A-C งานโครงสร้างไม่เรียบร้อย	8/3/2016	15/3/2016	กำลังดำเนินการ																																																																																																			
4	NCR.1310.160420.CES.CIN.#1-062 จากการตรวจสอบคุณภาพงานเทคอนกรีต Fireman Lift พบว่าผิวคอนกรีตด้านในปล่อง Lift เกิดรอยโพรงของคอนกรีตหลายจุด บริเวณชั้น L08-L10	20/4/2016	27/4/2016	กำลังดำเนินการ																																																																																																			
5	NCR.1310.160420.CES.AO.#1-063 จากการตรวจสอบหน้างานพบว่างานฉาบปูน Retaining wall ชั้น LB มีรอยแตกร้าวจำนวนมาก	20/4/2016	27/4/2016	กำลังดำเนินการ																																																																																																			
6	NCR.1310.160426.CES.ST.#1-064 ทาง PAC ขอให้ทาง CES ดำเนินการแก้ไขเรื่องการจอดรถบริเวณข้างรั้วไซค์งานก่อสร้างเป็นการเร่งด่วน	26/4/2016	3/5/2016	กำลังดำเนินการ																																																																																																			
7	NCR.1310.160426.CES.ST.#2-065 ทาง PAC ขอให้ทาง CES ดำเนินการติดเหล็กที่โผล่ตามพื้นบันไดที่ชั้น L02-L04 ออกให้หมดเป็นการเร่งด่วน	26/4/2016	3/5/2016	กำลังดำเนินการ																																																																																																			
8	NCR.1310.160426.CES.ST.#3-066 ทาง PAC ขอให้ทาง CES ดำเนินการเก็บเศษวัสดุอุปกรณ์ และเศษขยะที่ชั้น LB-L08 เป็นการเร่งด่วน	26/4/2016	3/5/2016	กำลังดำเนินการ																																																																																																			
				ได้มีการแก้ไขไปแล้วจะทำการเอกสารปิดตามมา																																																																																																			
JEC																																																																																																							
1	NCR.1310.160328.JEC.ACH.#2 - 015 ติดตั้งราง Wireway ชั้น LB บริเวณ Service Corridor ไม่ถูกต้อง	28/3/2016	4/4/2016	กำลังดำเนินการ																																																																																																			
2	NCR.1310.160426.JEC.ACH.#1 - 017 เดินท่อ ร้อยสาย ชั้น L01-L02 โดยที่ผนังยังไม่ได้ฉาบ	6/4/2016	13/4/2016	กำลังดำเนินการ																																																																																																			
3	NCR.1310.160418.JEC.ACH.#1 - 018 อ้าง NCR - 016 หาไม่ถูกต้องตามหลักการ	18/4/2016	25/4/2016	กำลังดำเนินการ																																																																																																			
4	NCR.1310.160419.JEC.ACH.#1 - 019 Sprk บริเวณห้อง AHU ชั้น L01 ไม่ Combine แบบ	19/4/2016	26/4/2016	กำลังดำเนินการ																																																																																																			
5	NCR.1310.160419.JEC.ACH.#1 - 020 ท่อเหล็กหล่อบริเวณ Riser ที่ Service Corridor ชั้น L01 ไม่ Combine แบบกับระบบ AIR จึงหาไม่ทำงาน	19/4/2016	26/4/2016	กำลังดำเนินการ																																																																																																			
6	NCR.1310.160419.JEC.ACH.#1 - 021 SAN เดินท่อไม่ได้เนื่องจากติด Duct Sprk ที่ชั้น L05 Car park เดินติดท้องพื้นเกินไป หาให้ไม่สามารถ Service ได้	19/4/2016	26/4/2016	กำลังดำเนินการ																																																																																																			
PTS																																																																																																							
-	-			-																																																																																																			
7	ประชุมครั้งต่อไป																																																																																																						
7.1	กำหนดการประชุมครั้งต่อไป วันศุกร์ที่ 29 เมษายน 2559 เวลา 10.00-12.00 น.	บันทึก	29/04/59																																																																																																				

TBA = To Be Advised (แจ้งภายหลัง)

รายงานการประชุมนี้เป็นความเข้าใจเนื้อหาการประชุมของผู้บันทึก หากมีความเห็นใดๆ

กรุณาแจ้งให้ผู้บันทึกทราบภายใน 7 วัน ตามปฏิทินนับจากได้รับรายงานการประชุม มิฉะนั้น

จะถือว่ารายงานการประชุมนี้ได้รับการรับรองโดยผู้ที่ได้รับ

ตารางสรุปเอกสารคงค้าง (update 26-04-2016)

RFA-GEN		1 St Submission		จำนวนวันที่คงค้าง update ถึงวันที่ 26 เม.ย. 59			
ลำดับที่	รายละเอียด	Ref.No	Date of Submission	จำนวนวันที่คงค้าง	< 7 วัน	7-14 วัน	>14 วัน
144	นำส่งรายงาน LEED MONTHLY REPORT ประจำเดือน มีนาคม 2559	RFA-GEN/CES/PAC/144	29 มี.ค. 59	28			/
158	นำส่งขั้นตอนการตัดโครงสร้าง ชั้น L00 - L04	RFA-GEN/CES/PAC/158	21 เม.ย. 59	5	/		
159	นำส่งขั้นตอนการดำเนินงานกรณีเกิดอุบัติเหตุ หรือฉุกเฉิน	RFA-GEN/CES/PAC/159	25 เม.ย. 59	1	/		

RFI-ST		1 St Submission		จำนวนวันที่คงค้าง update ถึงวันที่ 26 เม.ย. 59			
ลำดับที่	รายละเอียด	Ref.No	Date of Submission	จำนวนวันที่คงค้าง	< 7 วัน	7-14 วัน	>14 วัน
65	ขอสอบถามปัญหาทางโครงสร้าง ที่ชั้น L20	RFI/CES/PAC/STR/065	22 มี.ค. 59	35			/
66	ขอสอบถามปัญหาทางโครงสร้าง ที่ชั้น L19	RFI/CES/PAC/STR/066	22 มี.ค. 59	35			/
68	ขอสอบถามปัญหาทางโครงสร้าง LAND SCAPES	RFI/CES/PAC/STR/068	30 มี.ค. 59	27			/
69	ขอสอบถามปัญหาทางโครงสร้าง ชั้น L21 - ชั้นหลังคา	RFI/CES/PAC/STR/069	2 เม.ย. 59	24			/
71	ขอสอบถามปัญหาทางโครงสร้างแบบสะพานทางเชื่อมเกษร 1 - 2	RFI/CES/PAC/STR/071	18 เม.ย. 59	8		/	

RFI-AR		1 St Submission		จำนวนวันที่คงค้าง update ถึงวันที่ 26 เม.ย. 59			
ลำดับที่	รายละเอียด	Ref.No	Date of Submission	จำนวนวันที่คงค้าง	< 7 วัน	7-14 วัน	>14 วัน
41	ขอสอบถามแนวทางการติดตั้งราวบันไดบริเวณที่ผ่านห้องเพดาน	RFI/CES/PAC/ARC/041	19 มี.ค. 59	38			/
44	ขอสอบถามปัญหาทางโครงสร้างเหล็กคานหนึ่ง Aluminium Pleat ที่บริเวณ Outdoor Seating area	RFI/CES/PAC/ARC/044	24 มี.ค. 59	33			/
45	ขอสอบถามปัญหาทางสถาปัตยกรรม LAND SCAPES	RFI/CES/PAC/ARC/045	30 มี.ค. 59	27			/
46	ขอสอบถามปัญหาทางสถาปัตยกรรมบริเวณชั้น L19 อ้างอิงแบบตาม SI.1310.16405.CES.NH.#1 (CES-139)	RFI/CES/PAC/ARC/046	19 เม.ย. 59	7		/	
47	ขอสอบถามปัญหาทางสถาปัตยกรรมบริเวณชั้นลอยของชั้น L19 อ้างอิงแบบตาม SI.1310.16405.CES.NH.#1 (CES-139)	RFI/CES/PAC/ARC/047	19 เม.ย. 59	7		/	
48	ขอสอบถามปัญหาทางสถาปัตยกรรมบริเวณชั้น L20 อ้างอิงแบบตาม SI.1310.16405.CES.NH.#1 (CES-139)	RFI/CES/PAC/ARC/048	19 เม.ย. 59	7		/	
49	ขอสอบถามแนวข้อบังคับปิดท่อ RL บริเวณ Grid line E/6 ชั้น L03 - L04	RFI/CES/PAC/ARC/049	23 เม.ย. 59	3	/		
50	ขอสอบถามปัญหาทางสถาปัตยกรรม HAND SCAPES ชั้น L19	RFI/CES/PAC/ARC/050	23 เม.ย. 59	3	/		

RFI-LA

ไม่มีคงค้าง

RFI-ID		1 St Submission		จำนวนวันที่คงค้าง update ถึงวันที่ 26 เม.ย. 59			
ลำดับที่	รายละเอียด	Ref.No	Date of Submission	จำนวนวันที่คงค้าง	< 7 วัน	7-14 วัน	>14 วัน
7	ขอสอบถาม DETAIL การติดตั้งช่อง Service สำหรับ Valve โถสุขภัณฑ์	RFI/CES/PAC/ID/007	22 มี.ค. 59	35			/

RFA MAT-ST

ไม่มีคงค้าง

RFA-MAT-AR		1 St Submission		จำนวนวันที่คงค้าง update ถึงวันที่ 26 เม.ย. 59			
ลำดับที่	รายละเอียด	Ref.No	Date of Submission	จำนวนวันที่คงค้าง	< 7 วัน	7-14 วัน	>14 วัน
22	ขออนุมัติหินและกระเบื้อง	RFA-MAT/CES/PAC/ARC/022	7 เม.ย. 59	19			/
23	ขออนุมัติผนังกันห้องน้ำสำหรับ 25MFF หน้า 30 มม. ผิวลามิเนต รุ่น WY4252X สี Ryo Shizuoka Oak ของ Lamitak	RFA-MAT/CES/PAC/ARC/023	22 เม.ย. 59	4	/		
24	ขออนุมัติบานประตูไม้	RFA-MAT/CES/PAC/ARC/024	19 เม.ย. 59	7		/	
25	ขออนุมัติวัสดุหินแกรนิต ของบริษัท เอ็มไพร์แกรนิต จำกัด	RFA-MAT/CES/PAC/ARC/025	26 เม.ย. 59	-	/		

RFA-SHOP-ST

ไม่มีคงค้าง

RFA-SHOP-AR		1 St Submission		จำนวนวันที่คงค้าง update ถึงวันที่ 26 เม.ย. 59			
ลำดับที่	รายละเอียด	Ref.No	Date of Submission	จำนวนวันที่คงค้าง	< 7 วัน	7-14 วัน	>14 วัน
73	ขออนุมัติแบบ L30 FLOOR PLAN	RFA-SHD/CES/PAC/ARC/073	21 เม.ย. 59	5	/		

RFA-SHOP-LA

ไม่มีคงค้าง

MAT-STR-Schedule

ไม่มีคาง

MAT-AR-Schedule

ลำดับที่	รายละเอียด	Planned
2	วัสดุผิวพื้น Epoxy สีเทา	12 ก.ย. 58
11	ผนังยิปซัมบอร์ดโครงเคร่าเหล็กชุบสังกะสี 12 มม. และ 15 มม.	13 ต.ค. 58
12	ฉนวนใยแก้ว หนา 50 มม. หุ้มผ้า ความหนาแน่น 32 กก./ลบ.ม.	13 ต.ค. 58
14	ฝ้า Acoustic Board หนา 15 มม. ขอบบังใบ โครงเคร่า T-Bar #600x1200 มม.	22 พ.ย. 58
15	แผ่น MDF สำหรับรางมา่น	22 พ.ย. 58
45	ร่อง PVC สีขาว กว้าง 10 มม.	27 ส.ค. 58
46	ราวกันตก ชั้นจอดรถ	24 ก.พ. 59
47	ฉนวน ใยแก้ว หนา 50 มม. ปิดฟอยล์ 2 ด้าน ความหนาแน่น 24 กก/ลบ.ม.	13 ต.ค. 58
49	ราวสแตนเลสที่จอดรถ , บันได , BMU	24 ก.พ. 59
52	ผนังตาข่าย 2"x2" GV# No.11 Galv.steel daimond wier mesh	18 ก.พ. 59
53	Rod wall Dia 9mm. Galvanized steel rod	18 ก.พ. 59

SHOP-AR-SCHEDULE

ลำดับที่	เลขที่แบบ	รายละเอียด	Planned
22	A1.21	L19 FLOOR PLAN	14 มี.ค. 59
23	A1.22	L20 FLOOR PLAN	21 มี.ค. 59
28	A1.27	MECHANIC FLOOR PLAN , ROOF PLAN	1 มี.ค. 59
49	A6.10	RESTROOM DETAILS L30	8 มี.ค. 59
50	A6.11	RESTROOM STANDARD DETAIL	31 มี.ค. 59

SHOP-ST-SCHEDULE

ลำดับที่	เลขที่แบบ	รายละเอียด	Planned
79	S-122	ผังพื้นที่ L19	26 มี.ค. 59
80	S-122A	ผังเหล็กเสริมพิเศษชั้น L19	26 มี.ค. 59
81	S-122B	ผังลวดอัดแรงชั้น L19	26 มี.ค. 59
82	S-122C	BAND BEAM DETAILS L19	26 มี.ค. 59
83	S-123	ผังพื้นที่ L19 (+76.70)	26 มี.ค. 59
84	S-124	ผังพื้นที่ L20	26 มี.ค. 59
85	S-124A	ผังเหล็กเสริมพิเศษชั้น L20	26 มี.ค. 59
86	S-124B	ผังลวดอัดแรงชั้น L20	26 มี.ค. 59
87	S-124C	BAND BEAM DETAILS L20	26 มี.ค. 59
88	S-125	ผังพื้นที่ L21	10 เม.ย. 59
89	S-125A	ผังเหล็กเสริมพิเศษชั้น L21	10 เม.ย. 59
90	S-125B	ผังลวดอัดแรงชั้น L21	10 เม.ย. 59
91	S-125C	BAND BEAM DETAILS L21	10 เม.ย. 59
92	S-126	ผังพื้นที่ L22,L24,L26,L28	10 เม.ย. 59
93	S-126A	ผังเหล็กเสริมพิเศษชั้น L22,L24,L26,L28	10 เม.ย. 59
94	S-126B	ผังลวดอัดแรงชั้น L22,L24,L26,L28	10 เม.ย. 59
95	S-126C	BAND BEAM DETAILS L22,L24,L26,L28	10 เม.ย. 59
96	S-127	ผังพื้นที่ L23,L25,L27,L29	10 เม.ย. 59
97	S-127A	ผังเหล็กเสริมพิเศษชั้น L23,L25,L27,L29	10 เม.ย. 59
98	S-127B	ผังลวดอัดแรงชั้น L23,L25,L27,L29	10 เม.ย. 59
99	S-127C	BAND BEAM DETAILS L23,L25,L27,L29	10 เม.ย. 59
100	S-128	ผังพื้นที่ L30	10 เม.ย. 59
101	S-128A	ผังเหล็กเสริมพิเศษชั้น L30	10 เม.ย. 59
102	S-128B	ผังลวดอัดแรงชั้น L30	10 เม.ย. 59
103	S-128C	BAND BEAM DETAILS L30	10 เม.ย. 59
104	S-129	ผังพื้นที่ MECHANIC & ROOF	10 เม.ย. 59

SHOP DRAWING SUMMARY



**PROJECT: GAYSORN 2
SUMMARY MATERIALS SCHEDULE**

CLIENT : GAYSORN ASSET MANAGEMENT CO.,LTD.

UPDATE 26/04/2016

CONSULANT : PROJECT ALLIANCE CO.,LTD.

CONTRACTOR : Construction and Engineering Services Co., Ltd.(CES)

System	Plan Submit	Actual Submit	Actual Return	จำนวนเอกสารคงค้างตอบกลับ		
				0-7 วัน	7-14 วัน	>14 วัน
ST	14	14	14	-	-	-
AR	51	40	35	-	1	4

SUMMARY SHOP DRAWING SCHEDULE

System	Plan Submit	Actual Submit	Actual Return	จำนวนเอกสารคงค้างตอบกลับ		
				0-7 วัน	7-14 วัน	>14 วัน
ST	178	152	152	-	-	-
AR	74	68	67	1	-	-

ปรับแผน Shop Drawing เนื่องจากได้รับแบบล่าช้า โดยปรับเป็นแผน version 01-02-56

SUMMARY DOCUMENTS

System	Plan Submit	Actual Submit	Actual Return	จำนวนเอกสารคงค้างตอบกลับ		
				0-7 วัน	7-14 วัน	>14 วัน
RFA-SHD-ST		70	70	-	-	-
RFA-SHD-AR		73	72	1	-	-
RFA-SHD-LA		1	1	-	-	-
RFA-MAT-ST		21	21	-	-	-
RFA-MAT-AR		25	21	2	1	1
RFA-GEN		159	156	2	-	1
RFI-ST		71	66	-	1	4
RFI-AR		50	42	2	3	3
RFI-LA		3	3	-	-	-
RFI-ID		7	6	-	-	1

ลำดับที่	รายละเอียด		Submit Date	Return Date	Status	Revision
ADD	A0.05	WALL TYPE	20/10/2558	21/10/2558	approved	Rev.1
1	A1.00	LAYOUT PLAN	11/05/2558	18/05/2558	no objection	Rev.1
2	A1.01	LB FLOOR PLAN	18/01/2559			Rev.5
3	A1.02	L00 FLOOR PLAN	27/01/2559	30/01/2559	Approved as not (see above/below comments)	Rev.2
4	A1.03	L01 FLOOR PLAN	9/02/2559	13/02/2559	approved	Rev.2
ADD	A1.03-1	L01 FLOOR PLAN	8/03/2559	15/03/2559	Approved as not (see above/below comments) ,	Rev.0
5	A1.04	P1A FLOOR PLAN	27/01/2559	2/02/2559	Approved as not (see above/below comments)	Rev.3
ADD	A1.04-1	P1A FLOOR PLAN	8/03/2559	15/03/2559	Approved as not (see above/below comments) ,	Rev.0
6	A1.05	L02 FLOOR PLAN	27/01/2559	2/02/2559	Approved as not (see above/below comments)	Rev.3
ADD	A1.05-1	L02 FLOOR PLAN	8/03/2559	15/03/2559	Approved as not (see above/below comments) ,	Rev.0
7	A1.06	P2A FLOOR PLAN	27/01/2559	2/02/2559	Approved as not (see above/below comments)	Rev.2
ADD	A1.06-1	P2A FLOOR PLAN	8/03/2559	15/03/2559	Approved as not (see above/below comments) ,	Rev.0
8	A1.07	L03 FLOOR PLAN	27/01/2559	30/01/2559	Approved as not (see above/below comments)	Rev.1
ADD	A1.07-1	L03 FLOOR PLAN	8/03/2559	15/03/2559	Approved as not (see above/below comments) ,	Rev.0
9	A1.08	L04 FLOOR PLAN	27/01/2559	30/01/2559	Approved as not (see above/below comments)	Rev.1
ADD	A1.08-1	L04 FLOOR PLAN	8/03/2559	15/03/2559	Approved as not (see above/below comments) ,	Rev.0
10	A1.09	P4A FLOOR PLAN	27/01/2559	30/01/2559	Approved as not (see above/below comments)	Rev.2
ADD	A1.09-1	P4A FLOOR PLAN	8/03/2559	15/03/2559	Approved as not (see above/below comments) ,	Rev.0
11	A1.10	L05 FLOOR PLAN	27/01/2559	2/02/2559	Approved as not (see above/below comments)	Rev.1
ADD	A1.10-1	L05 FLOOR PLAN	8/03/2559	15/03/2559	Approved as not (see above/below comments) ,	Rev.0
12	A1.11	L06 FLOOR PLAN	27/01/2559	2/02/2559	Approved as not (see above/below comments)	Rev.1
ADD	A1.11-1	L06 FLOOR PLAN	8/03/2559	15/03/2559	Approved as not (see above/below comments) ,	Rev.0
ADD	A1.11/1	L07 FLOOR PLAN	27/01/2559	2/02/2559	Approved as not (see above/below comments)	Rev.1
ADD	A1.11-2	L07 FLOOR PLAN	8/03/2559	15/03/2559	Approved as not (see above/below comments) ,	Rev.0
13	A1.12	L08 FLOOR PLAN	27/01/2559	2/02/2559	Approved as not (see above/below comments)	Rev.1
ADD	A1.12-1	L08 FLOOR PLAN	8/03/2559	15/03/2559	Approved as not (see above/below comments) ,	Rev.0
14	A1.13	L09 FLOOR PLAN	24/02/2559	25/02/2559	Approved as not (see above/below comments)	Rev.2
15	A1.14	L10 FLOOR PLAN	25/02/2559	29/02/2559	Approved as not (see above/below comments)	Rev.2
16	A1.15	L11 FLOOR PLAN	25/02/2559	29/02/2559	Approved as not (see above/below comments)	Rev.2
17	A1.16	L12 FLOOR PLAN	25/02/2559	29/02/2559	Approved as not (see above/below comments)	Rev.2
18	A1.17	L14 FLOOR PLAN	10/02/2559	13/02/2559	approved	Rev.1
19	A1.18	L15 FLOOR PLAN	10/02/2559	13/02/2559	approved	Rev.1
ADD	A1.18/1	L17 FLOOR PLAN	10/02/2559	13/02/2559	approved	Rev.1
20	A1.19	L16 FLOOR PLAN	11/02/2559	16/02/2559	approved	Rev.0
21	A1.20	L18 FLOOR PLAN	11/02/2559	20/02/2559	approved	Rev.0
22	A1.21	L19 FLOOR PLAN				
23	A1.22	L20 FLOOR PLAN				
24	A1.23	L21 FLOOR PLAN	20/02/2559	25/02/2559	approved	Rev.0
25	A1.24	L22 FLOOR PLAN	25/02/2559	3/03/2559	Approved as not (see above/below comments) ,	Rev.0
ADD	A1.24.1	L24 FLOOR PLAN	25/02/2559	3/03/2559	Approved as not (see above/below comments) ,	Rev.0
ADD	A1.24.2	L26 FLOOR PLAN	25/02/2559	2/03/2559	Approved as not (see above/below comments) ,	Rev.0
ADD	A1.24.3	L28 FLOOR PLAN	25/02/2559	2/03/2559	Approved as not (see above/below comments) ,	Rev.0
26	A1.25	L23 FLOOR PLAN	26/02/2559			Rev.0
ADD	A1.25.1	L25 FLOOR PLAN	26/02/2559	3/03/2559	approved	Rev.0
ADD	A1.25.2	L27 FLOOR PLAN	26/02/2559	3/03/2559	approved	Rev.0
ADD	A1.25.3	L29 FLOOR PLAN	26/02/2559	3/03/2559	approved	Rev.0
27	A1.26	L30 FLOOR PLAN				
28	A1.27	MECHANIC FLOOR PLAN , ROOF PLAN				
ADD	A2.01	ELEVATION 1	28/07/2558	29/07/2558	not approved (see above/below comments)	Rev.2
ADD	A2.02	ELEVATION 2	28/07/2558	29/07/2558	not approved (see above/below comments)	Rev.2
ADD	A2.03	ELEVATION 3	28/07/2558	29/07/2558	not approved (see above/below comments)	Rev.2
ADD	A2.04	ELEVATION 4	28/07/2558	29/07/2558	not approved (see above/below comments)	Rev.2
29	A4.01	PLANTER TYPE A DETAIL	8/03/2559	15/03/2559	Approved as not (see above/below comments) ,	Rev.0
ADD	A4.01/1	WALL SECTION DETAIL	8/03/2559	15/03/2559	Approved as not (see above/below comments) ,	Rev.0
30	A4.02	PLANTER TYPE B DETAIL	8/03/2559	15/03/2559	Approved as not (see above/below comments) ,	Rev.0
31	A4.03	PARKING FAÇADE TYPE C DETAIL	8/03/2559	15/03/2559	Approved as not (see above/below comments) ,	Rev.0
32	A4.04	PLANTER TYPE D DETAIL	8/03/2559	15/03/2559	Approved as not (see above/below comments) ,	Rev.0
33	A4.06.1	WALKWAY (BRIDGE) DETAIL				
34	A4.06.2	WALKWAY (BRIDGE) DETAIL				
35	A4.06.3	WALKWAY (BRIDGE) DETAIL				
36	A4.06.4	WALKWAY (BRIDGE) DETAIL				
37	A4.06.5	WALKWAY (BRIDGE) DETAIL				
38	A4.07	MULTIPURPOSE ROOM (FLOOR L19) DETAIL				
39	A4.08	FLOOR L19 DETAIL				

ลำดับที่	รายละเอียด		Submit Date	Return Date	Status	Revision
41	A4.10	WALL SECTION DETAIL				
ADD	A4.11.4	WALL 1,2 (ELEVATION)	14/01/2559	21/01/2559	approved	Rev.0
ADD	A4.11.5	WALL 3,4,5 (ELEVATION)	14/01/2559	21/01/2559	approved	Rev.0
42-	A5.01	REFLECTED CEILING PLAN L09	21/12/2558	25/12/2558	not approved	Rev.1
43-	A5.02	REFLECTED CEILING PLAN L11	21/12/2558	25/12/2558	not approved	Rev.0
	A5.01	REFLECTED CEILING PLAN L14	11/02/2559	16/02/2559	approved	Rev.0
	A5.02	REFLECTED CEILING PLAN L15 ,L17	11/02/2559	16/02/2559	approved	Rev.0
44	A5.03	REFLECTED CEILING PLAN L14,L16	24/02/2559	3/03/2559	approved	Rev.0
45	A5.04	REFLECTED CEILING PLAN L18	24/02/2559	3/03/2559	approved	Rev.0
46	A5.05	REFLECTED CEILING PLAN L20	26/02/2559	8/03/2559	to be re-submitted	Rev.0
47	A5.06	REFLECTED CEILING PLAN L22, L24 , L26 , L28	4/03/2559	8/03/2559	approved	Rev.0
ADD	A5.07	REFLECTED CEILING PLAN L23, L25 , L27 , L29	4/03/2559	8/03/2559	approved	Rev.0
48	A6.01	RESTROOM DETAILS RESTROOM MALE (B-111)	21/01/2559	29/01/2559	Approved as not (see above/below comments)	Rev.1
ADD	A6.01/1	แบบแสดงรายละเอียดพื้นที่,ผนัง RESTROOM MALE (B-111)	21/01/2559	29/01/2559	Approved as not (see above/below comments)	Rev.2
ADD	A6.01/2	RESTROOM DETAILS STAFF RESTROOM (B-112)	8/01/2559	10/01/2559	approved	Rev.0
ADD	A6.01.1	RESTROOM DETAILS RESTROOM FEEMALE (B-112)	21/01/2559	29/01/2559	Approved as not (see above/below comments)	Rev.1
ADD	A6.01.1/1	แบบแสดงรายละเอียดพื้นที่,ผนัง RESTROOM FEEMALE (B-112)	21/01/2559	29/01/2559	Approved as not (see above/below comments)	Rev.1
ADD	A6.01.2	RESTROOM DETAILS SECTION & DETAILS (B-111) ,(B-112)	21/01/2559	29/01/2559	Approved as not (see above/below comments)	Rev.1
ADD	A6.01.3	RESTROOM DETAILS STAFF RESTROOM (027 ,028)	22/01/2559	25/01/2559	approved	Rev.1
ADD	A6.01.4	RESTROOM DETAILS L01 RESTROOM (108 ,109 ,110)	10/11/2558	12/11/2558	approved	Rev.0
ADD	A6.01.4/1	RESTROOM DETAILS L01 RESTROOM (108 ,109 ,110)	10/11/2558	12/11/2558	approved	Rev.0
ADD	A6.01.5	RESTROOM DETAILS L02 RESTROOM (208 ,209 ,210)	10/11/2558	12/11/2558	approved	Rev.0
ADD	A6.01.5/1	RESTROOM DETAILS L02 RESTROOM (208 ,209 ,210)	10/11/2558	12/11/2558	approved	Rev.0
49	A6.02	RESTROOM DETAILS				
50	A6.03	RESTROOM DETAILS L01 RESTROOM (108 ,109 ,110)	29/01/2559	5/02/2559	Approved as not (see above/below comments)	Rev.0
ADD	A6.03.1	RESTROOM DETAILS L01 RESTROOM (108 ,109 ,110)	29/01/2559	5/02/2559	Approved as not (see above/below comments)	Rev.0
ADD	A6.03.2	แบบแสดงรายละเอียดพื้นที่ L01 RESTROOM (108 ,109 ,110)	29/01/2559	5/02/2559	Approved as not (see above/below comments)	Rev.0
51	A6.04	RESTROOM DETAILS L02 RESTROOM (208 ,209 ,210)	3/02/2559	8/02/2559	Approved as not (see above/below comments)	Rev.0
ADD	A6.04.1	RESTROOM DETAILS L02 RESTROOM (208 ,209 ,210)	3/02/2559	8/02/2559	Approved as not (see above/below comments)	Rev.0
ADD	A6.04.2	แบบแสดงรายละเอียดพื้นที่ผนัง L02 RESTROOM (208 ,209 ,210)	3/02/2559	8/02/2559	Approved as not (see above/below comments)	Rev.0
ADD	A6.05	RESTROOM DETAILS L03 RESTROOM (308 ,309 ,310)	3/02/2559	8/02/2559	Approved as not (see above/below comments)	Rev.1
ADD	A6.05.1	RESTROOM DETAILS L03 RESTROOM (308 ,309 ,310)	3/02/2559	8/02/2559	Approved as not (see above/below comments)	Rev.1
ADD	A6.06	RESTROOM DETAILS L04 RESTROOM (407 ,408 ,409)	15/12/2558	17/12/2558	to be re-submitted	Rev.0
ADD	A6.06.1	RESTROOM DETAILS L04 RESTROOM (407 ,408 ,409)	5/02/2559	8/02/2559	Approved as not (see above/below comments)	Rev.1
	A6.07	RESTROOM DETAILS L09 - L12 RESTROOM	24/02/2559	25/02/2559	proved as not (see above/below comments) ,to be re-submit	Rev.0
	A6.07.1	RESTROOM DETAILS L09 - L12 RESTROOM	24/02/2559	25/02/2559	proved as not (see above/below comments) ,to be re-submit	Rev.0
	A6.08	RESTROOM DETAILS L14 - L18 RESTROOM	20/02/2559	25/02/2559	proved as not (see above/below comments) ,to be re-submit	Rev.0
	A6.08.1	RESTROOM DETAILS L14 - L18 RESTROOM	20/02/2559	25/02/2559	proved as not (see above/below comments) ,to be re-submit	Rev.0
	A6.08.2	แบบแสดงรายละเอียดพื้นที่ผนัง L14 - L18 RESTROOM	20/02/2559	25/02/2559	proved as not (see above/below comments) ,to be re-submit	Rev.0
ADD	A6.09	RESTROOM DETAILS L21-L29 RESTROOM	16/03/2559	19/04/2559	not approved	Rev.0
ADD	A6.09.1	RESTROOM DETAILS L21-L29 RESTROOM	16/03/2559	19/04/2559	not approved	Rev.0
ADD	A6.09.2	แบบแสดงรายละเอียดพื้นที่ผนัง L21 - L29 RESTROOM	16/03/2559	19/04/2559	not approved	Rev.0
52	A7.01.1	ST-01 STAIR DETAILS	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
53	A7.01.2	ST-01 STAIR DETAILS	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
54	A7.01.3	ST-01 STAIR DETAILS	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
55	A7.01.4	ST-01 STAIR DETAILS (SECTION)	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
56	A7.01.5	ST-01 STAIR DETAILS (SECTION)	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
57	A7.01.6	ST-01 STAIR DETAILS (SECTION)	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
ADD	A7.01.7	ST-01 STAIR DETAILS	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
ADD	A7.01.8	ST-01 STAIR DETAILS	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
ADD	A7.01.9	ST-01 STAIR DETAILS	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
ADD	A7.01.10	ST-01 STAIR DETAILS	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
ADD	A7.01.11	ST-01 STAIR DETAILS	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
58	A7.02.1	ST-02 STAIR DETAILS	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
ADD	A7.02.1.1	ST-04 STAIR DETAILS	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
59	A7.02.2	ST-02 STAIR DETAILS	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
60	A7.03.1	ST-03 STAIR DETAILS	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
61	A7.03.2	ST-03 STAIR DETAILS	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
62	A7.03.3	ST-03 STAIR DETAILS (SECTION)	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
63	A7.03.4	ST-03 STAIR DETAILS (SECTION)	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
ADD	A7.03.5	ST-03 STAIR DETAILS	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
ADD	A7.03.6	ST-03 STAIR DETAILS	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
ADD	A7.03.7	ST-03 STAIR DETAILS	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
ADD	A7.03.8	ST-03 STAIR DETAILS	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0

ลำดับที่	รายละเอียด		Submit Date	Return Date	Status	Revision
ADD	A7.03.9	ST-03 STAIR DETAILS	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
64	A7.04	ST-05 STAIR DETAILS	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
65	A7.05	STAIR TYPICAL DETAILS	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
ADD	A7.05.1	STAIR TYPICAL DETAILS	14/01/2559	21/01/2559	Approved as not (see above/below comments)	Rev.0
66	A7.12.1	R-01 RAMP DETAILS	19/10/2558	21/10/2558	Approved as not (see above/below comments)	Rev.0
67	A7.12.2	R-01 RAMP DETAILS (SECTION)	19/10/2558	21/10/2558	Approved as not (see above/below comments)	Rev.0
68	A7.12.3	R-01 RAMP DETAILS (SECTION)	19/10/2558	21/10/2558	Approved as not (see above/below comments)	Rev.0
69	A7.12.4	R-01 RAMP DETAILS (SECTION)	19/10/2558	21/10/2558	Approved as not (see above/below comments)	Rev.0
70	A7.12.5	R-01 RAMP DETAILS (SECTION)	19/10/2558	21/10/2558	Approved as not (see above/below comments)	Rev.0
71	A7.13	R-02, R-03, R-04 RAMP DETAILS	19/10/2558	21/10/2558	Approved as not (see above/below comments)	Rev.0
72	A7.14	RAMP TYPICAL DETAILS	19/10/2558	21/10/2558	Approved as not (see above/below comments)	Rev.0
73	A9.01	ARROW DETAILS	12/02/2559	18/02/2559	Approved as not (see above/below comments)	Rev.0
74	A9.02	TYPICAL DETAIL	29/02/2559	4/03/2559	approved	Rev.1
	A9.03	GAS STATION DETAIL	19/02/2559	23/02/2559	approved	Rev.1
ADD	A9.05	แนวเส้นเขาระหว่างผนัง Grid line G/3-5.1	8/03/2559	11/03/2559	approved	Rev.0
ADD	A9.06	L00 FLOOR PLAN แสดงตำแหน่งผนังเขาระหว่าง	10/03/2559	15/03/2559	approved	Rev.0
ADD	A9.06.1	แนวเส้นเขาระหว่างผนัง ชั้น L00	10/03/2559	15/03/2559	approved	Rev.0
ADD	A9.07	L01 FLOOR PLAN แสดงตำแหน่งผนังเขาระหว่าง	17/03/2559	22/03/2559	approved	Rev.0
ADD	A9.07.1	แนวเส้นเขาระหว่างผนัง ชั้น L01	17/03/2559	22/03/2559	approved	Rev.0
ADD	A9.07.2	แนวเส้นเขาระหว่างผนัง ชั้น L01	17/03/2559	22/03/2559	approved	Rev.0
ADD	A9.08	L03 FLOOR PLAN แสดงตำแหน่งผนังเขาระหว่าง	5/04/2559	18/04/2559	approved	Rev.0
ADD	A9.08.1	แนวเส้นเขาระหว่างผนัง ชั้น L03	5/04/2559	18/04/2559	approved	Rev.0
ADD	GS-PC-100-01	แปลนผนังคอนกรีตสำเร็จรูปชั้นที่ 1	24/11/2558	26/11/2558	Approved as not (see above/below comments)	Rev.3
ADD	GS-PC-100-02	แปลนผนังคอนกรีตสำเร็จรูปชั้นที่ 1 A	24/11/2558	26/11/2558	Approved as not (see above/below comments)	Rev.3
ADD	GS-PC-100-03	แปลนผนังคอนกรีตสำเร็จรูปชั้นที่ 2	24/11/2558	26/11/2558	Approved as not (see above/below comments)	Rev.3
ADD	GS-PC-100-04	แปลนผนังคอนกรีตสำเร็จรูปชั้นที่ 2 A	24/11/2558	26/11/2558	Approved as not (see above/below comments)	Rev.3
ADD	GS-PC-100-05	แปลนผนังคอนกรีตสำเร็จรูปชั้นที่ 3	24/11/2558	26/11/2558	Approved as not (see above/below comments)	Rev.3
ADD	GS-PC-100-06	แปลนผนังคอนกรีตสำเร็จรูปชั้นที่ 4	24/11/2558	26/11/2558	Approved as not (see above/below comments)	Rev.3
ADD	GS-PC-100-07	แปลนผนังคอนกรีตสำเร็จรูปชั้นที่ 4 A	24/11/2558	26/11/2558	Approved as not (see above/below comments)	Rev.3
ADD	GS-PC-100-08	แปลนผนังคอนกรีตสำเร็จรูปชั้นที่ 5	24/11/2558	26/11/2558	Approved as not (see above/below comments)	Rev.3
ADD	GS-PC-100-09	แปลนผนังคอนกรีตสำเร็จรูปชั้นที่ 6 - 7	24/11/2558	26/11/2558	Approved as not (see above/below comments)	Rev.3
ADD	GS-PC-100-10	แปลนผนังคอนกรีตสำเร็จรูปชั้นที่ 8	24/11/2558	26/11/2558	Approved as not (see above/below comments)	Rev.3
ADD	GS-PC-100-11	แปลนผนังคอนกรีตสำเร็จรูปชั้นที่ 8	24/11/2558	26/11/2558	Approved as not (see above/below comments)	Rev.3
ADD	GS-PC-100-12	แปลนผนังคอนกรีตสำเร็จรูปชั้นที่ 9	24/11/2558	26/11/2558	Approved as not (see above/below comments)	Rev.3
ADD	GS-PC-300-01	รูปด้าน 1 แสดงผนังคอนกรีตสำเร็จรูป	24/11/2558	26/11/2558	Approved as not (see above/below comments)	Rev.3
ADD	GS-PC-300-02	รูปด้าน 2 แสดงผนังคอนกรีตสำเร็จรูป	24/11/2558	26/11/2558	Approved as not (see above/below comments)	Rev.3
ADD	GS-PC-300-03	รูปด้าน 3 แสดงผนังคอนกรีตสำเร็จรูป	24/11/2558	26/11/2558	Approved as not (see above/below comments)	Rev.3
ADD	GS-PC-300-04	รูปด้าน 4 แสดงผนังคอนกรีตสำเร็จรูป	24/11/2558	26/11/2558	Approved as not (see above/below comments)	Rev.3

ลำดับที่	รายละเอียด	Submit Date	Return Date	Status	Revision
2	S-101	23/6/58	27/6/58	Approved as not (see above/below comments)	Rev.2
	S-101B	28/7/58	3/8/58	Approved as not (see above/below comments)	Rev.1
5	S-102	23/6/58	27/6/58	Approved as not (see above/below comments)	Rev.2
6	S-103	29/1/59	2/2/59	Approved as not (see above/below comments)	Rev.2
	S-103.1	29/1/59	2/2/59	Approved as not (see above/below comments)	Rev.1
7	S-104	14/11/58	17/11/58	Approved as not (see above/below comments)	Rev.4
8	S-104A	14/11/58	17/11/58	Approved as not (see above/below comments)	Rev.4
9	S-104B	14/11/58	17/11/58	Approved as not (see above/below comments)	Rev.4
10	S-104C	14/11/58	17/11/58	Approved as not (see above/below comments)	Rev.4
	S-104D	14/11/58	17/11/58	Approved as not (see above/below comments)	Rev.4
	S-104E	14/11/58	17/11/58	Approved as not (see above/below comments)	Rev.4
	S-104F	14/11/58	17/11/58	Approved as not (see above/below comments)	Rev.4
	S-104G	14/11/58	17/11/58	Approved as not (see above/below comments)	Rev.4
ADD	S-104.1	3/3/59	23/3/59	Approved as not (see above/below comments)	Rev.0
ADD	S-104.2	3/3/59	23/3/59	Approved as not (see above/below comments)	Rev.0
ADD	S-104.3	3/3/59	23/3/59	Approved as not (see above/below comments)	Rev.0
ADD	S-104.4	3/3/59	23/3/59	Approved as not (see above/below comments)	Rev.0
11	S-105	20/11/58	24/11/58	Approved	Rev.0
12	S-105A	20/11/58	24/11/58	Approved	Rev.0
13	S-105B	20/11/58	24/11/58	Approved	Rev.0
14	S-105C	20/11/58	24/11/58	Approved	Rev.0
	S-105D	20/11/58	24/11/58	Approved	Rev.0
	S-105E	20/11/58	24/11/58	Approved	Rev.0
	S-105F	20/11/58	24/11/58	Approved	Rev.0
15	S-106	2/12/58	3/12/58	Approved	Rev.0
16	S-106A	2/12/58	3/12/58	Approved	Rev.0
17	S-106B	2/12/58	3/12/58	Approved	Rev.0
18	S-106C	2/12/58	3/12/58	Approved	Rev.0
	S-106D	2/12/58	3/12/58	Approved	Rev.0
	S-106E	2/12/58	3/12/58	Approved	Rev.0
	S-106F	2/12/58	3/12/58	Approved	Rev.0
	S-106G	2/12/58	3/12/58	Approved	Rev.0
	S-106H	2/12/58	3/12/58	Approved	Rev.0
19	S-107	3/12/58	6/12/58	Approved	Rev.0
20	S-107A	3/12/58	6/12/58	Approved	Rev.0
21	S-107B	3/12/58	6/12/58	Approved	Rev.0
22	S-107C	3/12/58	6/12/58	Approved	Rev.0
	S-107D	3/12/58	6/12/58	Approved	Rev.0
	S-107E	3/12/58	6/12/58	Approved	Rev.0
23	S-108	15/12/58	17/12/58	Approved as not (see above/below comments)	Rev.0
24	S-108A	15/12/58	17/12/58	Approved as not (see above/below comments)	Rev.0
25	S-108B	15/12/58	17/12/58	Approved as not (see above/below comments)	Rev.0
26	S-108C	15/12/58	17/12/58	Approved as not (see above/below comments)	Rev.0
	S-108D	15/12/58	17/12/58	Approved as not (see above/below comments)	Rev.0
	S-108E	15/12/58	17/12/58	Approved as not (see above/below comments)	Rev.0
	S-108F	15/12/58	17/12/58	Approved as not (see above/below comments)	Rev.0
	S-108G	15/12/58	17/12/58	Approved as not (see above/below comments)	Rev.0
27	S-109	23/12/58	26/12/58	Approved as not (see above/below comments)	Rev.0
28	S-109A	23/12/58	26/12/58	Approved as not (see above/below comments)	Rev.0
29	S-109B	23/12/58	26/12/58	Approved as not (see above/below comments)	Rev.0
30	S-109C	23/12/58	26/12/58	Approved as not (see above/below comments)	Rev.0
	S-109D	23/12/58	26/12/58	Approved as not (see above/below comments)	Rev.0
	S-109E	23/12/58	26/12/58	Approved as not (see above/below comments)	Rev.0
	S-109F	23/12/58	26/12/58	Approved as not (see above/below comments)	Rev.0
	S-109G	23/12/58	26/12/58	Approved as not (see above/below comments)	Rev.0
31	S-110	29/1/59			Rev.2
32	S-110A	29/1/59			Rev.2
33	S-110B	29/1/59			Rev.2
34	S-110C	29/1/59			Rev.2
	S-110D	29/1/59			Rev.2
	S-110E	29/1/59			Rev.2
35	S-111	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
36	S-111A	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
37	S-111B	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
38	S-111C	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
	S-111D	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
	S-111E	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
	S-111F	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
	S-111G	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
39	S-112	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
40	S-112A	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
41	S-112B	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
42	S-112C	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
	S-112D	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
	S-112E	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
	S-112F	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
	S-112G	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
	S-112.1	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
	S-112.1A	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
	S-112.1B	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
	S-112.1C	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
	S-112.1D	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
	S-112.1E	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
	S-112.1F	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
	S-112.1G	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
43	S-113	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
44	S-113A	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
45	S-113B	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
46	S-113C	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
	S-113D	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
	S-113E	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1

ลำดับที่	รายละเอียด		Submit Date	Return Date	Status	Revision
		S-113F TENDON PROFILE ZONE 3 (1)	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
		S-113G TENDON PROFILE ZONE 3 (2)	26/1/59	30/1/59	Approved as not (see above/below comments)	Rev.1
47	S-114	S-114 ฟังพื้นชั้น L09	23/2/59	25/2/59	Approved as not (see above/below comments)	Rev.1
48	S-114A	S-114A ฟังเหล็กเสริมพิเศษชั้น L09	23/2/59	25/2/59	Approved as not (see above/below comments)	Rev.1
49	S-114B	S-114B ฟังลวดอัดแรงชั้น L09	23/2/59	25/2/59	Approved as not (see above/below comments)	Rev.1
50	S-114C	S-114C BAND BEAM DETAILS L09	23/2/59	25/2/59	Approved as not (see above/below comments)	Rev.1
	S-114D	S-114D TENDON PROFILE ZONE 1	23/2/59	25/2/59	Approved as not (see above/below comments)	Rev.1
	S-114E	S-114E TENDON PROFILE ZONE 2	23/2/59	25/2/59	Approved as not (see above/below comments)	Rev.1
51	S-115	S-115 ฟังพื้นชั้น L10	23/2/59	5/3/59	Approved as not (see above/below comments)	Rev.0
52	S-115A	S-115A ฟังเหล็กเสริมพิเศษชั้น L10	23/2/59	5/3/59	Approved as not (see above/below comments)	Rev.0
53	S-115B	S-115B ฟังลวดอัดแรงชั้น L10	23/2/59	5/3/59	Approved as not (see above/below comments)	Rev.0
54	S-115C	S-115C BAND BEAM DETAILS L10	23/2/59	5/3/59	Approved as not (see above/below comments)	Rev.0
ADD	S-115D	S-115D TENDON PROFILE ZONE 1	23/2/59	5/3/59	Approved as not (see above/below comments)	Rev.0
ADD	S-115E	S-115E TENDON PROFILE ZONE 2	23/2/59	5/3/59	Approved as not (see above/below comments)	Rev.0
55	S-116	S-116 ฟังพื้นชั้น L11	23/2/59	10/3/59	Approved as not (see above/below comments)	Rev.0
56	S-116A	S-116A ฟังเหล็กเสริมพิเศษชั้น L11	7/3/59	10/3/59	Approved as not (see above/below comments)	Rev.1
57	S-116B	S-116B ฟังลวดอัดแรงชั้น L11	23/2/59	10/3/59	Approved as not (see above/below comments)	Rev.0
58	S-116C	S-116C BAND BEAM DETAILS L11	7/3/59	10/3/59	Approved as not (see above/below comments)	Rev.1
ADD	S-116D	S-116D TENDON PROFILE ZONE 1	23/2/59	10/3/59	Approved as not (see above/below comments)	Rev.0
ADD	S-116E	S-116E TENDON PROFILE ZONE 2	23/2/59	10/3/59	Approved as not (see above/below comments)	Rev.0
59	S-117	S-117 ฟังพื้นชั้น L12	24/2/59	22/3/59	Approved as not (see above/below comments)	Rev.0
60	S-117A	S-117A ฟังเหล็กเสริมพิเศษชั้น L12	7/3/59	22/3/59	Approved as not (see above/below comments)	Rev.1
61	S-117B	S-117B ฟังลวดอัดแรงชั้น L12	24/2/59	22/3/59	Approved as not (see above/below comments)	Rev.0
62	S-117C	S-117C BAND BEAM DETAILS L12	7/3/59	22/3/59	Approved as not (see above/below comments)	Rev.1
ADD	S-117D	S-117D TENDON PROFILE ZONE 1	24/2/59	22/3/59	Approved as not (see above/below comments)	Rev.0
ADD	S-117E	S-117E TENDON PROFILE ZONE 2	24/2/59	22/3/59	Approved as not (see above/below comments)	Rev.0
63	S-118	S-118 ฟังพื้นชั้น L14	11/3/59	29/3/59	Approved as not (see above/below comments)	Rev.0
64	S-118A	S-118A ฟังเหล็กเสริมพิเศษชั้น L14	11/3/59	29/3/59	Approved as not (see above/below comments)	Rev.0
65	S-118B	S-118B ฟังลวดอัดแรงชั้น L14	11/3/59	29/3/59	Approved as not (see above/below comments)	Rev.0
66	S-118C	S-118C BAND BEAM DETAILS L14	11/3/59	29/3/59	Approved as not (see above/below comments)	Rev.0
ADD	S-118D	S-118D TENDON PROFILE ZONE 1	11/3/59	29/3/59	Approved as not (see above/below comments)	Rev.0
ADD	S-118E	S-118E TENDON PROFILE ZONE 2	11/3/59	29/3/59	Approved as not (see above/below comments)	Rev.0
67	S-119	S-119 ฟังพื้นชั้น L15	18/3/59	31/3/59	Approved as not (see above/below comments)	Rev.0
68	S-119A	S-119A ฟังเหล็กเสริมพิเศษชั้น L15	18/3/59	31/3/59	Approved as not (see above/below comments)	Rev.0
69	S-119B	S-119B ฟังลวดอัดแรงชั้น L15	18/3/59	31/3/59	Approved as not (see above/below comments)	Rev.0
70	S-119C	S-119C BAND BEAM DETAILS L15	18/3/59	31/3/59	Approved as not (see above/below comments)	Rev.0
ADD	S-119D	S-119D TENDON PROFILE ZONE 1	18/3/59	31/3/59	Approved as not (see above/below comments)	Rev.0
ADD	S-119E	S-119E TENDON PROFILE ZONE 2	18/3/59	31/3/59	Approved as not (see above/below comments)	Rev.0
71	S-120	S-120 ฟังพื้นชั้น L16	18/3/59	31/3/59	Approved as not (see above/below comments)	Rev.0
72	S-120A	S-120A ฟังเหล็กเสริมพิเศษชั้น L16	18/3/59	31/3/59	Approved as not (see above/below comments)	Rev.0
73	S-120B	S-120B ฟังลวดอัดแรงชั้น L16	18/3/59	31/3/59	Approved as not (see above/below comments)	Rev.0
74	S-120C	S-120C BAND BEAM DETAILS L16	18/3/59	31/3/59	Approved as not (see above/below comments)	Rev.0
ADD	S-120D	S-120D TENDON PROFILE ZONE 1	18/3/59	31/3/59	Approved as not (see above/below comments)	Rev.0
ADD	S-120E	S-120E TENDON PROFILE ZONE 2	18/3/59	31/3/59	Approved as not (see above/below comments)	Rev.0
ADD	S-120.1	S-120.1 ฟังพื้นชั้น L17	18/3/59	31/3/59	Approved as not (see above/below comments)	Rev.0
ADD	S-120.1A	S-120.1A ฟังเหล็กเสริมพิเศษชั้น L17	18/3/59	31/3/59	Approved as not (see above/below comments)	Rev.0
ADD	S-120.1B	S-120.1B ฟังลวดอัดแรงชั้น L17	18/3/59	31/3/59	Approved as not (see above/below comments)	Rev.0
ADD	S-120.1C	S-120.1C BAND BEAM DETAILS L17	18/3/59	31/3/59	Approved as not (see above/below comments)	Rev.0
ADD	S-120.1D	S-120.1D TENDON PROFILE ZONE 1	18/3/59	31/3/59	Approved as not (see above/below comments)	Rev.0
ADD	S-120.1E	S-120.1E TENDON PROFILE ZONE 2	18/3/59	31/3/59	Approved as not (see above/below comments)	Rev.0
75	S-121	S-121 ฟังพื้นชั้น L18	18/3/59	4/4/59	Approved as not (see above/below comments)	Rev.0
76	S-121A	S-121A ฟังเหล็กเสริมพิเศษชั้น L18	18/3/59	4/4/59	Approved as not (see above/below comments)	Rev.0
77	S-121B	S-121B ฟังลวดอัดแรงชั้น L18	18/3/59	4/4/59	Approved as not (see above/below comments)	Rev.0
78	S-121C	S-121C BAND BEAM DETAILS L18	18/3/59	4/4/59	Approved as not (see above/below comments)	Rev.0
ADD	S-121D	S-121D TENDON PROFILE ZONE 1	18/3/59	4/4/59	Approved as not (see above/below comments)	Rev.0
ADD	S-121E	S-121E TENDON PROFILE ZONE 2	18/3/59	4/4/59	Approved as not (see above/below comments)	Rev.0
79	S-122	ฟังพื้นชั้น L19				
80	S-122A	ฟังเหล็กเสริมพิเศษชั้น L19				
81	S-122B	ฟังลวดอัดแรงชั้น L19				
82	S-122C	BAND BEAM DETAILS L19				
83	S-123	ฟังพื้นชั้น L19 (+76.70)				
84	S-124	ฟังพื้นชั้น L20				
85	S-124A	ฟังเหล็กเสริมพิเศษชั้น L20				
86	S-124B	ฟังลวดอัดแรงชั้น L20				
87	S-124C	BAND BEAM DETAILS L20				
88	S-125	ฟังพื้นชั้น L21				
89	S-125A	ฟังเหล็กเสริมพิเศษชั้น L21				
90	S-125B	ฟังลวดอัดแรงชั้น L21				
91	S-125C	BAND BEAM DETAILS L21				
92	S-126	ฟังพื้นชั้น L22,L24,L26,L28				
93	S-126A	ฟังเหล็กเสริมพิเศษชั้น L22,L24,L26,L28				
94	S-126B	ฟังลวดอัดแรงชั้น L22,L24,L26,L28				
95	S-126C	BAND BEAM DETAILS L22,L24,L26,L28				
96	S-127	ฟังพื้นชั้น L23,L25,L27,L29				
97	S-127A	ฟังเหล็กเสริมพิเศษชั้น L23,L25,L27,L29				
98	S-127B	ฟังลวดอัดแรงชั้น L23,L25,L27,L29				
99	S-127C	BAND BEAM DETAILS L23,L25,L27,L29				
100	S-128	ฟังพื้นชั้น L30				
101	S-128A	ฟังเหล็กเสริมพิเศษชั้น L30				
102	S-128B	ฟังลวดอัดแรงชั้น L30				
103	S-128C	BAND BEAM DETAILS L30				
104	S-129	ฟังพื้นชั้น MECHANIC & ROOF				
105	S-201	S-201 แบบขยายฐานราก F120 ,F5120 ,F6120 TYP DETAIL การตัดเหล็กในฐานราก	15/6/58	16/6/58	Approved as not (see above/below comments)	Rev.2
106	S-202	S-202 แบบขยายฐานราก 2/9	4/6/58	6/6/58	no objection	Rev.2
	S-202.1	S-202-R1.1 TYPICAL DETAIL วิธีการแก้ไขเสาเข็มที่ระดับต่ำกว่า Pile Cut off (F24120)	17/7/58	18/7/58	Approved	Rev.1
107	S-203	S-203 แบบขยายฐานราก 3/9	4/6/58	6/6/58	no objection	Rev.1
	S-203.1	S-203.1 แบบขยายฐานราก 4/9	4/6/58	6/6/58	no objection	Rev.1
108	S-204	S-204 แบบขยายฐานราก 5/9 (F3180E R.1) ,(F3180F R.1)	27/6/58	29/6/58	Approved as not (see above/below comments)	Rev.2
	S-204.1	S-204.1 แบบขยายฐานราก 6/9	4/6/58	6/6/58	no objection	Rev.1
109	S-205	S-205 แบบขยายฐานราก 7/9	4/6/58	6/6/58	no objection	Rev.3

ลำดับที่	รายละเอียด		Submit Date	Return Date	Status	Revision
110	S-206	S-206 แบบขยายฐานราก 8/9	4/6/58	6/6/58	no objection	Rev.1
111	S-207	S-207 แบบขยายฐานราก 9/9 F32180	17/7/58	14/7/58	Approved as not (see above/below comments)	Rev.2
112	S-301	S-301 แบบแสดงรายละเอียดเสา 1/4	8/6/58	9/6/58	Approved as not (see above/below comments)	Rev.0
113	S-302	S-302 แบบแสดงรายละเอียดเสา 2/4	8/6/58	9/6/58	Approved as not (see above/below comments)	Rev.0
114	S-303	S-303 แบบแสดงรายละเอียดเสา 3/4	8/6/58	9/6/58	Approved as not (see above/below comments)	Rev.0
115	S-304	S-304 แบบแสดงรายละเอียดเสา 4/4	8/6/58	9/6/58	Approved as not (see above/below comments)	Rev.3
	S-304.1	S-304.1 แบบแสดงรายละเอียดครยตต่อเหล็ก เสา ,ผนัง (FOUNDATION - LB FLOOR LEVEL)	1/7/58	3/7/58	Approved	Rev.0
116	S-401	S-401 แบบขยาย LIFT CORE 1/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
117	S-402	S-402 แบบขยาย LIFT CORE 2/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
118	S-403	S-403 แบบขยาย LIFT CORE 3/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
119	S-404	S-404 แบบขยาย LIFT CORE 4/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
	S-404.1	S-404.1 แบบขยาย LIFT CORE 5/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
	S-404.2	S-404.2 แบบขยาย LIFT CORE 6/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
	S-404.3	S-404.3 แบบขยาย LIFT CORE 7/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
	S-404.4	S-404.4 แบบขยาย LIFT CORE 8/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
	S-404.5	S-404.5 แบบขยาย LIFT CORE 9/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
	S-404.6	S-404.6 แบบขยาย LIFT CORE 10/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
	S-404.7	S-404.7 แบบขยาย LIFT CORE 11/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
	S-404.8	S-404.8 แบบขยาย LIFT CORE 12/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
	S-404.9	S-404.9 แบบขยาย LIFT CORE 13/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
	S-404.10	S-404.10 แบบขยาย LIFT CORE 14/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
120	S-405	S-405 แบบขยาย LIFT CORE 15/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
121	S-406	S-406 แบบขยาย LIFT CORE 16/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
	S-406.1	S-406.1 แบบขยาย LIFT CORE 17/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
	S-406.2	S-406.2 แบบขยาย LIFT CORE 18/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
	S-406.3	S-406.3 แบบขยาย LIFT CORE 19/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
	S-406.4	S-406.4 แบบขยาย LIFT CORE 20/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
122	S-407	S-407 แบบขยาย LIFT CORE 21/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
123	S-408	S-408 แบบขยาย LIFT CORE 22/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
	S-408.1	S-408.1 แบบขยาย LIFT CORE 23/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
	S-408.2	S-408.2 แบบขยาย LIFT CORE 24/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
124	S-409	S-409 แบบขยาย LIFT CORE 25/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
125	S-410	S-410 แบบขยาย LIFT CORE 26/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
	S-411	S-411 แบบขยาย LIFT CORE 27/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
	S-412	S-412 แบบขยาย LIFT CORE 28/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
	S-413	S-413 แบบขยาย LIFT CORE 29/35	26/2/59	10/3/59	Approved as not (see above/below comments)	Rev.1
	S-414	S-414 แบบขยาย LIFT CORE 30/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
	S-415	S-415 แบบขยาย LIFT CORE 31/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
	S-416	S-416 แบบขยาย LIFT CORE 32/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
	S-417	S-417 แบบขยาย LIFT CORE 33/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
	S-418	S-418 แบบขยาย LIFT CORE 34/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
	S-419	S-419 แบบขยาย LIFT CORE 35/35	14/9/58	17/9/58	Approved as not (see above/below comments)	Rev.0
126	S-501	S-501 แบบขยายผนัง และแบบขยายหัวไปรางระบายน้ำในพื้นที่ดิน	3/7/58	6/7/58	Approved as not (see above/below comments)	Rev.1
	S-501.1	S-501.1 แบบขยายผนัง WB1	3/7/58	6/7/58	Approved as not (see above/below comments)	Rev.0
	S-501.2	S-501.2 แบบขยายผนัง WB1 ,WT1 ,WT2	3/7/58	6/7/58	Approved as not (see above/below comments)	Rev.0
	S-501.3	S-501.3 แบบขยายผนัง WT2 ,WT3 ,WES1 ,WST01 ,WL1 ,WL2 แลแบบขยายหัวไป รางระบายน้ำในพื้นที่ดิน	3/7/58	6/7/58	Approved as not (see above/below comments)	Rev.0
127	S-502	S-502 แบบขยายผนัง WL1901 , WM1901 , WRT1	15/10/58	16/10/58	Approved as not (see above/below comments)	Rev.2
128	S-601	S-601 แบบขยายคาน 1/12	8/6/58	9/6/58	Approved	Rev.3
	S-601.1	S-601.1 แบบขยายคาน 2/13	23/6/58	27/6/58	approved as note (see above /below comments)	Rev.2
129	S-602	S-602 แบบขยายคาน 2/12	15/10/58	16/10/58	Approved as not (see above/below comments)	Rev.1
130	S-603	S-603 แบบขยายคาน 3/12	23/12/58	26/12/58	Approved as not (see above/below comments)	Rev.5
131	S-604	S-604 แบบขยายคาน 4/13	4/11/58	12/11/58	Approved	Rev.1
132	S-605	S-605 แบบขยายคาน 5/13	2/12/58	3/12/58	Approved	Rev.3
133	S-606	S-606 แบบขยายคาน 6/13	4/11/58	12/11/58	Approved	Rev.1
134	S-607	S-607 แบบขยายคาน 7/12	8/6/58	9/6/58	Approved	Rev.0
135	S-608	S-608 แบบขยายคาน 8/12	8/6/58	9/6/58	Approved	Rev.0
136	S-609	S-609 แบบขยายคาน 9/13	4/11/58	12/11/58	Approved	Rev.1
137	S-610	S-610 แบบขยายคาน 10/12	8/6/58	9/6/58	Approved	Rev.0
138	S-611	S-611 แบบขยายคาน 11/13	28/11/58	1/12/58	Approved as not (see above/below comments)	Rev.2
	S-612	S-612 แบบขยายคาน 12/13	23/12/58	26/12/58	Approved as not (see above/below comments)	Rev.3
	S-613	S-613 แบบขยายคาน 13/13	23/12/58	26/12/58	Approved as not (see above/below comments)	Rev.1
139	S-701	S-701 แบบขยายพื้น 1/6	8/6/58	9/6/58	Approved	Rev.0
140	S-702	S-702 แบบขยายพื้น 2/6	15/10/58	16/10/58	Approved as not (see above/below comments)	Rev.1
141	S-703	S-703 แบบขยายพื้น 3/6	15/10/58	16/10/58	Approved as not (see above/below comments)	Rev.1
142	S-704	S-704 แบบขยายพื้น 4/6	8/6/58	9/6/58	Approved	Rev.0
143	S-705	S-705 แบบขยายพื้น 5/6	8/6/58	9/6/58	Approved	Rev.0
144	S-706	S-706 แบบขยายพื้น 6/6	8/6/58	9/6/58	Approved	Rev.0
	S-707	S-707 แบบขยายพื้น 7/7	4/11/58	12/11/58	Approved	Rev.0
145	S-801	S-801 RAMP DETIAL 1/8	15/12/58	19/12/58	Approved as not (see above/below comments)	Rev.2
	S-801.1	S-801.1 RAMP DETIAL 2/8	15/12/58	19/12/58	Approved as not (see above/below comments)	Rev.2
	S-801.2	S-801.2 RAMP DETIAL 3/8	15/12/58	19/12/58	Approved as not (see above/below comments)	Rev.2
	S-801.3	S-801.3 RAMP DETIAL 4/8	15/12/58	19/12/58	Approved as not (see above/below comments)	Rev.2
	S-801.4	S-801.4 RAMP DETIAL 5/8	15/12/58	19/12/58	Approved as not (see above/below comments)	Rev.2
146	S-802	S-802 RAMP DETIAL 6/8	15/12/58	19/12/58	Approved as not (see above/below comments)	Rev.2
	S-802.1	S-802.1 RAMP DETIAL 7/8	15/12/58	19/12/58	Approved as not (see above/below comments)	Rev.2
	S-802.2	S-802.2 RAMP DETIAL 8/8	15/12/58	19/12/58	Approved as not (see above/below comments)	Rev.2
	S-803	S-803 RAMP R-02 ,R-03 ,R-04	9/9/58	9/9/58	Approved as not (see above/below comments)	Rev.1
147	S-901	S-901 STAIR ST-01 DETAIL 1/13	8/4/59	19/4/59	Approved as not (see above/below comments)	Rev.2
	S-901.1	S-901.1 STAIR ST-01 DETAIL 2/13	8/4/59	19/4/59	Approved as not (see above/below comments)	Rev.2
ADD		S-901.1/1 STAIR ST-01 DETAIL	8/4/59	19/4/59	Approved as not (see above/below comments)	Rev.1
	S-901.2	S-901.2 STAIR ST-01 DETAIL 3/13	8/4/59	19/4/59	Approved as not (see above/below comments)	Rev.2
	S-901.3	S-901.3 STAIR ST-01 DETAIL 4/13	8/4/59	19/4/59	Approved as not (see above/below comments)	Rev.2
	S-901.4	S-901.4 STAIR ST-01 DETAIL 5/13	8/4/59	19/4/59	Approved as not (see above/below comments)	Rev.2
	S-901.5	S-901.5 STAIR ST-01 DETAIL 6/13	8/4/59	19/4/59	Approved as not (see above/below comments)	Rev.2
	S-901.6	S-901.6 STAIR ST-01 DETAIL 7/13	8/4/59	19/4/59	Approved as not (see above/below comments)	Rev.2
	S-901.7	S-901.7 STAIR ST-01 DETAIL 8/13	8/4/59	19/4/59	Approved as not (see above/below comments)	Rev.2
148	S-902	S-902 STAIR ST-01 DETAIL 9/13	8/4/59	19/4/59	Approved as not (see above/below comments)	Rev.2
	S-902.1	S-902.1 STAIR ST-01 DETAIL 10/13	8/4/59	19/4/59	Approved as not (see above/below comments)	Rev.2
	S-902.2	S-902.2 STAIR ST-01 DETAIL 11/13	8/4/59	19/4/59	Approved as not (see above/below comments)	Rev.2
	S-902.3	S-902.3 STAIR ST-01 DETAIL 12/13	8/4/59	19/4/59	Approved as not (see above/below comments)	Rev.2

ลำดับที่	รายละเอียด		Submit Date	Return Date	Status	Revision
	S-902.4	S-902.4 STAIR ST-01 DETAIL 13/13	8/4/59	19/4/59	Approved as not (see above/below comments)	Rev.2
149	S-903	S-903 STAIR ST-02 DETAIL 1/6	14/1/59	5/2/59	Approved as not (see above/below comments)	Rev.0
	S-903.1	S-903.1 STAIR ST-02 DETAIL 2/6	14/1/59	5/2/59	Approved as not (see above/below comments)	Rev.0
	S-903.2	S-903.2 STAIR ST-02 DETAIL 3/6	14/1/59	5/2/59	Approved as not (see above/below comments)	Rev.0
150	S-904	S-904 STAIR ST-02 DETAIL 4/6	14/1/59	5/2/59	Approved as not (see above/below comments)	Rev.0
	S-904.1	S-904.1 STAIR ST-02 DETAIL 5/6	14/1/59	5/2/59	Approved as not (see above/below comments)	Rev.0
	S-904.2	S-904.2 STAIR ST-02 DETAIL 5/6	14/1/59	5/2/59	Approved as not (see above/below comments)	Rev.0
151	S-905	S-905 STAIR ST-02 DETAIL 3/3				
152	S-906	S-906 STAIR ST-03 DETAIL 1/11	14/1/59	21/1/59	Approved as not (see above/below comments)	Rev.0
	S-906.1	S-906.1 STAIR ST-03 DETAIL 2/11	14/1/59	21/1/59	Approved as not (see above/below comments)	Rev.0
	S-906.2	S-906.2 STAIR ST-03 DETAIL 3/11	14/1/59	21/1/59	Approved as not (see above/below comments)	Rev.0
	S-906.3	S-906.3 STAIR ST-03 DETAIL 4/11	14/1/59	21/1/59	Approved as not (see above/below comments)	Rev.0
	S-906.4	S-906.4 STAIR ST-03 DETAIL 5/11	14/1/59	21/1/59	Approved as not (see above/below comments)	Rev.0
	S-906.5	S-906.5 STAIR ST-03 DETAIL 6/11	14/1/59	21/1/59	Approved as not (see above/below comments)	Rev.0
	S-906.6	S-906.6 STAIR ST-03 DETAIL 7/11	14/1/59	21/1/59	Approved as not (see above/below comments)	Rev.0
153	S-907	S-907 STAIR ST-03 DETAIL 8/11	14/1/59	21/1/59	Approved as not (see above/below comments)	Rev.0
	S-907.1	S-907.1 STAIR ST-03 DETAIL 9/11	14/1/59	21/1/59	Approved as not (see above/below comments)	Rev.0
	S-907.2	S-907.2 STAIR ST-03 DETAIL 10/11	14/1/59	21/1/59	Approved as not (see above/below comments)	Rev.0
	S-907.3	S-907.3 STAIR ST-03 DETAIL 11/11	14/1/59	21/1/59	Approved as not (see above/below comments)	Rev.0
	S-908	S-908 STAIR ST-04 ,ST-05 DETAIL	14/1/59	30/1/59	Approved as not (see above/below comments)	Rev.0
ADD		S-909 STAIR ST-06 ,ST-07 ,ST-08 DETAIL	7/3/59	17/3/59	Approved	Rev.0
154	S-1001	S-1001 แบบขยาย FLAT SLAB 1/2	15/10/58	16/10/58	Approved as not (see above/below comments)	Rev.0
155	S-1002	S-1002 แบบขยาย FLAT SLAB 2/2	15/10/58	16/10/58	Approved as not (see above/below comments)	Rev.0
156	S-1101	S-1101 แบบขยาย SEPTIC TANK	29/5/58	30/5/58	no objection	Rev.1
157	S-1102	S-1102 แบบขยาย WWTP-EQUIPMENT PLAN(1)	29/5/58	30/5/58	no objection	Rev.1
	S-1102.1	S-1102.1 แบบขยาย WWTP-EQUIPMENT PLAN(1)	22/3/59	24/3/59	Approved	Rev.2
158	S-1103	S-1103 WWTP-EQUIPMENT SECTION (1/2)	29/5/58	30/5/58	no objection	Rev.1
	S-1103.1	S-1103.1 WWTP-EQUIPMENT SECTION (2/2)	22/3/59	24/3/59	Approved	Rev.2
159	S-1104	S-1104 แบบขยาย WATER TANK PLAN(1)	29/5/58	30/5/58	no objection	Rev.1
	S-1104.1	S-1104.1 แบบขยาย UNDERGROUND WATER TANK PLAN(1)	29/5/58	30/5/58	no objection	Rev.1
160	S-1105	S-1105 แบบขยาย UNDERGROUND WATER TANK PLAN(2)	29/5/58	30/5/58	no objection	Rev.1
161	S-1106	S-1106 แบบขยาย UNDERGROUND WATER TANK PLAN(2)	7/4/59			Rev.2
162	S-1107	S-1107 แบบขยาย DRAINAGE SUMP"A" , "B"	29/5/58	30/5/58	no objection	Rev.1
	S-1108	S-1108 แบบขยาย GUTTER	23/1/59	29/1/59	Approved as not (see above/below comments)	Rev.0
	S-1109	S-1109 PUMP ROOM PLAN	29/1/59	2/2/59	Approved	Rev.0
163	S-1201	S-1201 รายละเอียดการเสริมเหล็กทั่วไป ในพื้น RC และช่องเปิดในผนัง	9/6/58	17/6/58	Approved as not (see above/below comments)	Rev.1
	S-1201.1	S-1201.1 แบบรายละเอียด BLOCK OUT KING POST และรายละเอียด REFILLED CONCRETET BLOCK OUT	19/6/58	22/6/58	Approved	Rev.2
	S-1201.2	S-1201.2 แบบรายละเอียดการเสริมเหล็กฐานรากสำหรับ KING POST ที่ฝังทิ้ง	19/6/58	22/6/58	Approved	Rev.2
164	S-1202	S-1202 TYPICAL POST - TENSIONED SLAB DETAIL	9/6/58	17/6/58	Approved as not (see above/below comments)	Rev.1
	S-1203	S-1203 AHU ROOM 1,2 (L01) +5.65	5/2/59	9/2/59	Approved	Rev.0
	S-1204	S-1204 SAN PUMP ROOM (LB) -5095	19/2/59	23/2/59	Approved	Rev.0
ADD	S-1205	S-1205 AHU ROOM 1 ,2 (L02) +10.40	25/2/59	29/2/59	Approved	Rev.0
ADD		S-1206 AHU ROOM 1 (L03) +15.20	18/3/59	19/3/59	Approved	Rev.1
ADD		S-1207 AHU ROOM (L04) +20.00	11/3/59	15/3/59	Approved	Rev.0
ADD		S-1208 MDB.AND GENERATOR ROOM (L09) +36.20	11/3/59	15/3/59	Approved	Rev.0
ADD		S-1209 CHILLER ROOM (L10) +41.10	11/3/59	15/3/59	Approved	Rev.0
165	S-1301	S-1301 STEEL JOINT CONNECTION DETAIL	28/7/58	3/8/58	not approved (see above/below comments)	Rev.0
166	S-1302	S-1302 STEEL JOINT CONNECTION DETAIL	28/7/58	3/8/58	not approved (see above/below comments)	Rev.0
167	S-1303	S-1303 STEEL JOINT CONNECTION DETAIL	28/7/58	3/8/58	not approved (see above/below comments)	Rev.0
168	S-1401	S-1401 TYPICAL DETAIL MAIN STRUCTURE FOR FAÇADE	28/7/58	3/8/58	not approved (see above/below comments)	Rev.0
169	S-1501	S-1501 TYPICAL DETAIL การปิดพื้นระหว่าง OFFICE 2 ชั้น	28/7/58	3/8/58	not approved (see above/below comments)	Rev.0
170	S-1502	S-1502 แบบขยายการเสริมโครงสร้างที่นครปิดพื้นบริเวณขอบ - BAND BEAM	28/7/58	3/8/58	not approved (see above/below comments)	Rev.0
171	SL-001	SL-001 LIST OF DRAWINGS BRIEF SPECIFICATIONS AND NOTES	23/2/59	23/3/59	Approved as not (see above/below comments)	Rev.0
172	SL-101	SL-101 ฝั่งฐานรากและเสาเข็มถนนโครงการ	23/2/59	23/3/59	Approved as not (see above/below comments)	Rev.0
173	SL-102	SL-102 ฝั่งที่ถนนรอบโครงการ	23/2/59	23/3/59	Approved as not (see above/below comments)	Rev.0
ADD		SL-102.1 ฝั่งงานถนนสุขาภิบาล	23/2/59	23/3/59	Approved as not (see above/below comments)	Rev.0
174	SL-103	SL-103 แบบขยายฝั่งที่ถนน (ZONE A)	23/2/59	23/3/59	Approved as not (see above/below comments)	Rev.0
ADD		SL-103.1 SECTION	23/2/59	23/3/59	Approved as not (see above/below comments)	Rev.0
175	SL-104	SL-104 แบบขยายฝั่งที่ถนน (ZONE B)	23/2/59	23/3/59	Approved as not (see above/below comments)	Rev.0
ADD		SL-104.1 SECTION (1/2)	23/2/59	23/3/59	Approved as not (see above/below comments)	Rev.0
ADD		SL-104.2 SECTION (2/2)	23/2/59	23/3/59	Approved as not (see above/below comments)	Rev.0
176	SL-105	SL-105 แบบขยายฝั่งที่ถนน (ZONE C)	23/2/59	23/3/59	Approved as not (see above/below comments)	Rev.0
ADD		SL-105.1 SECTION (1/2)	23/2/59	23/3/59	Approved as not (see above/below comments)	Rev.0
ADD		SL-105.2 SECTION (2/2)	23/2/59	23/3/59	Approved as not (see above/below comments)	Rev.0
ADD		SL-105.3 DETAILS	23/2/59	23/3/59	Approved as not (see above/below comments)	Rev.0
177	SL-106	SL-106 แบบขยายฝั่งที่ถนน (ZONE D)	23/2/59	23/3/59	Approved as not (see above/below comments)	Rev.0
	SH-00	ฝั่งงานค้ำหลัง SHEET PILE	16/3/58	16/3/58	no objection	Rev.0
	S-00A	S-00A ฝั่งบริเวณโครงการ (ระหว่างก่อสร้างชั้นใต้ดิน)	8/4/58	9/4/58	no objection with note	Rev.1
	S-00A.1	S-00A.1 SITE LAYOUT PLAN For Sub-Structure (Drainage) - LEEDS	24/7/58	10/8/58	Approved	Rev.4
	S-00A.2	S-00A.2 ขยายแปลนรั้วโครงการชั่วคราว รูปด้านรั้วโครงการชั่วคราว (ระหว่างก่อสร้างชั้นใต้ดิน)	20/4/58	21/4/58	no objection with note	Rev.1
	S-00B	S-00B ฝั่งบริเวณโครงการ (ระหว่างก่อสร้างชั้น L00-L30)	8/4/58	9/4/58	no objection with note	Rev.1
	S-00B.1	S-00B.1 ฝั่งรั้วโครงการถาวร (ระหว่างก่อสร้างชั้น L00-L30)	20/4/58	21/4/58	no objection with note	Rev.1
	S-00B.2	S-00B.2 ขยายแปลนรั้วโครงการถาวร รูปด้านรั้วโครงการชั่วคราว (ระหว่างก่อสร้างชั้น L00-L30)	20/4/58	21/4/58	no objection with note	Rev.1
	S-00C	S-00C ขยายรูปตัดรั้วโครงการ	20/4/58	21/4/58	no objection with note	Rev.1
	SH-01	SH-01 KING POST PLAN	21/3/58	24/3/58	no objection with note	Rev.0
	SH-02	SH-02 BEAMS FOR WORKING PLATFORM ARE	21/3/58	24/3/58	no objection with note	Rev.0
	SH-03	SH-03 BEAMS FOR WORKING PLATFORM ARE (1 St.)	21/3/58	24/3/58	no objection with note	Rev.0
	SH-04	SH-04 BEAMS FOR WORKING PLATFORM ARE (2 nd.)	21/3/58	24/3/58	no objection with note	Rev.0
	SH-05	SH-05 BEAMS FOR WORKING PLATFORM ARE (3 rd.)	21/3/58	24/3/58	no objection with note	Rev.0
	SH-06	SH-06 BEAMS FOR WORKING PLATFORM ARE (4 th.)	21/3/58	24/3/58	no objection with note	Rev.0
	SH-07	SH-07 SECTION : A-A , SECTION :B-B	21/3/58	24/3/58	no objection with note	Rev.0
BRIDGELINK						
	S-102	S-102 TYPICAL OF STRENGTHENING EXISTING COLUMN	16/2/59	18/2/59	Approved as not (see above/below comments)	Rev.0
	S-001	S-001 LIST OF DRAWINGS & BRIEF SPECIFICATIONS AND NOTES	8/4/59	9/4/59	Approved as not (see above/below comments)	Rev.1
	S-101	S-101 2nd. FLOOR PLAN	8/4/59	9/4/59	Approved as not (see above/below comments)	Rev.1
	S-101.1	S-101.1 4th. FLOOR PLAN	8/4/59	9/4/59	Approved as not (see above/below comments)	Rev.1
	S-101.2	S-101.2 SECTION A	8/4/59	9/4/59	Approved as not (see above/below comments)	Rev.1
	S-101.3	S-101.3 SECTION B	8/4/59	9/4/59	Approved as not (see above/below comments)	Rev.1
	S-102	S-102 CONNECTION JIONT BSTIA AT B3-UNDER 4th. & SECTION	8/4/59	9/4/59	Approved as not (see above/below comments)	Rev.1

ลำดับที่	รายละเอียด		Submit Date	Return Date	Status	Revision
	S-103	S-103 DETAIL JOINT CONNECTION (1/3)	8/4/59	9/4/59	Approved as not (see above/below comments)	Rev.1
	S-103.1	S-103.1 DETAIL JOINT CONNECTION (2/3)	8/4/59	9/4/59	Approved as not (see above/below comments)	Rev.1
	S-104	S-104 DETAIL JOINT CONNECTION (3/3)	8/4/59	9/4/59	Approved as not (see above/below comments)	Rev.1
ADD		S-104.1 โครงสร้างพื้น METAL DECK (L01)	3/3/59			Rev.0
ADD		S-104.2 SECTION & DETAIL	3/3/59			Rev.0
ADD		S-104.3 DETAIL (1/2)	3/3/59			Rev.0
ADD		S-104.4 DETAIL (2/2)	3/3/59			Rev.0
ADD		S-104.5 SECTION & DETAIL แสดงค่าระดับ EMBEDDED PLATE (1)	7/4/59	9/4/59	Approved as not (see above/below comments)	Rev.1
ADD		S-104.6 SECTION & DETAIL แสดงค่าระดับ EMBEDDED PLATE (2)	7/4/59	9/4/59	Approved as not (see above/below comments)	Rev.1
ADD		S-105 2nd. FLOOR PLAN (METAL DECK)	8/4/59	9/4/59	Approved as not (see above/below comments)	Rev.0
ADD		S-106 4th. FLOOR PLAN (METAL DECK)	8/4/59	9/4/59	Approved as not (see above/below comments)	Rev.0
ADD		S-107 SECTION DETAIL	8/4/59	9/4/59	Approved as not (see above/below comments)	Rev.0
ADD		S-108 TYP.DETAIL	8/4/59	9/4/59	Approved as not (see above/below comments)	Rev.0

ลำดับที่	รายละเอียด	Planned	Actual		ระยะเวลา ดอมกลับ	<7วัน	7-14 วัน	>14วัน
		Date of Submission	ส่งจริง	ดอมกลับ				
	A0 - GENERAL							
	A1 - LAYOUT (RETAIL PODIUM FLOOR PLAN)							
	A1 - PLAN							
1	A1.00 LAYOUT PLAN	11 พ.ค. 58	24 เม.ย. 58	7 พ.ค. 58				
2	A1.01 LB FLOOR PLAN	11 พ.ค. 58	24 เม.ย. 58	7 พ.ค. 58				
3	A1.02 L00 FLOOR PLAN	27 ส.ค. 58	28 ส.ค. 58	9 ก.ย. 58				
4	A1.03 L01 FLOOR PLAN	27 ส.ค. 58	28 ส.ค. 58	9 ก.ย. 58				
5	A1.04 P1A FLOOR PLAN	3 ก.ย. 58	29 ก.ย. 58	30 ก.ย. 58				
6	A1.05 L02 FLOOR PLAN	10 ก.ย. 58	29 ก.ย. 58	30 ก.ย. 58				
7	A1.06 P2A FLOOR PLAN	17 ก.ย. 58	4 พ.ย. 58	6 พ.ย. 58				
8	A1.07 L03 FLOOR PLAN	24 ก.ย. 58	20 พ.ย. 58	20 พ.ย. 58				
9	A1.08 L04 FLOOR PLAN	1 ต.ค. 58	26 พ.ย. 58	1 ธ.ค. 58				
10	A1.09 P4A FLOOR PLAN	8 ต.ค. 58	1 ธ.ค. 58	4 ธ.ค. 58				
11	A1.10 L05 FLOOR PLAN	15 ต.ค. 58	1 ธ.ค. 58	4 ธ.ค. 58				
12	A1.11 L06-L07 FLOOR PLAN	22 ต.ค. 58	1 ธ.ค. 58	4 ธ.ค. 58				
13	A1.12 L08 FLOOR PLAN	29 ต.ค. 58	1 ธ.ค. 58	6 ธ.ค. 58				
14	A1.13 L09 FLOOR PLAN	5 พ.ย. 58	26 พ.ย. 58	2 ธ.ค. 58				
15	A1.14 L10 FLOOR PLAN	12 พ.ย. 58	26 พ.ย. 58	25 ธ.ค. 58				
16	A1.15 L11 FLOOR PLAN	19 พ.ย. 58	26 พ.ย. 58	25 ธ.ค. 58				
17	A1.16 L12 FLOOR PLAN	26 พ.ย. 58	27 พ.ย. 58	25 ธ.ค. 58				
18	A1.17 L14 FLOOR PLAN	9 ก.พ. 59	5 ก.พ. 59	8 ก.พ. 59				
19	A1.18 L15 , L17 FLOOR PLAN	9 ก.พ. 59	5 ก.พ. 59	8 ก.พ. 59				
20	A1.19 L16 FLOOR PLAN	11 ก.พ. 59	11 ก.พ. 59	16 ก.พ. 59				
21	A1.20 L18 FLOOR PLAN	11 ก.พ. 59	11 ก.พ. 59	20 ก.พ. 59				
22	A1.21 L19 FLOOR PLAN	14 มี.ค. 59						
23	A1.22 L20 FLOOR PLAN	21 มี.ค. 59						
24	A1.23 L21 FLOOR PLAN	16 ก.พ. 59	20 ก.พ. 59	25 ก.พ. 59				
25	A1.24 L22 , L24 , L26 ,L28 FLOOR PLAN	18 ก.พ. 59	25 ก.พ. 59	3 มี.ค. 59				
26	A1.25 L23 , L25 ,L27 ,L29 FLOOR PLAN	23 ก.พ. 59	26 ก.พ. 59	1 มี.ค. 59				
27	A1.26 L30 FLOOR PLAN	26 ก.พ. 59	21 เม.ย. 59		5.00	/		
28	A1.27 MECHANIC FLOOR PLAN , ROOF PLAN	1 มี.ค. 59						
	A2 - ELEVATION							
	A3 - SECTION							
	A4 - WALL SECTION							
29	A4.01 PLANTER TYPE A DETAIL	29 ก.พ. 59	8 มี.ค. 59	15 มี.ค. 59				
30	A4.02 PLANTER TYPE B DETAIL	29 ก.พ. 59	8 มี.ค. 59	15 มี.ค. 59				
31	A4.03 MULTIPURPOSE ROOM (FLOOR L19) DETAIL	14 มี.ค. 59	8 มี.ค. 59	15 มี.ค. 59				
32	A4.04 FLOOR L19 DETAIL	14 มี.ค. 59	8 มี.ค. 59	15 มี.ค. 59				
	A5 - REFLECTED CEILING PLAN							
33	A5.01 REFLECTED CEILING PLAN L14	11 ก.พ. 59	11 ก.พ. 59	16 ก.พ. 59				
34	A5.02 REFLECTED CEILING PLAN L15,L17	11 ก.พ. 59	11 ก.พ. 59	16 ก.พ. 59				
35	A5.03 REFLECTED CEILING PLAN L16	16 ก.พ. 59	24 ก.พ. 59	3 มี.ค. 59				
36	A5.04 REFLECTED CEILING PLAN L18	16 ก.พ. 59	24 ก.พ. 59	3 มี.ค. 59				
37	A5.05 REFLECTED CEILING PLAN L21	23 ก.พ. 59	26 ก.พ. 59	8 มี.ค. 59				
38	A5.06 REFLECTED CEILING PLAN L22, L24 , L26 , L28	26 ก.พ. 59	4 มี.ค. 59	8 มี.ค. 59				
39	A5.07 REFLECTED CEILING PLAN L23, L25 , L27 , L29	3 มี.ค. 59	4 มี.ค. 59	8 มี.ค. 59				
	A6 - REFLECTED CEILING PLAN							
40	A6.01 RESTROOM DETAILS LB	11 ธ.ค. 58	28 ส.ค. 58	4 ก.ย. 58				
41	A6.02 RESTROOM DETAILS L00	11 ธ.ค. 58	28 ส.ค. 58	4 ก.ย. 58				
42	A6.03 RESTROOM DETAILS L01	28 ม.ค. 59	29 ม.ค. 59	5 ก.พ. 59				
43	A6.04 RESTROOM DETAILS L02	2 ก.พ. 59	3 ก.พ. 59	8 ก.พ. 59				
44	A6.05 RESTROOM DETAILS L03	2 ก.พ. 59	3 ก.พ. 59	8 ก.พ. 59				
45	A6.06 RESTROOM DETAILS L04	4 ก.พ. 59	5 ก.พ. 59	8 ก.พ. 59				
46	A6.07 RESTROOM DETAILS L09-L12	pending	24 ก.พ. 59	25 ก.พ. 59				
47	A6.08 RESTROOM DETAILS L14-L18	16 ก.พ. 59	20 ก.พ. 59	25 ก.พ. 59				
48	A6.09 RESTROOM DETAILS L21-L29	3 มี.ค. 59	16 มี.ค. 59	19 เม.ย. 59				
49	A6.10 RESTROOM DETAILS L30	8 มี.ค. 59						
50	A6.11 RESTROOM STANDARD DETAIL	31 มี.ค. 59						
	A7 - CIRCULATION							
51	A7.01.1 ST-01 STAIR DETAILS	31 ส.ค. 58	14 ม.ค. 59	21 ม.ค. 59				
52	A7.01.2 ST-01 STAIR DETAILS	31 ส.ค. 58	14 ม.ค. 59	21 ม.ค. 59				
53	A7.01.3 ST-01 STAIR DETAILS	31 ส.ค. 58	14 ม.ค. 59	21 ม.ค. 59				
54	A7.01.4 ST-01 STAIR DETAILS (SECTION)	31 ส.ค. 58	14 ม.ค. 59	21 ม.ค. 59				
55	A7.01.5 ST-01 STAIR DETAILS (SECTION)	31 ส.ค. 58	14 ม.ค. 59	21 ม.ค. 59				
56	A7.01.6 ST-01 STAIR DETAILS (SECTION)	31 ส.ค. 58	14 ม.ค. 59	21 ม.ค. 59				
57	A7.02.1 ST-02 STAIR DETAILS	30 ก.ย. 58	14 ม.ค. 59	21 ม.ค. 59				
58	A7.02.2 ST-02 STAIR DETAILS	30 ต.ค. 58	14 ม.ค. 59	21 ม.ค. 59				
59	A7.03.1 ST-03 STAIR DETAILS	31 ส.ค. 58	14 ม.ค. 59	21 ม.ค. 59				
60	A7.03.2 ST-03 STAIR DETAILS	31 ส.ค. 58	14 ม.ค. 59	21 ม.ค. 59				
61	A7.03.3 ST-03 STAIR DETAILS (SECTION)	31 ส.ค. 58	14 ม.ค. 59	21 ม.ค. 59				
62	A7.03.4 ST-03 STAIR DETAILS (SECTION)	31 ส.ค. 58	14 ม.ค. 59	21 ม.ค. 59				
63	A7.04 ST-05 STAIR DETAILS	30 ก.ย. 58	14 ม.ค. 59	21 ม.ค. 59				
64	A7.05 STAIR TYPICAL DETAILS	31 ส.ค. 58	14 ม.ค. 59	21 ม.ค. 59				
65	A7.12.1 R-01 RAMP DETAILS	1 ก.ย. 58	19 ต.ค. 58	21 ต.ค. 58				
66	A7.12.2 R-01 RAMP DETAILS (SECTION)	1 ก.ย. 58	19 ต.ค. 58	21 ต.ค. 58				
67	A7.12.3 R-01 RAMP DETAILS (SECTION)	1 ก.ย. 58	19 ต.ค. 58	21 ต.ค. 58				
68	A7.12.4 R-01 RAMP DETAILS (SECTION)	1 ก.ย. 58	19 ต.ค. 58	21 ต.ค. 58				
69	A7.12.5 R-01 RAMP DETAILS (SECTION)	1 ก.ย. 58	19 ต.ค. 58	21 ต.ค. 58				
70	A7.13 R-02, R-03, R-04 RAMP DETAILS	1 ก.ย. 58	19 ต.ค. 58	21 ต.ค. 58				
71	A7.14 RAMP TYPICAL DETAILS	1 ก.ย. 58	19 ต.ค. 58	21 ต.ค. 58				
	A8 - DOOR-WINDOW							
	A9 - GENERAL DETAILS							
72	A9.01 ARROW DETAILS	16 ก.พ. 59	12 ก.พ. 59	18 ก.พ. 59				
73	A9.02 TYPICAL DETAIL	16 ก.พ. 59	12 ก.พ. 59	18 ก.พ. 59				
74	A9.03 GAS STATION DETAIL	16 ก.พ. 59	12 ก.พ. 59	18 ก.พ. 59				
total ตามแผน		74	68	67		1	0	0

ลำดับที่		รายละเอียด	Planned	Actual		แก้ไขแผนเนื่องจากได้รับแบบแก้ไขล่าช้า			
			Date of Submission	ส่งจริง	ตอบกลับ	ระยะเวลาตอบกลับ	<7วัน	7-14 วัน	>14วัน
2	S-101	ผังฐานรากและเสาเข็ม	4 มิ.ย. 58	24 เม.ย. 58	22 พ.ค. 58				
5	S-102	ผังพื้นชั้น LB	11 พ.ค. 58	24 เม.ย. 58	22 พ.ค. 58				
6	S-103	ผังพื้นชั้น L00	16 ก.ย. 58	9 ก.ย. 58	10 ก.ย. 58				
7	S-104	ผังพื้นชั้น L01	23 ก.ย. 58	28 ต.ค. 58	29 ต.ค. 58				
8	S-104A	ผังเหล็กเสริมพิเศษชั้น L01	23 ก.ย. 58	28 ต.ค. 58	29 ต.ค. 58				
9	S-104B	ผังลวดอัดแรงชั้น L01	23 ก.ย. 58	28 ต.ค. 58	29 ต.ค. 58				
10	S-104C	BAND BEAM DETAILS L01	23 ก.ย. 58	28 ต.ค. 58	29 ต.ค. 58				
11	S-105	ผังพื้นชั้น P1A	23 ก.ย. 58	20 พ.ย. 58	24 พ.ย. 58				
12	S-105A	ผังเหล็กเสริมพิเศษชั้น P1A	23 ก.ย. 58	20 พ.ย. 58	24 พ.ย. 58				
13	S-105B	ผังลวดอัดแรงชั้น P1A	23 ก.ย. 58	20 พ.ย. 58	24 พ.ย. 58				
14	S-105C	BAND BEAM DETAILS P1A	23 ก.ย. 58	20 พ.ย. 58	24 พ.ย. 58				
15	S-106	ผังพื้นชั้น L02	30 ก.ย. 58	28 พ.ย. 58	1 ธ.ค. 58				
16	S-106A	ผังเหล็กเสริมพิเศษชั้น L02	30 ก.ย. 58	28 พ.ย. 58	1 ธ.ค. 58				
17	S-106B	ผังลวดอัดแรงชั้น L02	30 ก.ย. 58	28 พ.ย. 58	1 ธ.ค. 58				
18	S-106C	BAND BEAM DETAILS L02	30 ก.ย. 58	28 พ.ย. 58	1 ธ.ค. 58				
19	S-107	ผังพื้นชั้น P2A	7 ต.ค. 58	3 ธ.ค. 58	6 ธ.ค. 58				
20	S-107A	ผังเหล็กเสริมพิเศษชั้น P2A	7 ต.ค. 58	3 ธ.ค. 58	6 ธ.ค. 58				
21	S-107B	ผังลวดอัดแรงชั้น P2A	7 ต.ค. 58	3 ธ.ค. 58	6 ธ.ค. 58				
22	S-107C	BAND BEAM DETAILS P2A	7 ต.ค. 58	3 ธ.ค. 58	6 ธ.ค. 58				
23	S-108	ผังพื้นชั้น L03	14 ต.ค. 58	11 ธ.ค. 58	16 ธ.ค. 58				
24	S-108A	ผังเหล็กเสริมพิเศษชั้น L03	14 ต.ค. 58	11 ธ.ค. 58	16 ธ.ค. 58				
25	S-108B	ผังลวดอัดแรงชั้น L03	14 ต.ค. 58	11 ธ.ค. 58	16 ธ.ค. 58				
26	S-108C	BAND BEAM DETAILS L03	14 ต.ค. 58	11 ธ.ค. 58	16 ธ.ค. 58				
27	S-109	ผังพื้นชั้น L04	21 ต.ค. 58	23 ธ.ค. 58	26 ธ.ค. 58				
28	S-109A	ผังเหล็กเสริมพิเศษชั้น L04	21 ต.ค. 58	23 ธ.ค. 58	26 ธ.ค. 58				
29	S-109B	ผังลวดอัดแรงชั้น L04	21 ต.ค. 58	23 ธ.ค. 58	26 ธ.ค. 58				
30	S-109C	BAND BEAM DETAILS L04	21 ต.ค. 58	23 ธ.ค. 58	26 ธ.ค. 58				
31	S-110	ผังพื้นชั้น P4A	28 ต.ค. 58	23 ธ.ค. 58	6 ม.ค. 59				
32	S-110A	ผังเหล็กเสริมพิเศษชั้น P4A	28 ต.ค. 58	23 ธ.ค. 58	6 ม.ค. 59				
33	S-110B	ผังลวดอัดแรงชั้น P4A	28 ต.ค. 58	23 ธ.ค. 58	6 ม.ค. 59				
34	S-110C	BAND BEAM DETAILS P4A	28 ต.ค. 58	23 ธ.ค. 58	6 ม.ค. 59				
35	S-111	ผังพื้นชั้น L05	4 พ.ย. 58	14 ม.ค. 59	21 ม.ค. 59				
36	S-111A	ผังเหล็กเสริมพิเศษชั้น L05	4 พ.ย. 58	14 ม.ค. 59	21 ม.ค. 59				
37	S-111B	ผังลวดอัดแรงชั้น L05	4 พ.ย. 58	14 ม.ค. 59	21 ม.ค. 59				
38	S-111C	BAND BEAM DETAILS L05	4 พ.ย. 58	14 ม.ค. 59	21 ม.ค. 59				
39	S-112	ผังพื้นชั้น L06-L07	11 พ.ย. 58	14 ม.ค. 59	25 ม.ค. 59				
40	S-112A	ผังเหล็กเสริมพิเศษชั้น L06-L07	11 พ.ย. 58	14 ม.ค. 59	25 ม.ค. 59				
41	S-112B	ผังลวดอัดแรงชั้น L06-L07	11 พ.ย. 58	14 ม.ค. 59	25 ม.ค. 59				
42	S-112C	BAND BEAM DETAILS L06-L07	11 พ.ย. 58	14 ม.ค. 59	25 ม.ค. 59				
43	S-113	ผังพื้นชั้น L08	18 พ.ย. 58	14 ม.ค. 59	25 ม.ค. 59				
44	S-113A	ผังเหล็กเสริมพิเศษชั้น L08	18 พ.ย. 58	14 ม.ค. 59	25 ม.ค. 59				
45	S-113B	ผังลวดอัดแรงชั้น L08	18 พ.ย. 58	14 ม.ค. 59	25 ม.ค. 59				
46	S-113C	BAND BEAM DETAILS L08	18 พ.ย. 58	14 ม.ค. 59	25 ม.ค. 59				
47	S-114	ผังพื้นชั้น L09	20 ก.พ. 59	12 ก.พ. 59	20 ก.พ. 59				
48	S-114A	ผังเหล็กเสริมพิเศษชั้น L09	20 ก.พ. 59	12 ก.พ. 59	20 ก.พ. 59				
49	S-114B	ผังลวดอัดแรงชั้น L09	20 ก.พ. 59	12 ก.พ. 59	20 ก.พ. 59				
50	S-114C	BAND BEAM DETAILS L09	20 ก.พ. 59	12 ก.พ. 59	20 ก.พ. 59				
51	S-115	ผังพื้นชั้น L10	25 ก.พ. 59	23 ก.พ. 59	5 มี.ค. 59				
52	S-115A	ผังเหล็กเสริมพิเศษชั้น L10	25 ก.พ. 59	23 ก.พ. 59	5 มี.ค. 59				
53	S-115B	ผังลวดอัดแรงชั้น L10	25 ก.พ. 59	23 ก.พ. 59	5 มี.ค. 59				
54	S-115C	BAND BEAM DETAILS L10	25 ก.พ. 59	23 ก.พ. 59	5 มี.ค. 59				
55	S-116	ผังพื้นชั้น L11	11 มี.ค. 59	23 ก.พ. 59	10 มี.ค. 59				
56	S-116A	ผังเหล็กเสริมพิเศษชั้น L11	11 มี.ค. 59	23 ก.พ. 59	10 มี.ค. 59				
57	S-116B	ผังลวดอัดแรงชั้น L11	11 มี.ค. 59	23 ก.พ. 59	10 มี.ค. 59				
58	S-116C	BAND BEAM DETAILS L11	11 มี.ค. 59	23 ก.พ. 59	10 มี.ค. 59				
59	S-117	ผังพื้นชั้น L12	11 มี.ค. 59	24 ก.พ. 59	22 มี.ค. 59				
60	S-117A	ผังเหล็กเสริมพิเศษชั้น L12	11 มี.ค. 59	24 ก.พ. 59	22 มี.ค. 59				
61	S-117B	ผังลวดอัดแรงชั้น L12	11 มี.ค. 59	24 ก.พ. 59	22 มี.ค. 59				
62	S-117C	BAND BEAM DETAILS L12	11 มี.ค. 59	24 ก.พ. 59	22 มี.ค. 59				
63	S-118	ผังพื้นชั้น L14	11 มี.ค. 59	11 มี.ค. 59	29 มี.ค. 59				
64	S-118A	ผังเหล็กเสริมพิเศษชั้น L14	11 มี.ค. 59	11 มี.ค. 59	29 มี.ค. 59				
65	S-118B	ผังลวดอัดแรงชั้น L14	11 มี.ค. 59	11 มี.ค. 59	29 มี.ค. 59				
66	S-118C	BAND BEAM DETAILS L14	11 มี.ค. 59	11 มี.ค. 59	29 มี.ค. 59				
67	S-119	ผังพื้นชั้น L15,L17	11 มี.ค. 59	18 มี.ค. 59	31 มี.ค. 59				
68	S-119A	ผังเหล็กเสริมพิเศษชั้น L15,L17	11 มี.ค. 59	18 มี.ค. 59	31 มี.ค. 59				
69	S-119B	ผังลวดอัดแรงชั้น L15,L17	11 มี.ค. 59	18 มี.ค. 59	31 มี.ค. 59				
70	S-119C	BAND BEAM DETAILS L15,L17	11 มี.ค. 59	18 มี.ค. 59	31 มี.ค. 59				
71	S-120	ผังพื้นชั้น L16	11 มี.ค. 59	18 มี.ค. 59	31 มี.ค. 59				
72	S-120A	ผังเหล็กเสริมพิเศษชั้น L16	11 มี.ค. 59	18 มี.ค. 59	31 มี.ค. 59				
73	S-120B	ผังลวดอัดแรงชั้น L16	11 มี.ค. 59	18 มี.ค. 59	31 มี.ค. 59				
74	S-120C	BAND BEAM DETAILS L16	11 มี.ค. 59	18 มี.ค. 59	31 มี.ค. 59				
75	S-121	ผังพื้นชั้น L18	11 มี.ค. 59	18 มี.ค. 59	4 เม.ย. 59				
76	S-121A	ผังเหล็กเสริมพิเศษชั้น L18	11 มี.ค. 59	18 มี.ค. 59	4 เม.ย. 59				
77	S-121B	ผังลวดอัดแรงชั้น L18	11 มี.ค. 59	18 มี.ค. 59	4 เม.ย. 59				
78	S-121C	BAND BEAM DETAILS L18	11 มี.ค. 59	18 มี.ค. 59	4 เม.ย. 59				
79	S-122	ผังพื้นชั้น L19	26 มี.ค. 59						
80	S-122A	ผังเหล็กเสริมพิเศษชั้น L19	26 มี.ค. 59						
81	S-122B	ผังลวดอัดแรงชั้น L19	26 มี.ค. 59						
82	S-122C	BAND BEAM DETAILS L19	26 มี.ค. 59						
83	S-123	ผังพื้นชั้น L19 (+76.70)	26 มี.ค. 59						
84	S-124	ผังพื้นชั้น L20	26 มี.ค. 59						
85	S-124A	ผังเหล็กเสริมพิเศษชั้น L20	26 มี.ค. 59						
86	S-124B	ผังลวดอัดแรงชั้น L20	26 มี.ค. 59						
87	S-124C	BAND BEAM DETAILS L20	26 มี.ค. 59						
88	S-125	ผังพื้นชั้น L21	10 เม.ย. 59						
89	S-125A	ผังเหล็กเสริมพิเศษชั้น L21	10 เม.ย. 59						
90	S-125B	ผังลวดอัดแรงชั้น L21	10 เม.ย. 59						
91	S-125C	BAND BEAM DETAILS L21	10 เม.ย. 59						
92	S-126	ผังพื้นชั้น L22,L24,L26,L28	10 เม.ย. 59						
93	S-126A	ผังเหล็กเสริมพิเศษชั้น L22,L24,L26,L28	10 เม.ย. 59						
94	S-126B	ผังลวดอัดแรงชั้น L22,L24,L26,L28	10 เม.ย. 59						
95	S-126C	BAND BEAM DETAILS L22,L24,L26,L28	10 เม.ย. 59						
96	S-127	ผังพื้นชั้น L23,L25,L27,L29	10 เม.ย. 59						

ลำดับที่	รายละเอียด	Planned	Actual		แก้ไขแผนเนื่องจากได้รับแบบแก้ไขล่าช้า			
		Date of Submission	ส่งจริง	ดอบกลับ	ระยะเวลา ดอบกลับ	<7วัน	7-14 วัน	>14วัน
97	S-127A ฟังเหล็กเสริมพิเศษชั้น L23,L25,L27,L29	10 เม.ย. 59						
98	S-127B ฟังลวดอัดแรงชั้น L23,L25,L27,L29	10 เม.ย. 59						
99	S-127C BAND BEAM DETAILS L23,L25,L27,L29	10 เม.ย. 59						
100	S-128 ฟังพื้นชั้น L30	10 เม.ย. 59						
101	S-128A ฟังเหล็กเสริมพิเศษชั้น L30	10 เม.ย. 59						
102	S-128B ฟังลวดอัดแรงชั้น L30	10 เม.ย. 59						
103	S-128C BAND BEAM DETAILS L30	10 เม.ย. 59						
104	S-129 ฟังพื้นชั้น MECHANIC & ROOF	10 เม.ย. 59						
105	S-201 แบบขยายฐานราก 1/7	15 มิ.ย. 58	20 พ.ค. 58	21 พ.ค. 58				
106	S-202 แบบขยายฐานราก 2/7	23 มิ.ย. 58	20 พ.ค. 58	21 พ.ค. 58				
107	S-203 แบบขยายฐานราก 3/7	24 มิ.ย. 58	20 พ.ค. 58	21 พ.ค. 58				
108	S-204 แบบขยายฐานราก 4/7	4 มิ.ย. 58	20 พ.ค. 58	21 พ.ค. 58				
109	S-205 แบบขยายฐานราก 5/7	27 มิ.ย. 58	20 พ.ค. 58	21 พ.ค. 58				
110	S-206 แบบขยายฐานราก 6/7	4 มิ.ย. 58	20 พ.ค. 58	21 พ.ค. 58				
111	S-207 แบบขยายฐานราก 7/7	23 มิ.ย. 58	20 พ.ค. 58	21 พ.ค. 58				
112	S-301 แบบแสดงรายละเอียดเสา 1/4	8 มิ.ย. 58	8 มิ.ย. 58	9 มิ.ย. 58				
113	S-302 แบบแสดงรายละเอียดเสา 2/4	8 มิ.ย. 58	8 มิ.ย. 58	9 มิ.ย. 58				
114	S-303 แบบแสดงรายละเอียดเสา 3/4	8 มิ.ย. 58	8 มิ.ย. 58	9 มิ.ย. 58				
115	S-304 แบบแสดงรายละเอียดเสา 4/4	8 มิ.ย. 58	8 มิ.ย. 58	9 มิ.ย. 58				
116	S-401 แบบขยาย LIFT CORE 1/10	25 มิ.ย. 58	25 มิ.ย. 58	27 มิ.ย. 58				
117	S-402 แบบขยาย LIFT CORE 2/10	25 มิ.ย. 58	25 มิ.ย. 58	27 มิ.ย. 58				
118	S-403 แบบขยาย LIFT CORE 3/10	25 มิ.ย. 58	25 มิ.ย. 58	27 มิ.ย. 58				
119	S-404 แบบขยาย LIFT CORE 4/10	25 มิ.ย. 58	25 มิ.ย. 58	27 มิ.ย. 58				
120	S-405 แบบขยาย LIFT CORE 5/10	25 มิ.ย. 58	25 มิ.ย. 58	27 มิ.ย. 58				
121	S-406 แบบขยาย LIFT CORE 6/10	25 มิ.ย. 58	25 มิ.ย. 58	27 มิ.ย. 58				
122	S-407 แบบขยาย LIFT CORE 7/10	25 มิ.ย. 58	25 มิ.ย. 58	27 มิ.ย. 58				
123	S-408 แบบขยาย LIFT CORE 8/10	25 มิ.ย. 58	25 มิ.ย. 58	27 มิ.ย. 58				
124	S-409 แบบขยาย LIFT CORE 9/10	25 มิ.ย. 58	25 มิ.ย. 58	27 มิ.ย. 58				
125	S-410 แบบขยาย LIFT CORE 10/10	25 มิ.ย. 58	25 มิ.ย. 58	27 มิ.ย. 58				
126	S-501 แบบขยายผนัง และแบบขยายทั่วไปวางรายนำในพื้นชั้นใต้ดิน	3 ก.ค. 58	8 มิ.ย. 58	9 มิ.ย. 58				
127	S-502 แบบขยายผนัง WL1901 , WM1901 , WRT1	3 ก.ค. 58	8 มิ.ย. 58	9 มิ.ย. 58				
128	S-601 แบบขยายคาน 1/11	8 มิ.ย. 58	8 มิ.ย. 58	9 มิ.ย. 58				
129	S-602 แบบขยายคาน 2/11	8 มิ.ย. 58	8 มิ.ย. 58	9 มิ.ย. 58				
130	S-603 แบบขยายคาน 3/11	8 มิ.ย. 58	8 มิ.ย. 58	9 มิ.ย. 58				
131	S-604 แบบขยายคาน 4/11	8 มิ.ย. 58	8 มิ.ย. 58	9 มิ.ย. 58				
132	S-605 แบบขยายคาน 5/11	8 มิ.ย. 58	8 มิ.ย. 58	9 มิ.ย. 58				
133	S-606 แบบขยายคาน 6/11	8 มิ.ย. 58	8 มิ.ย. 58	9 มิ.ย. 58				
134	S-607 แบบขยายคาน 7/11	8 มิ.ย. 58	8 มิ.ย. 58	9 มิ.ย. 58				
135	S-608 แบบขยายคาน 8/11	8 มิ.ย. 58	8 มิ.ย. 58	9 มิ.ย. 58				
136	S-609 แบบขยายคาน 9/11	8 มิ.ย. 58	8 มิ.ย. 58	9 มิ.ย. 58				
137	S-610 แบบขยายคาน 10/11	8 มิ.ย. 58	8 มิ.ย. 58	9 มิ.ย. 58				
138	S-611 แบบขยายคาน 11/11	8 มิ.ย. 58	8 มิ.ย. 58	9 มิ.ย. 58				
139	S-701 แบบขยายพื้น 1/6	8 มิ.ย. 58	8 มิ.ย. 58	9 มิ.ย. 58				
140	S-702 แบบขยายพื้น 2/6	8 มิ.ย. 58	8 มิ.ย. 58	9 มิ.ย. 58				
141	S-703 แบบขยายพื้น 3/6	8 มิ.ย. 58	8 มิ.ย. 58	9 มิ.ย. 58				
142	S-704 แบบขยายพื้น 4/6	8 มิ.ย. 58	8 มิ.ย. 58	9 มิ.ย. 58				
143	S-705 แบบขยายพื้น 5/6	8 มิ.ย. 58	8 มิ.ย. 58	9 มิ.ย. 58				
144	S-706 แบบขยายพื้น 6/6	8 มิ.ย. 58	8 มิ.ย. 58	9 มิ.ย. 58				
145	S-801 RAMP DETAIL 1/2	11 ก.ย. 58	19 ต.ค. 58	21 ต.ค. 58				
146	S-802 RAMP DETAIL 2/2	11 ก.ย. 58	19 ต.ค. 58	21 ต.ค. 58				
147	S-901 STAIR ST-01 DETAIL 1/2	7 ก.ย. 58	14 ม.ค. 59	21 ม.ค. 59				
148	S-902 STAIR ST-01 DETAIL 2/2	7 ก.ย. 58	14 ม.ค. 59	21 ม.ค. 59				
149	S-903 STAIR ST-02 DETAIL 1/3	30 ก.ย. 58	14 ม.ค. 59	5 ก.พ. 59				
150	S-904 STAIR ST-02 DETAIL 2/3	30 ก.ย. 58	14 ม.ค. 59	5 ก.พ. 59				
151	S-905 STAIR ST-02 DETAIL 3/3	30 ก.ย. 58	14 ม.ค. 59	5 ก.พ. 59				
152	S-906 STAIR ST-03 DETAIL 1/2	7 ก.ย. 58	14 ม.ค. 59	21 ม.ค. 59				
153	S-907 STAIR ST-03 DETAIL 2/2	7 ก.ย. 58	14 ม.ค. 59	21 ม.ค. 59				
154	S-1001 แบบขยาย FLAT SLAB 1/2	16 ก.ย. 58	15 ต.ค. 58	16 ต.ค. 58				
155	S-1002 แบบขยาย FLAT SLAB 2/2	16 ก.ย. 58	15 ต.ค. 58	16 ต.ค. 58				
156	S-1101 แบบขยาย SEPTIC TANK	30 พ.ค. 58	20 พ.ค. 58	23 พ.ค. 58				
157	S-1102 แบบขยาย WWTP-EQUIPMENT (1)	30 พ.ค. 58	20 พ.ค. 58	23 พ.ค. 58				
158	S-1103 WWTP-EQUIPMENT SECTION	30 พ.ค. 58	20 พ.ค. 58	23 พ.ค. 58				
159	S-1104 แบบขยาย UNDERGROUND WATER TANK (1)	30 พ.ค. 58	20 พ.ค. 58	23 พ.ค. 58				
160	S-1105 แบบขยาย UNDERGROUND WATER TANK (2)	30 พ.ค. 58	20 พ.ค. 58	23 พ.ค. 58				
161	S-1106 แบบขยาย UNDERGROUND WATER TANK (3)	30 พ.ค. 58	20 พ.ค. 58	23 พ.ค. 58				
162	S-1107 แบบขยาย DRAINAGE SUMP "A" , "B"	30 พ.ค. 58	20 พ.ค. 58	23 พ.ค. 58				
163	S-1201 รายละเอียดการเสริมเหล็กทั่วไปในพื้น RC.และช่องเปิดผนัง	30 พ.ค. 58	3 มิ.ย. 58	4 มิ.ย. 58				
164	S-1202 TYPICAL POST-TENSIONED SLAB DETAIL	15 ก.ย. 58	9 มิ.ย. 58	17 มิ.ย. 58				
165	S-1301 STEEL JOINT CONNECTION DETAIL (1/3)	20 ม.ค. 59	28 ก.ค. 58	3 ส.ค. 58				
166	S-1302 STEEL JOINT CONNECTION DETAIL (2/3)	20 ม.ค. 59	28 ก.ค. 58	3 ส.ค. 58				
167	S-1303 STEEL JOINT CONNECTION DETAIL (3/3)	20 ม.ค. 59	28 ก.ค. 58	3 ส.ค. 58				
168	S-1401 TYPICAL DETAIL MAIN STRUCTURE FOR FAÇADE	21 ต.ค. 58	28 ก.ค. 58	3 ส.ค. 58				
169	S-1501 TYPICAL DETAIL การปิดพื้นระหว่าง OFFICE 2 ชั้น	9 ธ.ค. 58	28 ก.ค. 58	3 ส.ค. 58				
170	S-1502 แบบขยายการเสริมโครงสร้างที่กรณีเปิดพื้นบริเวณขอบ - BAND BEAM	9 ธ.ค. 58	28 ก.ค. 58	3 ส.ค. 58				
171	SL-001 LIST OF DRAWINGS &	29 ก.พ. 59	23 ก.พ. 59	23 มี.ค. 59				
172	SL-101 ฟังฐานรากและเสาเข็มถนนรอบโครงการ	29 ก.พ. 59	23 ก.พ. 59	23 มี.ค. 59				
173	SL-102 ฟังพื้นถนนรอบโครงการ	29 ก.พ. 59	23 ก.พ. 59	23 มี.ค. 59				
174	SL-103 แบบแสดงรูปตัดถนน (SECTION 1-6)	29 ก.พ. 59	23 ก.พ. 59	23 มี.ค. 59				
175	SL-104 แบบขยายถนนรอบโครงการ (1/3)	29 ก.พ. 59	23 ก.พ. 59	23 มี.ค. 59				
176	SL-105 แบบขยายถนนรอบโครงการ (2/3)	29 ก.พ. 59	23 ก.พ. 59	23 มี.ค. 59				
177	SL-106 แบบขยายถนนรอบโครงการ (3/3)	29 ก.พ. 59	23 ก.พ. 59	23 มี.ค. 59				
178	S-001 LIST OF DRAWINGS &	29 ก.พ. 59	23 ก.พ. 59	10 มี.ค. 59				
179	S-101 2nd FLOOR PLAN , 4th FLOOR PLAN	29 ก.พ. 59	23 ก.พ. 59	10 มี.ค. 59				
180	S-102 STRENGTHENING EXISTING RC.COLUMN & SECTION	29 ก.พ. 59	23 ก.พ. 59	10 มี.ค. 59				
181	S-103 CONNECTION JOINT BST1 AT L02 , L04	29 ก.พ. 59	23 ก.พ. 59	10 มี.ค. 59				
total ตามแผน		178	152	152		0	0	0

ลำดับที่		Planned	Actual					
		Date of Submission	ส่งจริง	ตอบกลับ	ระยะเวลาตอบกลับ	<7วัน	7-14 วัน	>14วัน
A	งานพื้น - วัสดุตกแต่งผิว							
1.	วัสดุผิวพื้น Floor Hardener	26 ส.ค. 58	17 ก.ย. 58	17 ก.ย. 58				
2.	วัสดุผิวพื้น Epoxy สีเทา	12 ก.ย. 58						
3.	กระเบื้อง Porcelain 600x600 มม.	3 ต.ค. 58	7 เม.ย. 59		19			1
B	งานบัวเชิงผนัง							
4.	กระเบื้อง Porcelain 600x600 มม.	3 ต.ค. 58	7 เม.ย. 59		19			1
C	งานผนัง - วัสดุตกแต่งผิว							
5.	งานผนังคอนกรีตสำเร็จรูปพร้อมอุปกรณ์ (Pre-Cast Concrete) หนา 10 ซม.	16 ส.ค. 58	17 ส.ค. 58	18 ส.ค. 58				
6.	ปูนก่อ-ฉาบสำเร็จรูป	27 ส.ค. 58	30 ต.ค. 58	10 พ.ย. 58				
7.	ปูนขาว - ยานว สำหรับปูกระเบื้อง	2 พ.ย. 58	12 ก.พ. 59	18 ก.พ. 59				
8.	ปูนแต่ง Skim Coat	3 ต.ค. 58	30 ต.ค. 58	10 พ.ย. 58				
9.	อิฐบล็อกจากคอนกรีตหนา 7.5 ซม.	27 ส.ค. 58	17 ส.ค. 58	18 ส.ค. 58				
10.	อิฐมวลเบาหนา 15 ซม.	27 ส.ค. 58	23 ธ.ค. 58	24 ธ.ค. 58				
11.	ผนังยิปซัมบอร์ดโครงเคร่าเหล็กชุบสังกะสี 12มม. และ 15มม.	13 ต.ค. 58						
12.	ฉนวนใยแก้ว หนา 50 มม.หุ้มผ้า ความหนาแน่น 32 กก./ลบ.ม.	13 ต.ค. 58						
13.	กระเบื้อง Porcelain 600x600 มม.	2 พ.ย. 58	7 เม.ย. 59		19			1
D	งานฝ้าเพดาน							
14.	ฝ้า AcousticBoard หนา 15 มม. ขอบบังใบ โครงเคร่า T-Bar #600x120	22 พ.ย. 58						
15.	แผ่น MDF สำหรับรางมา	22 พ.ย. 58						
E	งานประตู - หน้าต่าง พร้อมอุปกรณ์							
16.	ประตูเหล็กกันไฟพร้อมอุปกรณ์	27 ส.ค. 58	2 ก.ย. 58	10 ก.ย. 58				
17.	ประตูไม้พร้อมอุปกรณ์	27 ส.ค. 58	19 เม.ย. 59		7		1	
18.	ประตู-หน้าต่างกระจก - อลูมิเนียม	5 มี.ค. 59	ไม่ต้องขออนุมัติเพราะไม่มีงานของ CES					
F	งานเครื่องสุขภัณฑ์ พร้อมอุปกรณ์							
19.	อ่างล้างหน้า	22 ต.ค. 58	ไม่ต้องขออนุมัติเพราะ CES มี scope เฉพาะงานติดตั้ง					
20.	ก๊อกอ่างล้างหน้า	22 ต.ค. 58	ไม่ต้องขออนุมัติเพราะ CES มี scope เฉพาะงานติดตั้ง					
21.	น้ำทิ้งอ่างล้างหน้า	22 ต.ค. 58	ไม่ต้องขออนุมัติเพราะ CES มี scope เฉพาะงานติดตั้ง					
22.	Stop Valve (อ่างล้างหน้า)	22 ต.ค. 58	ไม่ต้องขออนุมัติเพราะ CES มี scope เฉพาะงานติดตั้ง					
23.	ตะแกรงดักกลิ่น	22 ต.ค. 58	ไม่ต้องขออนุมัติเพราะ CES มี scope เฉพาะงานติดตั้ง					
24.	ก๊อกล้างพื้น	22 ต.ค. 58	ไม่ต้องขออนุมัติเพราะ CES มี scope เฉพาะงานติดตั้ง					
25.	โถบัสสาวะ	22 ต.ค. 58	ไม่ต้องขออนุมัติเพราะ CES มี scope เฉพาะงานติดตั้ง					
26.	Sensor Flush โถบัสสาวะ	22 ต.ค. 58	ไม่ต้องขออนุมัติเพราะ CES มี scope เฉพาะงานติดตั้ง					
27.	สายฉีดชำระ	22 ต.ค. 58	ไม่ต้องขออนุมัติเพราะ CES มี scope เฉพาะงานติดตั้ง					
28.	Stop Valve (สายฉีดชำระ)	22 ต.ค. 58	ไม่ต้องขออนุมัติเพราะ CES มี scope เฉพาะงานติดตั้ง					
29.	โถสุขภัณฑ์	22 ต.ค. 58	ไม่ต้องขออนุมัติเพราะ CES มี scope เฉพาะงานติดตั้ง					
30.	Flush Valve โถสุขภัณฑ์	22 ต.ค. 58	ไม่ต้องขออนุมัติเพราะ CES มี scope เฉพาะงานติดตั้ง					
G	งานตกแต่งบันไดพร้อมส่วนประกอบ							
31.	จุกบันไดสำเร็จรูปอลูมิเนียม	2 พ.ย. 58	20 ต.ค. 58	21 ต.ค. 58				
H	งานทาสี							
32.	สีรักษาเนื้อไม้ Wood Stain	11 ก.ย. 58	22 ก.ย. 58	25 ก.ย. 58				
33.	สีรักษาพื้นไม้ Deck Stain	11 ก.ย. 58	22 ก.ย. 58	25 ก.ย. 58				
34.	สีรองพื้นไม้ Aluminium Wood Primer	11 ก.ย. 58	22 ก.ย. 58	25 ก.ย. 58				
35.	สีน้ำมัน (Alkyd Enamel) ไข่ทาไม้	11 ก.ย. 58	22 ก.ย. 58	25 ก.ย. 58				
36.	สีน้ำมัน (Alkyd Enamel) ไข่ทาเหล็ก	11 ก.ย. 58	22 ก.ย. 58	25 ก.ย. 58				
37.	สีรองพื้นปูน Acrylic Resin ชนิดพิเศษ (Acrylic Alkali Resisting Primer)	30 ส.ค. 58	22 ก.ย. 58	25 ก.ย. 58				
38.	สีน้ำอะคริลิก ทาภายใน (Acrylic Interior Emulsion Paint)	30 ส.ค. 58	22 ก.ย. 58	25 ก.ย. 58				
39.	สีน้ำอะคริลิก ทาภายนอก (Acrylic Exterior Emulsion Paint)	30 ส.ค. 58	22 ก.ย. 58	25 ก.ย. 58				
I	งานระบบกันซึม							
40.	ระบบกันซึมถังเก็บน้ำภายใน , พื้นห้องน้ำ (Cementitious Waterproofing)	10 ก.ย. 58	27 ก.พ. 59	3 มี.ค. 59				
41.	ระบบกันซึมชั้นดาดฟ้า หลังคา ค.ส.ล. และรางน้ำ (Membrane)	10 ก.ย. 58	27 ก.พ. 59	3 มี.ค. 59				
42.	ระบบกันซึมภายในถังบำบัดน้ำเสีย (Chemical Resistance Coating)	10 ก.ย. 58	27 ก.พ. 59	3 มี.ค. 59				
43.	ระบบกันซึม กะมะตันไม้ (Cementitious Waterproofing)	10 ก.ย. 58	27 ก.พ. 59	3 มี.ค. 59				
N	งานทั่วไป							
44.	งานระบบกำจัดปลวก	22 ก.ย. 58	30 ต.ค. 58	1 พ.ย. 58				
45.	ร่อง PVC สีขาว กว้าง 10 มม.	27 ส.ค. 58						
46.	ราวกันตก ชั้นจอดรถ	24 ก.พ. 59						
47.	ฉนวน ใยแก้ว หนา 50 มม. ปิดฟอยล์ 2 ด้าน ความหนาแน่น 24 กก/ลบ.	13 ต.ค. 58						
48.	งานหินแกรนิตTop ผนัง , Top อ่าง	21 ธ.ค. 58	7 เม.ย. 59		19			1
49.	ราวสแตนเลสที่จอดรถ , บันได , BMU	24 ก.พ. 59						
50.	สีทาจราจร	14 ก.ค. 59						
51.	สัญลักษณ์ป้ายคนพิการ	14 ก.ค. 59						
52.	ผนังตาข่าย2"x2" GV# No.11 Galv.steel daimond wier mesh	18 ก.พ. 59						
53.	Rod wall Dia 9mm. Galvanized steel rod	18 ก.พ. 59						
54.	เครื่องหมายจราจร (หัวลูกศร)	14 ก.ค. 59						
total ตามแผน		51	40	35		0	1	4

โครงการ อาคารสำนักงานและศูนย์การค้าเกษร 2

แผนการจัดส่ง ขออนุมัติวัสดุงานโครงสร้าง

บริษัท ซี.อี.เอส. จำกัด

update 26 เม.ย. 59

ลำดับที่	รายการ	Planned	Actual					
		Date of Submission	ส่งจริง	ตอบกลับ	ระยะเวลาตอบกลับ	<7วัน	7-14 วัน	>14วัน
1	เหล็กเสริมคอนกรีต	10 เม.ย. 58	24 เม.ย. 58	22 พ.ค. 58				
2	คอนกรีตผสมเสร็จ	10 เม.ย. 58	10 เม.ย. 58	20 เม.ย. 58				
3	Water Stop	16 พ.ค. 58	24 ก.พ. 58	7 มี.ค. 58				
4	อุปกรณ์ต่อเหล็กเสริม (Coupler)	10 เม.ย. 58	10 เม.ย. 58	20 เม.ย. 58				
5	นํายาบมคอนกรีต	16 พ.ค. 58	29 เม.ย. 58	30 เม.ย. 58				
6	วัสดุกันซึมพื้นและผนัง	6 พ.ค. 58	24 ก.พ. 58	7 มี.ค. 58				
7	Non Shrink Grout	6 เม.ย. 58	29 เม.ย. 58	30 เม.ย. 58				
8	สาร Epoxy ช่อมโครงสร้าง , ปลั๊กฝังคอนกรีต	19 มี.ค. 58	24 ก.พ. 58	7 มี.ค. 58				
9	อุปกรณ์ระบบพื้น Post Tension	21 ส.ค. 58	23 พ.ค. 58	26 พ.ค. 58				
10	เหล็กรูปพรรณ	22 ต.ค. 58	10 เม.ย. 58	20 เม.ย. 58				
11	สีกันสนิม	22 ต.ค. 58	22 ก.ย. 58	25 ก.ย. 58				
12	สีกันไฟ	12 ก.พ. 58	26 ก.พ. 58	10 มี.ค. 58				
13	ตะแกรงกันรอยต่อโครงสร้าง	29 ส.ค. 58	5 ส.ค. 58	7 ส.ค. 58				
14	พื้น Metal Deck พร้อมอุปกรณ์	2 พ.ย. 58	24 ก.ค. 58	25 ก.ค. 58				
total ตามแผน		14	14	14		0	0	0

GSII SHOP/MAT/RFI UPDATE (26/4/16)

DESCRIPTION	UP DATE BY	A				B		B-A		C		D		REMARK
		PLAN SUBMITTED	ACTUAL SUBMITTED	SUBMITTED AHEAD/LATE (+/-)	PLAN RETURN (+14 DAY FROM SUBMITTED)	ACTUAL RETURN	RETURN AHEAD/LATE (+/-)							
SHOP EE+BAS AC SN FP	BIG/ฝ่าย WIT YIM YIM	240	130	-110	240	130	-110							
		56	31	-25	30	31	1							
		8	80	72	5	72	67							
		6	50	44	0	50	50							
MAT EE AC SN FP	BIG WIT YIM YIM	30	30	0	30	29	-1							
		35	35	0	35	33	-2							
		1	37	36	1	36	35							
		1	23	22	1	22	21							
RFI EE AC SN & FP	BIG WIT YIM		76			76								
			55			54								
			41			36								

SHOP DRAWING SCHEDULE STATUS

PROJECT : GAYORN-II TOWER
MAIN CONTRACTOR : Construction and Engineering Services Co., Ltd.
SYSTEM : AIR CONDITIONING SYSTEM, VENTILATION AND PIPING SYSTEM

ITEM	DESCRIPTION	Reference Drawing No.	Planning Submit Date	SUBMIT			RESUBMITTED			REMARK	
				REFERENCE NO.	DATE	RETURNED DATE	RESULT	REFERENCE NO.	DATE		RETURNED DATE
1	LIST OF DRAWING	M0-01	13/7/15	RFA-SHD/JEC/PAC/AIR/008	28/7/15	4/8/15	A				
2	LEGEND AND ABBREVIATIONS	M0-02	13/7/15	RFA-SHD/JEC/PAC/AIR/002	25/7/15	31/7/15	A				
3	SITE PLAN	M1-01	13/7/15	RFA-SHD/JEC/PAC/AIR/001	25/7/15	8/8/15	A				
4	SITE PLAN 2	M1-01.0	13/7/15	RFA-SHD/JEC/PAC/AIR/030	25/8/15	28/8/15	A				
5	EQUIPMENT SCHEDULE - SHEET 1	M2-01/1	15/9/15								
6	EQUIPMENT SCHEDULE - SHEET 2	M2-01/2	15/9/15								
7	EQUIPMENT SCHEDULE - SHEET 3	M2-01/3	15/9/15								
8	EQUIPMENT SCHEDULE - SHEET 4	M2-01/4	15/9/15								
9	SCHEMATIC DIAGRAM - CHILLED AND CONDENSER WATER PIPE WORKS	M2-02/1	27/7/15	RFA-SHD/JEC/PAC/AIR/011	31/7/15	4/8/15	A	RFA-SHD/JEC/PAC/AIR/011 (Rev.2)	21/12/16	24/12/15	A
10	SCHEMATIC DIAGRAM - CHILLED WATER SYSTEM- SHEET 1	M2-03/1	27/7/15	RFA-SHD/JEC/PAC/AIR/012	31/7/15	4/8/15	NOT A	RFA-SHD/JEC/PAC/AIR/012(Rev.1)	9/9/15	8/12/15	A
11	SCHEMATIC DIAGRAM - CHILLED WATER SYSTEM- SHEET 2	M2-03/2	27/7/15	RFA-SHD/JEC/PAC/AIR/013	31/7/15	4/8/15	NOT A	RFA-SHD/JEC/PAC/AIR/013(Rev.1)	9/9/15	8/12/15	A
12	SCHEMATIC DIAGRAM - VENTILATION SYSTEM - SHEET 1	M2-04/1	3/8/15	RFA-SHD/JEC/PAC/AIR/015	3/8/15	11/8/15	NOT A				
13	SCHEMATIC DIAGRAM - VENTILATION SYSTEM - SHEET 2	M2-04/2	3/8/15	RFA-SHD/JEC/PAC/AIR/016	3/8/15	11/8/15	NOT A				
14	SCHEMATIC DIAGRAM - VENTILATION SYSTEM - SHEET 3	M2-04/3	3/8/15	RFA-SHD/JEC/PAC/AIR/017	3/8/15	8/8/15	A				
15	SCHEMATIC DIAGRAM - PRESSURIZATION SYSTEM FOR STAIR ST-01&ST-02	M2-05/1.0	10/8/15	RFA-SHD/JEC/PAC/AIR/024	19/8/15	7/9/15	A				
16	SCHEMATIC DIAGRAM - PRESSURIZATION SYSTEM FOR STAIR ST-01&ST-02	M2-05/1.1	10/8/15	RFA-SHD/JEC/PAC/AIR/025	19/8/15	7/9/15	A				
17	SECTION 1 - PRESSURIZATION SYSTEM FOR STAIR ST-01&ST-02	M2-05/1.2	10/8/15	RFA-SHD/JEC/PAC/AIR/026	19/8/15	7/9/15	A				
18	SECTION 1 - PRESSURIZATION SYSTEM FOR STAIR ST-01&ST-02	M2-05/1.3	10/8/15	RFA-SHD/JEC/PAC/AIR/027	19/8/15	7/9/15	A				
19	SECTION 1 - PRESSURIZATION SYSTEM FOR STAIR ST-01&ST-02	M2-05/1.4	10/8/15	RFA-SHD/JEC/PAC/AIR/028	19/8/15	7/9/15	A				
20	SECTION 1 - PRESSURIZATION SYSTEM FOR STAIR ST-01&ST-02	M2-05/1.5	10/8/15	RFA-SHD/JEC/PAC/AIR/029	19/8/15	7/9/15	A				
21	WALL OPENING LAYOUT PLAN PRESSURIZATION SYSTEM FOR STAIR ST-01&ST-02	M2-05/1.6	10/8/15	RFA-SHD/JEC/PAC/AIR/039	2/9/15	7/9/15	A	RFA-SHD/JEC/PAC/AIR/039(Rev.1)	4/11/15	9/11/15	A
22	WALL OPENING LAYOUT PLAN PRESSURIZATION SYSTEM FOR STAIR ST-01&ST-02	M2-05/1.7	10/8/15	RFA-SHD/JEC/PAC/AIR/040	2/9/15	7/9/15	A	RFA-SHD/JEC/PAC/AIR/040(Rev.1)	4/11/15	9/11/15	A
23	WALL OPENING SECTION 1 PRESSURIZATION SYSTEM FOR STAIR ST-01&ST-02	M2-05/1.8	10/8/15	RFA-SHD/JEC/PAC/AIR/041	2/9/15	7/9/15	A	RFA-SHD/JEC/PAC/AIR/041(Rev.1)	4/11/15	9/11/15	A
24	WALL OPENING SECTION 1 PRESSURIZATION SYSTEM FOR STAIR ST-01&ST-02	M2-05/1.9	10/8/15	RFA-SHD/JEC/PAC/AIR/042	2/9/15	7/9/15	A	RFA-SHD/JEC/PAC/AIR/042(Rev.1)	4/11/15	9/11/15	A
25	WALL OPENING SECTION 1 PRESSURIZATION SYSTEM FOR STAIR ST-01&ST-02	M2-05/1.10	10/8/15	RFA-SHD/JEC/PAC/AIR/043	2/9/15	4/9/15	A	RFA-SHD/JEC/PAC/AIR/043(Rev.1)	4/11/15	9/11/15	A
26	WALL OPENING SECTION 1 PRESSURIZATION SYSTEM FOR STAIR ST-01&ST-02	M2-05/1.11	10/8/15	RFA-SHD/JEC/PAC/AIR/044	2/9/15	4/9/15	A	RFA-SHD/JEC/PAC/AIR/044(Rev.1)	4/11/15	9/11/15	A
27	SCHEMATIC DIAGRAM - PRESSURIZATION SYSTEM FOR STAIR SHEET 2	M2-05/2.0	10/8/15	RFA-SHD/JEC/PAC/AIR/018	6/8/15	11/8/15	A				
28	STAIR PRESSURIZED ST-03 PLAN	M2-05/2.1	10/8/15	RFA-SHD/JEC/PAC/AIR/019	6/8/15	11/8/15	A				
29	STAIR ST-03 SECTION 1	M2-05/2.2	10/8/15	RFA-SHD/JEC/PAC/AIR/020	6/8/15	11/8/15	A				
30	STAIR ST-03 SECTION 1	M2-05/2.3	10/8/15	RFA-SHD/JEC/PAC/AIR/021	6/8/15	11/8/15	A				
31	STAIR ST-03 SECTION 2	M2-05/2.4	10/8/15	RFA-SHD/JEC/PAC/AIR/022	6/8/15	11/8/15	A				
32	STAIR ST-03 SECTION 2	M2-05/2.5	10/8/15	RFA-SHD/JEC/PAC/AIR/023	6/8/15	11/8/15	A				
33	WALL OPENING STAIR PRESSURIZED ST-03 PLAN	M2-05/2.6	10/8/15	RFA-SHD/JEC/PAC/AIR/045	31/8/15	2/9/15	A				
34	WALL OPENING STAIR ST-03 SECTION 1	M2-05/2.7	10/8/15	RFA-SHD/JEC/PAC/AIR/046	31/8/15	2/9/15	A				
35	WALL OPENING STAIR ST-03 SECTION 1	M2-05/2.8	10/8/15	RFA-SHD/JEC/PAC/AIR/047	31/8/15	2/9/15	A				
36	WALL OPENING STAIR ST-03 SECTION 2	M2-05/2.9	10/8/15	RFA-SHD/JEC/PAC/AIR/048	31/8/15	2/9/15	A				
37	WALL OPENING STAIR ST-03 SECTION 2	M2-05/2.10	10/8/15	RFA-SHD/JEC/PAC/AIR/049	31/8/15	2/9/15	A				
38	SCHEMATIC DIAGRAM - PRESSURIZATION SYSTEM FOR FIRE MAN LIFT LOBBY	M2-05/3.0	10/8/15	RFA-SHD/JEC/PAC/AIR/031	25/8/15	28/8/15	A				
39	PRESSURIZATION SYSTEM FOR FIRE MAN LIFT LOBBY	M2-05/3.1	10/8/15	RFA-SHD/JEC/PAC/AIR/032	25/8/15	28/8/15	A				
40	PRESSURIZATION SYSTEM FOR FIRE MAN LIFT LOBBY	M2-05/3.2	10/8/15	RFA-SHD/JEC/PAC/AIR/033	25/8/15	28/8/15	A				
41	PRESSURIZATION SYSTEM FOR FIRE MAN LIFT LOBBY SECTION 1	M2-05/3.3	10/8/15	RFA-SHD/JEC/PAC/AIR/034	25/8/15	28/8/15	A				
42	PRESSURIZATION SYSTEM FOR FIRE MAN LIFT LOBBY SECTION 1	M2-05/3.4	10/8/15	RFA-SHD/JEC/PAC/AIR/035	25/8/15	28/8/15	AN				
43	PRESSURIZATION SYSTEM FOR FIRE MAN LIFT LOBBY SECTION 2	M2-05/3.5	10/8/15	RFA-SHD/JEC/PAC/AIR/036	25/8/15	28/8/15	A				
44	PRESSURIZATION SYSTEM FOR FIRE MAN LIFT LOBBY SECTION 2	M2-05/3.6	10/8/15	RFA-SHD/JEC/PAC/AIR/037	25/8/15	28/8/15	A				
45	WALL OPENING PRESSURIZATION FOR FIREMAN LIFT	M2-05/3.7	10/8/15	RFA-SHD/JEC/PAC/AIR/050	31/8/15	2/9/15	A				
46	WALL OPENING PRESSURIZATION FOR FIREMAN LIFT	M2-05/3.8	10/8/15	RFA-SHD/JEC/PAC/AIR/051	31/8/15	2/9/15	A				
47	WALL OPENING PRESSURIZATION FOR FIREMAN LIFT	M2-05/3.9	10/8/15	RFA-SHD/JEC/PAC/AIR/052	31/8/15	2/9/15	A				

ITEM	DESCRIPTION	Reference Drawing No.	Planning Submit Date	SUBMIT			RESUBMITTED			REMARK	
				REFERENCE NO.	DATE	RETURNED DATE	RESULT	REFERENCE NO.	DATE		RETURNED DATE
48	WALL OPENING PRESSURIZATION FOR FIREMAN LIFT SECTION 1	M2-05/3.10	10/8/15	RFA-SHD/JEC/PAC/AIR/053	31/8/15	2/9/15	A				
49	WALL OPENING PRESSURIZATION FOR FIREMAN LIFT SECTION 1	M2-05/3.11	10/8/15	RFA-SHD/JEC/PAC/AIR/054	31/8/15	2/9/15	A				
50	WALL OPENING PRESSURIZATION FOR FIREMAN LIFT SECTION 1	M2-05/3.12	10/8/15	RFA-SHD/JEC/PAC/AIR/055	31/8/15	2/9/15	A				
51	WALL OPENING PRESSURIZATION FOR FIREMAN LIFT SECTION 2	M2-05/3.13	10/8/15	RFA-SHD/JEC/PAC/AIR/056	31/8/15	2/9/15	A				
52	SCHEMATIC DIAGRAM - SMOKE EXHAUST SYSTEM	M2-05/4	10/8/15	RFA-SHD/JEC/PAC/AIR/057	3/9/15	4/9/15	A				
53	STANDARD STARTER SHEET 1	M2-06/1	17/8/15	RFA-SHD/JEC/PAC/AIR/009	29/7/15	18/8/15	AN				
54	STANDARD STARTER SHEET 2	M2-06/2	17/8/15	RFA-SHD/JEC/PAC/AIR/010	29/7/15	18/8/15	AN				
55	ELECTRICAL LOAD SCHEDULE - SHEET 1	M2-07/1	8/11/15								
56	ELECTRICAL LOAD SCHEDULE - SHEET 2	M2-07/2	8/11/15								
57	ELECTRICAL LOAD SCHEDULE - SHEET 3	M2-07/3	8/11/15								
58	ELECTRICAL SINGLE LINE DIAGRAM - SHEET 1	M2-07/4*		RFA-SHD/JEC/PAC/AIR/060	3/9/15	8/9/15	A				
59	ELECTRICAL SINGLE LINE DIAGRAM - SHEET 2	M2-07/5*		RFA-SHD/JEC/PAC/AIR/061	3/9/15	8/9/15	A				
60	ELECTRICAL SINGLE LINE DIAGRAM - SHEET 3	M2-07/6*		RFA-SHD/JEC/PAC/AIR/062	3/9/15	8/9/15	A				
61	ELECTRICAL SINGLE LINE DIAGRAM - SHEET 4	M2-07/7*		RFA-SHD/JEC/PAC/AIR/063	3/9/15	8/9/15	A				
62	ELECTRICAL SINGLE LINE DIAGRAM - SHEET 5	M2-07/8*		RFA-SHD/JEC/PAC/AIR/064	3/9/15	8/9/15	A				
63	ELECTRICAL SINGLE LINE DIAGRAM - SHEET 6	M2-07/9*		RFA-SHD/JEC/PAC/AIR/065	3/9/15	8/9/15	A				
64	ELECTRICAL SINGLE LINE DIAGRAM - SHEET 7	M2-07/10*		RFA-SHD/JEC/PAC/AIR/066	3/9/15	8/9/15	A				
65	SCHEMATIC DIAGRAM - CHILLER PLANT MANAGEMENT	M2-08	12/2/16								
66	WALL OPENING-LB FLOOR	M3-01.0	16/10/15	RFA-SHD/JEC/PAC/AIR/038	26/8/15	2/9/15	A	RFA-SHD/JEC/PAC/AIR/058 (Rev.1)	13/1/16	15/1/16	AN
67	VENTILATION AND PIPING LAYOUT - LB FLOOR	M3-01		RFA-SHD/JEC/PAC/AIR/058	3/9/15	7/9/15	A				
68	ROUTING EE. WORK LB	M3-01.1		RFA-SHD/JEC/PAC/AIR/069	11/9/15	18/9/15	A				
69	VENTILATION AND PIPING LAYOUT - L00 FLOOR	M3-02	24/10/15	RFA-SHD/JEC/PAC/AIR/075	29/10/15	2/11/15	NOT A	RFA-SHD/JEC/PAC/AIR/075(Rev.2)	18/1/16	28/01/16	AN
70	VENTILATION AND PIPING LAYOUT - RMU ROOM LEVEL 00	M3-02.1	24/10/15	RFA-SHD/JEC/PAC/AIR/074	20/10/15	27/10/15	NOT A	RFA-SHD/JEC/PAC/AIR/074(Rev.1)	29/10/15	27/10/15	NOT A
71	VENTILATION AND PIPING LAYOUT - L01 FLOOR	M3-03	1/11/15	RFA-SHD/JEC/PAC/AIR/081	11/11/15	12/11/15	A				
72	ENLARGE PLAN AHU A-F1-01 (PIPING)	M3-03.1		RFA-SHD/JEC/PAC/AIR/084	20/11/15	24/11/15	A				
73	ENLARGE PLAN AHU A-F1-01 (DUCT)	M3-03.2		RFA-SHD/JEC/PAC/AIR/085	20/11/15	24/11/15	A				
74	SECTION 1, 2 FOR A-F1-01	M3-03.3		RFA-SHD/JEC/PAC/AIR/086	20/11/15	24/11/15	A				
75	CONCRETE PLINTH FOR AHU ROOM (A-F1-01)	M3-03.4		RFA-SHD/JEC/PAC/AIR/087	20/11/15	24/11/15	A				
76	ENLARGE PLAN AHU A-F1-02 (PIPING & DUCT)	M3-03.5		RFA-SHD/JEC/PAC/AIR/090	4/12/16	9/12/15	A				
77	SECTION 1, 2 FOR A-F1-02	M3-03.6		RFA-SHD/JEC/PAC/AIR/091	4/12/16	9/12/15	A				
78	CONCRETE PLINTH FOR AHU ROOM (A-F1-02)	M3-03.7		RFA-SHD/JEC/PAC/AIR/092	4/12/16	9/12/15	A				
79	VENTILATION AND PIPING LAYOUT - P1A FLOOR	M3-04	11/11/15	RFA-SHD/JEC/PAC/AIR/083	17/11/15	24/11/15	A				
80	VENTILATION AND PIPING LAYOUT - L02 FLOOR	M3-05	28/11/15	RFA-SHD/JEC/PAC/AIR/088	27/11/15	2/12/15	A	RFA-SHD/JEC/PAC/AIR/088 RL	16/2/16	18/02/2016	AN
81	VENTILATION AND PIPING LAYOUT - P2A FLOOR	M3-06	8/12/15								
82	VENTILATION AND PIPING LAYOUT - L03 FLOOR	M3-07	16/12/15	RFA-SHD/JEC/PAC/AIR/123	10/3/16	14/3/16	A	RFA-SHD/JEC/PAC/AIR/129	10/3/16	14/3/16	A
83	VENTILATION AND PIPING LAYOUT - L04 FLOOR	M3-08	17/12/15	RFA-SHD/JEC/PAC/AIR/131	12/3/16	15/3/16	A/N				
84	VENTILATION AND PIPING LAYOUT - L04 FLOOR SECTION 01,02/03	M3-08.1		RFA-SHD/JEC/PAC/AIR/133	12/3/16	15/3/16	A/N				
85	VENTILATION AND PIPING LAYOUT - P4A FLOOR	M3-09	28/12/15								
86	VENTILATION AND PIPING LAYOUT - L05-L07 FLOOR	M3-10	26/1/16	RFA-SHD/JEC/PAC/AIR/134	15/3/16	17/3/16	A				
87	VENTILATION AND PIPING LAYOUT - L08 FLOOR	M3-11	5/2/16	RFA-SHD/JEC/PAC/AIR/144	7/4/16						
	CONCRETE PLINTH KEF ROOM - 807, 808 L08 FLOOR PLAN	M3-11/1.1		RFA-SHD/JEC/PAC/AIR/145	7/4/16						
	CONCRETE PLINTH MAF ROOM - 806 L08 FLOOR PLAN			RFA-SHD/JEC/PAC/AIR/146	7/4/16						
88	VENTILATION AND PIPING LAYOUT - L09 FLOOR	M3-12	15/2/16								
89	VENTILATION AND PIPING LAYOUT - L10 FLOOR	M3-13	25/2/16								
90	VENTILATION AND PIPING LAYOUT - L11 FLOOR	M3-14	6/3/16								
91	VENTILATION AND PIPING LAYOUT - L12 FLOOR	M3-15	16/3/16								

SHOP DRAWING SCHEDULE STATUS

ITEM	DESCRIPTION	Reference Drawing No.	Planning Submit Date	SUBMIT			RESUBMITTED			REMARK
				REFERENCE NO.	DATE	RETURNED DATE	RESULT	REFERENCE NO.	DATE	
92	VENTILATION AND PIPING LAYOUT - L14 FLOOR	M3-16	26/3/16							
93	VENTILATION AND PIPING LAYOUT - L15,L17 FLOOR	M3-17	5/5/16							
94	VENTILATION AND PIPING LAYOUT - L16 FLOOR	M3-18	15/4/16							
95	VENTILATION AND PIPING LAYOUT - L18 FLOOR	M3-19	15/5/16							
96	VENTILATION AND PIPING LAYOUT - L19 FLOOR	M3-20	25/5/16							
97	VENTILATION AND PIPING LAYOUT - L20 FLOOR	M3-21	4/6/16							
98	VENTILATION AND PIPING LAYOUT - L21 FLOOR	M3-22	14/6/16							
99	VENTILATION AND PIPING LAYOUT - L22,L24,L26,L28 FLOOR	M3-23	23/8/16							
100	VENTILATION AND PIPING LAYOUT - L23,L25,L27,L29 FLOOR	M3-24	2/9/16							
101	VENTILATION AND PIPING LAYOUT - L30 FLOOR	M3-25	12/9/16							
102	AIR CONDITIONING SYSTEM, VENTILATION AND PIPING LAYOUT - MECHANICAL FLOOR	M3-26	2/10/16							
103	AIR CONDITIONING SYSTEM LAYOUT - LB FLOOR	M4-01	16/10/15	RFA-SHD/JEC/PAC/AIR/059	3/9/15	7/9/15	AN			
104	DETAIL AHU ROOM A-FB-01 LB FLOOR	M4-01.1		RFA-SHD/JEC/PAC/AIR/070				RFA-SHD/JEC/PAC/AIR/070 (Rev.1)	13/1/16	15/1/16
105	AIR CONDITIONING SYSTEM LAYOUT - L00 FLOOR	M4-02	24/10/15	RFA-SHD/JEC/PAC/AIR/076	29/10/15	2/11/15	NOT A	RFA-SHD/JEC/PAC/AIR/076(Rev.2)	18/1/16	28/01/16
106	AIR CONDITIONING SYSTEM SECTION DETAIL - L00 FLOOR	M4-02.1	24/10/15	RFA-SHD/JEC/PAC/AIR/077	29/10/15	2/11/15	A	RFA-SHD/JEC/PAC/AIR/077 (Rev.1)	18/1/16	28/01/16
107	AIR CONDITIONING SYSTEM LAYOUT- L01 FLOOR	M4-03	1/11/15	RFA-SHD/JEC/PAC/AIR/082	11/11/15	12/11/15	A			
108	AIR CONDITIONING SYSTEM LAYOUT - L02 FLOOR	M4-04	28/11/15	RFA-SHD/JEC/PAC/AIR/089	3/12/15	9/12/15	R	RFA-SHD/JEC/PAC/AIR/089 R1	16/2/16	18/02/2016
109	AIR CONDITIONING SYSTEM LAYOUT- L03 FLOOR	M4-05	16/12/15	RFA-SHD/JEC/PAC/AIR/130	27/2/16	17/3/16	A/N	RFA-SHD/JEC/PAC/AIR/124	27/2/16	17/3/16
110	AIR CONDITIONING SYSTEM LAYOUT - L04 FLOOR	M4-06	17/12/15	RFA-SHD/JEC/PAC/AIR/132	12/3/16	15/3/16	A/N			
111	AIR CONDITIONING SYSTEM LAYOUT - L05-L07 FLOOR	M4-07	26/1/16							
112	AIR CONDITIONING SYSTEM LAYOUT - L08 FLOOR	M4-08	5/2/16							
113	AIR CONDITIONING SYSTEM LAYOUT - L09 FLOOR	M4-09	15/2/16							
114	AIR CONDITIONING SYSTEM LAYOUT - L10 FLOOR	M4-10	25/2/16							
115	AIR CONDITIONING SYSTEM LAYOUT - L11 FLOOR	M4-11	6/3/16							
116	AIR CONDITIONING SYSTEM LAYOUT - L12 FLOOR	M4-12	16/3/16							
117	AIR CONDITIONING SYSTEM LAYOUT - L14 FLOOR	M4-13	26/3/16							
118	AIR CONDITIONING SYSTEM LAYOUT - L15,L17 FLOOR	M4-14	5/5/16							
119	AIR CONDITIONING SYSTEM LAYOUT - L16 FLOOR	M4-15	15/4/16							
120	AIR CONDITIONING SYSTEM LAYOUT- L18 FLOOR	M4-16	15/5/16							
121	AIR CONDITIONING SYSTEM LAYOUT - L19 FLOOR	M4-17	25/5/16							
122	AIR CONDITIONING SYSTEM LAYOUT - L20 FLOOR	M4-18	4/6/16							
123	AIR CONDITIONING SYSTEM LAYOUT - L21 FLOOR	M4-19	14/6/16							
124	AIR CONDITIONING SYSTEM LAYOUT - L22 , L24 , L26 , L28 FLOOR	M4-20	23/8/16							
125	AIR CONDITIONING SYSTEM LAYOUT - L23 , L25 , L27 , L29 FLOOR	M4-21	2/9/16							
126	ENLARGE PLAN - CHILLER PLANT	M5-01	15/2/16	RFA-SHD/JEC/PAC/AIR/078	10/11/15	17/11/15	NOT A	RFA-SHD/JEC/PAC/AIR/078 (Rev.1)	11/12/15	16/12/15
127	ENLARGE PLAN - CHILLER PLANT SECTION 1, 2, 3, 4	M5-01.1	15/2/16	RFA-SHD/JEC/PAC/AIR/079	10/11/15	17/11/15	A	RFA-SHD/JEC/PAC/AIR/079 (Rev.1)	11/12/15	16/12/15
128	ENLARGE PLAN - CHILLER PLANT SECTION 5, 6, 7, 8	M5-01.2	15/2/16	RFA-SHD/JEC/PAC/AIR/080	10/11/15	17/11/15	A	RFA-SHD/JEC/PAC/AIR/080 (Rev.1)	11/12/15	16/12/15
129	ENLARGE PLAN - AHU FOR CHILLER PLANT	M5-01.3		RFA-SHD/JEC/PAC/AIR/093	11/12/15	16/12/15	A			
130	DETAIL SUPPORT FOR CHILLER PLANT	M5-01.4		RFA-SHD/JEC/PAC/AIR/094	11/12/15	16/12/15	A			
131	DETAIL SUPPORT (UPPER LAYER) & DETAIL INSTALLATION FOR CHILLER PLANT	M5-01.5		RFA-SHD/JEC/PAC/AIR/095	11/12/15	16/12/15	A	RFA-SHD/JEC/PAC/AIR/095	16/2/16	23/2/16
132	MECHANICAL SERVICES-CONTROL FOR CHILLER PLANT	M5-01.6		RFA-SHD/JEC/PAC/AIR/096	11/12/15	16/12/15	A			
133	CHILLER PLANT MANAGEMENT SYSTEM (CPMS)	M5-01.7		RFA-SHD/JEC/PAC/AIR/109	11/2/16	13/2/16	A			
134	ENLARGE PLAN - COOLING TOWER FOR CHILLER	M5-02	25/7/16							
135	DETAIL AHU ROOM A-FB-01 LB FLOOR	M5-03	25/7/16	RFA-SHD/JEC/PAC/AIR/070	28/9/15	7/10/15	AN			
136	CONCRETE PLINTH FOR AHU ROOM (A-FB-01 LB)	M5-04	25/7/16	RFA-SHD/JEC/PAC/AIR/071	28/9/15	7/10/15	A			
137	ENLARGE PLAN FOR AHU A-FB-02 AHU ROOM	M5-05		RFA-SHD/JEC/PAC/AIR/097	16/12/15	18/12/15	R			
138	ENLARGE PLAN CONCRETE PLINTH FOR AHU A-FB-02	M5-06		RFA-SHD/JEC/PAC/AIR/098	16/12/16	22/12/16	A			

SHOP DRAWING SCHEDULE STATUS



JARDINE ENGINEERING CO.,LTD. NOMINATED SUB CONTRACTOR

ITEM	DESCRIPTION	Reference Drawing No.	Planning Submit Date	SUBMIT		RESUBMITTED		REMARK
				REFERENCE NO.	DATE	RETURNED DATE	RESULT	
139	ENLARGE DETAIL AHU ROOM A-F2-01	M5-06.1		RFA-SHD/JEC/PAC/AIR/110	17/2/16	23/2/16	A	
140	ENLARGE DETAIL AHU ROOM A-F2-01	M5-06.1.1		RFA-SHD/JEC/PAC/AIR/111	17/2/16	23/2/16	A	
141	ENLARGE DETAIL CONCRETE PLINTH AHU ROOM A-F2-01	M5-06.1.2		RFA-SHD/JEC/PAC/AIR/112	17/2/16	24/2/16	A	
142	ENLARGE DETAIL AHU ROOM A-F2-02	M5-06.2		RFA-SHD/JEC/PAC/AIR/113	17/2/16	23/2/16	A	
143	ENLARGE DETAIL AHU ROOM A-F2-02	M5-06.2.1		RFA-SHD/JEC/PAC/AIR/114	17/2/16	23/2/16	A	
144	ENLARGE DETAIL CONCRETE PLINTH AHU ROOM A-F2-02	M5-06.2.2		RFA-SHD/JEC/PAC/AIR/115	17/2/16	23/2/16	A	
145	ENLARGE DETAIL AHU ROOM A-F3-01	M5-07.1		RFA-SHD/JEC/PAC/AIR/116	19/2/16	23/2/16	A	
146	ENLARGE DETAIL CONCRETE PLINTH AND SECTION FOR AHU ROOM A-F3-01	M5-07.1.1		RFA-SHD/JEC/PAC/AIR/117	19/2/16	23/2/16	A	
147	ENLARGE DETAIL AHU ROOM A-F3-02	M5-07.2		RFA-SHD/JEC/PAC/AIR/118	25/2/16	8/3/16	A	
148	ENLARGE DETAIL CONCRETE PLINTH AND SECTION FOR AHU ROOM A-F3-(02-03)	M5-07.2.1		RFA-SHD/JEC/PAC/AIR/119	25/2/16	7/3/16	A	
149	ENLARGE DETAIL AHU ROOM A-F4-01	M5-08.1		RFA-SHD/JEC/PAC/AIR/122	07/03/16	1/3/16	A	
150	ENLARGE DETAIL CONCRETE PLINTH AND SECTION FOR AHU ROOM A-F4-01	M5-08.1.1		RFA-SHD/JEC/PAC/AIR/125	07/03/16	3/3/16	A	
151	DETAIL FOR FOU-F(5-7)-01 LEVEL L05-L05 (PARKING LIFT LOBBY)	M5-09.1		RFA-SHD/JEC/PAC/AIR/135	15/03/16	17/03/16	A/N	
152		M5-10.1						
153	ENLARGE DETAIL PAU ROOM (L10)	M5-11.1		RFA-SHD/JEC/PAC/AIR/139	01/04/16	05/04/16	A	
154	ENLARGE DETAIL PAU ROOM (L10)	M5-11.1.1		RFA-SHD/JEC/PAC/AIR/140	01/04/16	05/04/16	A	
155		M5-12.1						
156		M5-13.1						
157	ENLARGE DETAIL AHU ROOM A-F(14-17)-(01-02) (RH, LH AREA)	M5-14.1		RFA-SHD/JEC/PAC/AIR/141	01/04/16			
158	ENLARGE DETAIL AHU ROOM A-F(14-17)-(01-02) (RH, LH AREA)	M5-14.1.1		RFA-SHD/JEC/PAC/AIR/142	01/04/16			
159	ENLARGE DETAIL AHU ROOM A-F(14-17)-(01-02) (RH, LH AREA)	M5-14.1.2		RFA-SHD/JEC/PAC/AIR/143	01/04/16	05/04/16	A	
160	DETAIL SHAFT KED. LB-L08 FLOOR	M6-01		RFA-SHD/JEC/PAC/AIR/101	30/1/16	9/2/16	N/A	
161	SECTION 01-02 (DETAIL SHAFT KED. LB-L08 FLOOR)	M6-01.1		RFA-SHD/JEC/PAC/AIR/102	30/1/16	9/2/16	N/A	
162	DETAIL SHAFT MAD. LB-L08 FLOOR	M6-02		RFA-SHD/JEC/PAC/AIR/103	30/1/16	9/2/16	N/A	
163	SECTION A-B (DETAIL SHAFT MAD. LB-L08 FLOOR)	M6-02.2		RFA-SHD/JEC/PAC/AIR/104	30/1/16	9/2/16	N/A	
164	TYPICAL DETAIL - SHEET 1	M7-01	20/7/15	RFA-SHD/JEC/PAC/AIR/003	25/7/15	31/7/15	A	
165	TYPICAL DETAIL - SHEET 2	M7-02	20/7/15	RFA-SHD/JEC/PAC/AIR/004	25/7/15	31/7/15	A	
166	TYPICAL DETAIL - SHEET 3	M7-03	20/7/15	RFA-SHD/JEC/PAC/AIR/005	25/7/15	31/7/15	A	
167	TYPICAL DETAIL - SHEET 4	M7-04	20/7/15	RFA-SHD/JEC/PAC/AIR/006	25/7/15	31/7/15	A	
168	TYPICAL DETAIL - SHEET 5	M7-05	20/7/15	RFA-SHD/JEC/PAC/AIR/007	25/7/15	31/7/15	A	
169	TEMPORARY WORK - SCHEMATIC DIAGRAM - CHILLED WATER AND CONDENSER WATER PIPING	M8-01	1/8/15	RFA-SHD/JEC/PAC/AIR/014	31/7/15	4/8/15	A	
170	TEMPORARY WORK - SCHEMATIC DIAGRAM - PRESSURIZATION SYSTEM	M8-02	1/8/15	RFA-SHD/JEC/PAC/AIR/068	9/9/15	16/9/15	A	
171	TEMPORARY WORK - ELECTRICAL LOAD SCHEDULE	M8-03	1/8/15	RFA-SHD/JEC/PAC/AIR/068	9/9/15	16/9/15	A	
172	TEMPORARY WORK - MVAC LAOUT - L19 FLOOR	M8-04	12/4/16	RFA-SHD/JEC/PAC/AIR/072	21/10/15	6/10/15	A	
173	TEMPORARY WORK - MVAC LAOUT - L19 FLOOR SECTION DETAIL	M8-04/1	12/4/16	RFA-SHD/JEC/PAC/AIR/073	21/10/15	6/10/15	A	
174	COMBINE CEILING OUTLET L00 FLOOR	M9-02		RFA-SHD/JEC/PAC/AIR/099	20/1/16	25/1/16	AN	
175	COMBINE CEILING FIXTURE-M&E SYSTEM LAYOUT PLAN- L01 FLOOR	M9-03		RFA-SHD/JEC/PAC/AIR/100	25/1/16	27/1/16	A	
176	COMBINE CEILING OUTLET LAYOUT RETAIL 216-218 L02 FLOOR	M9-04.1		RFA-SHD/JEC/PAC/AIR/105	21/2/16	9/2/16	A	
177	COMBINE CEILING FIXTURE - M&E SYSTEM LAYOUT PLAN - L03 FLOOR	M9-05		RFA-SHD/JEC/PAC/AIR/106	21/2/16	9/2/16	A	
178	COMBINE CEILING FIXTURE - M&E SYSTEM LAYOUT PLAN - L04 FLOOR	M9-06		RFA-SHD/JEC/PAC/AIR/107	21/2/16	9/2/16	AN	
179	COMBINE CEILING FIXTURE-M&E SYSTEM LAYOUT TOILET- L04 FLOOR	M9-06.1		RFA-SHD/JEC/PAC/AIR/108	6/2/16	9/2/16	N/A	
180	COMBINE CEILING FIXTURE-M&E SYSTEM LAYOUT PLAN- L05 FLOOR	M9-07		RFA-SHD/JEC/PAC/AIR/120	27/2/16	1/3/16	A	
181	COMBINE CEILING FIXTURE-M&E SYSTEM LAYOUT PLAN- L06 FLOOR	M9-08		RFA-SHD/JEC/PAC/AIR/121	27/2/16	1/3/16	A	
182	COMBINE CEILING FIXTURE-M&E SYSTEM LAYOUT PLAN- L10 FLOOR	M9-09		RFA-SHD/JEC/PAC/AIR/126	07/03/16	02/04/15	N/A	
183	COMBINE CEILING FIXTURE-M&E SYSTEM LAYOUT PLAN- L08 FLOOR	M9-10		RFA-SHD/JEC/PAC/AIR/127	08/03/16	10/03/16	N/A	
184	COMBINE CEILING FIXTURE-M&E SYSTEM LAYOUT PLAN- L09 FLOOR	M9-11		RFA-SHD/JEC/PAC/AIR/136	22/03/16	02/04/16	N/A	
185	COMBINE CEILING FIXTURE-M&E SYSTEM LAYOUT PLAN- L10 FLOOR	M9-12						

SHOP DRAWING SCHEDULE STATUS

JARDINE ENGINEERING CO., LTD. NOMINATED SUB CONTRACTOR

ITEM	DESCRIPTION	Reference Drawing No.	Planning Submit Date	SUBMIT			RESUBMITTED			REMARK
				REFERENCE NO.	DATE	RETURNED DATE	RESULT	REFERENCE NO.	DATE	
186	COMBINE CEILING FIXTURE-M&E SYSTEM LAYOUT PLAN- L11 FLOOR	MP-13								
187	COMBINE CEILING FIXTURE-M&E SYSTEM LAYOUT PLAN- L12 FLOOR	MP-14								
188	COMBINE CEILING FIXTURE-M&E SYSTEM LAYOUT PLAN- L14 FLOOR	MP-15		RFA-SHD/JEC/PAC/AIR/128	10/03/16	17/03/16	N/A			

SHOP DRAWING SCHEDULE STATUS

ITEM	DESCRIPTION	Reference Drawing No.	Planning Submit Date	SUBMIT			RESUBMITTED			REMARK	
				REFERENCE NO.	DATE	RETURNED DATE	RESULT	REFERENCE NO.	DATE		RETURNED DATE
1	LIST OF DRAWING	BMS-0-01	25/02/16								
2	ELECTRICAL SYSTEM LEGEND AND ABBREVIATION	BMS-0-02	25/02/16								
3	BUILDING MANAGEMENT SYSTEM	BMS-2-01	17/01/16								
4	BMS CONTROL DIAGRAM - SHEET 1	BMS-2-02	17/01/16								
5	BMS CONTROL DIAGRAM - SHEET 2	BMS-2-03	17/01/16								
6	SCHEMATIC DIAGRAM - VENTILATION SYSTEM FOR BMS - SHEET 1	BMS-2-04	24/01/16								
7	SCHEMATIC DIAGRAM - VENTILATION SYSTEM FOR BMS - SHEET 2	BMS-2-05	24/01/16								
8	SCHEMATIC DIAGRAM - VENTILATION SYSTEM FOR BMS - SHEET 3	BMS-2-06	24/01/16								
9	BMS LAYOUT - LB FLOOR	BMS-3-01	10/09/15	RFA-SHD/JEC/PAC/BMS/001	10/09/2015	18/09/15	A/N	RFA-SHD/JEC/PAC/BMS/001 R4	04/02/2016	06/02/2016	A
10	BMS LAYOUT - LB FLOOR (DETAIL A-FB-01 IN AHU ROOM)	BMS-3-01.1	18/12/2015	RFA-SHD/JEC/PAC/BMS/006	18/12/2015	22/12/15	A	RFA-SHD/JEC/PAC/BMS/006 R1	13/01/2016	15/01/2016	A
11	BMS LAYOUT - LB FLOOR (DETAIL A-FB-02 IN SAN PUMP ROOM)	BMS-3-01.2	18/12/2015	RFA-SHD/JEC/PAC/BMS/007	18/12/2015	22/12/15	A				
12	BMS LAYOUT - L00 FLOOR	BMS-3-02	17/09/15	RFA-SHD/JEC/PAC/BMS/002	18/9/2015	25/09/15	A	RFA-SHD/JEC/PAC/BMS/002 R2	04/02/2016	09/02/2016	A
13	BMS LAYOUT - L00 FLOOR (DETAIL A, B, C)	BMS-3-02.1		RFA-SHD/JEC/PAC/BMS/010	04/02/2016	09/02/2016	A				
14	BMS LAYOUT - L01 FLOOR	BMS-3-03	24/09/15	RFA-SHD/JEC/PAC/BMS/003	29/09/2015	13/10/15	A	RFA-SHD/JEC/PAC/BMS/003 R1	04/02/2016	09/02/2016	A
15	BMS LAYOUT - L02 FLOOR	BMS-3-04	01/10/15	RFA-SHD/JEC/PAC/BMS/004	27/10/15	30/10/15	A/N	RFA-SHD/JEC/PAC/BMS/004 R3	04/02/2016	09/02/2016	A
16	BMS LAYOUT - L03 FLOOR	BMS-3-05	08/10/15	RFA-SHD/JEC/PAC/BMS/005	25/11/16	11/11/2015	N/A	RFA-SHD/JEC/PAC/BMS/005 R3	04/02/2016	09/02/2016	A
17	BMS LAYOUT - L04 FLOOR	BMS-3-06	15/10/15	RFA-SHD/JEC/PAC/BMS/008	12/01/2016	15/01/2016	A	RFA-SHD/JEC/PAC/BMS/008 R2	31/03/2016	01/04/2016	A
18	DETAIL CONCRETE FOUNDATION (SMOKE FAN ROOM L04 FLOOR)	BMS-3-06.1		RFA-SHD/JEC/PAC/BMS/012	31/03/2016	01/04/2016	A				
19	BMS LAYOUT - P4A FLOOR	BMS-3-07	22/10/15								
20	BMS LAYOUT - L05-L07 FLOOR	BMS-3-08	29/10/15	RFA-SHD/JEC/PAC/BMS/011	15/03/2016	16/03/2016	A/N				
21	BMS LAYOUT - L08 FLOOR	BMS-3-09	05/11/15								
22	BMS LAYOUT - L09 FLOOR	BMS-3-10	12/11/15								
23	BMS LAYOUT - L10 FLOOR	BMS-3-11	19/11/15								
24	BMS LAYOUT - L11 FLOOR	BMS-3-12	26/11/15								
25	BMS LAYOUT - L12 FLOOR	BMS-3-13	03/12/15								
26	BMS LAYOUT - L14 FLOOR	BMS-3-14	10/12/15								
27	BMS LAYOUT - L15, L17 FLOOR	BMS-3-15	17/12/15								
28	BMS LAYOUT - L16 FLOOR	BMS-3-16	24/12/15								
29	BMS LAYOUT - L18 FLOOR	BMS-3-17	31/12/15								
30	BMS LAYOUT - L19 FLOOR	BMS-3-18	07/01/16								
31	BMS LAYOUT - L20 FLOOR	BMS-3-19	14/01/16								
32	BMS LAYOUT - L21 FLOOR	BMS-3-20	21/01/16								
33	BMS LAYOUT - L22, L24, L26, L28 FLOOR	BMS-3-21	28/01/16								
34	BMS LAYOUT - L23, L25, L27, L29 FLOOR	BMS-3-22	04/02/16								
35	BMS LAYOUT - L30 FLOOR	BMS-3-23	11/02/16								
36	BMS LAYOUT - MECHANICAL FLOOR	BMS-3-24	18/02/16								
37	TRIPICAL DETAIL FOR AHU ROOM	BMS-3-25		RFA-SHD/JEC/PAC/BMS/009	04/02/2016	06/02/2016	A/N	RFA-SHD/JEC/PAC/BMS/009 R1	16/02/2016	18/02/2016	A

SHOP DRAWING SCHEDULE STATUS

ITEM	DESCRIPTION	Reference Drawing No.	Now Submit	Planning Submit Date	REFERENCE NO.	DATE	SUBMIT		RESULT	RESUBMITTED			REMARK
							EXPECT RETURNED DATE	Planning Return Date		DATE	EXPECT RETURNED DATE	RESULT	
1	LIST OF DRAWING	ED-01	07/04/16	12/05/16				26/05/16					
2	ELECTRICAL SYSTEM LEGEND AND ABBREVIATION	ED-02	07/04/16	12/05/16				26/05/16					
3	SITE PLAN AND MAIN DISTRIBUTION ROUTES	E1-01	07/04/16	15/09/15				29/09/15					
4	MAIN DISTRIBUTION ROUTE - L8 FLOOR	E1-02	07/04/16	15/09/15	RFA-SHD-JEC-PAC-ELE-071	04/12/15		29/09/15	R	02/02/2016			
5	MAIN DISTRIBUTION ROUTE - L00 FLOOR	E1-03	07/04/16	25/09/15	RFA-SHD-JEC-PAC-ELE-085	21/01/16		09/10/15	A/N				A/N
6	MAIN DISTRIBUTION ROUTE - L01 FLOOR	E1-04	07/04/16	05/10/15	RFA-SHD-JEC-PAC-ELE-092	05/02/16		19/10/15	A/N				
7	MAIN DISTRIBUTION ROUTE - L02 FLOOR	E1-05	07/04/16	15/10/15	RFA-SHD-JEC-PAC-ELE-093	09/02/16		29/10/15	A/N				
8	MAIN DISTRIBUTION ROUTE - L03 FLOOR	E1-06	07/04/16	26/10/15	RFA-SHD-JEC-PAC-ELE-100	15/02/16		09/11/15	A				
9	MAIN DISTRIBUTION ROUTE - L04 FLOOR	E1-07	07/04/16	05/11/15	RFA-SHD-JEC-PAC-ELE-101	15/02/16		19/11/15	A				
10	MAIN DISTRIBUTION ROUTE - L05-L07 FLOOR	E1-08	07/04/16	16/11/15				30/11/15	-				
11	MAIN DISTRIBUTION ROUTE - L08 FLOOR	E1-09	07/04/16	26/11/15	RFA-SHD-JEC-PAC-ELE-118	23/03/16		10/12/15	A/N				
12	MAIN DISTRIBUTION ROUTE - L09 FLOOR	E1-10	07/04/16	08/12/15				27/12/15					
13	MAIN DISTRIBUTION ROUTE - L10 FLOOR	E1-11	07/04/16	18/12/15				01/01/16					
15	MAIN DISTRIBUTION ROUTE - L11 FLOOR	E1-12	07/04/16	25/12/15				08/01/16					
16	MAIN DISTRIBUTION ROUTE - L12 FLOOR	E1-13	07/04/16	12/01/16				26/01/16					
17	MAIN DISTRIBUTION ROUTE - L13 FLOOR	E1-14	07/04/16	22/01/16				05/02/16					
18	MAIN DISTRIBUTION ROUTE - L15, L17 FLOOR	E1-15	07/04/16	02/02/16				16/02/16					
19	MAIN DISTRIBUTION ROUTE - L16 FLOOR	E1-16	07/04/16	12/02/16				26/02/16					
20	MAIN DISTRIBUTION ROUTE - L18 FLOOR	E1-17	07/04/16	22/02/16				07/03/16					
21	MAIN DISTRIBUTION ROUTE - L19 FLOOR	E1-18	07/04/16	02/03/16				14/03/16					
22	MAIN DISTRIBUTION ROUTE - L20 FLOOR	E1-19	07/04/16	14/03/16				28/03/16					
23	MAIN DISTRIBUTION ROUTE - L21 FLOOR	E1-20	07/04/16	24/03/16				07/04/16					
24	MAIN DISTRIBUTION ROUTE - L22, L24, L26, L28 FLOOR	E1-21	07/04/16	04/04/16				18/04/16					
25	MAIN DISTRIBUTION ROUTE - L23, L25, L27, L29 FLOOR	E1-22	07/04/16	14/04/16				28/04/16					
26	MAIN DISTRIBUTION ROUTE - L30 FLOOR	E1-23	07/04/16	25/04/16				09/05/16					
27	MAIN DISTRIBUTION ROUTE - MECHANICAL FLOOR	E1-24	07/04/16	05/05/16				19/05/16					
28	ADD CONCRETE FOUNDATION IN MOB AND GEN. ROOM AT 9 FL.	E1-25			RFA-SHD-JEC-PAC-ELE-083	15/01/16			A/N	24/03/2016			A
29	ADD BLOCK OUT AND MAIN DISTRIBUTION ROUTE AT MOB ROOM.	E1-26			RFA-SHD-JEC-PAC-ELE-086	27/01/16			A				
30	ADD BLOCK OUT AND MAIN DISTRIBUTION ROUTE AT MOB ROOM. (SECTION A, B)	E1-26/01			RFA-SHD-JEC-PAC-ELE-087	27/01/16			A/N				
31	ADD BLOCK OUT AND MAIN DISTRIBUTION ROUTE AT MOB ROOM. (SECTION C, D, E)	E1-26/02			RFA-SHD-JEC-PAC-ELE-088	27/01/16			NA				
32	ADD OPENING IN SLAB CHILLER ROOM LV.10	E1-27			RFA-SHD-JEC-PAC-ELE-089	27/01/16		02/02/16	R	08/03/2016			A
33	ADD SECTION FOR OPENING IN SLAB CHILLER ROOM LV.10	E1-27/01			RFA-SHD-JEC-PAC-ELE-091	04/02/16		05/02/2016	A	26/02/2016			A/N
34	ADD MAIN DISTRIBUTION ROUTE FROM RMV RM. TO MOB RM. AT LV.8	E1-28			RFA-SHD-JEC-PAC-ELE-090	27/01/16		10/02/2016	NA	28/03/2016			A
35	ADD MAIN DISTRIBUTION ROUTE FROM RMV RM. TO MOB RM. AT LV.8 (SECTION 11, 12, 13)	E1-28/01			RFA-SHD-JEC-PAC-ELE-119	28/03/16		30/03/2016	AN				
36	MAIN HV POWER SYSTEM SCHEMATIC	E2-01	07/04/16	01/12/15				15/12/15					
37	MAIN LV POWER SYSTEM SCHEMATIC	E2-02	07/04/16	01/12/15				15/12/15					
38	MAIN LV POWER AND GROUNDING SYSTEM SCHEMATIC	E2-03	07/04/16	01/12/15				15/12/15					
39	RISER SYSTEM SCHEMATIC	E2-04	07/04/16	08/12/15				22/12/15					
40	FIRE ALARM SYSTEM SCHEMATIC	E2-05	07/04/16	08/12/15				22/12/15					
41	CCTV SYSTEM SCHEMATIC	E2-06	07/04/16	08/12/15				22/12/15					
42	ACCESS CONTROL SYSTEM SCHEMATIC	E2-07	07/04/16	15/12/15	RFA-SHD-JEC-PAC-ELE-021	17/09/15		29/12/15	R				
43	LIGHTING CONTROL SYSTEM SCHEMATIC	E2-08	07/04/16	15/12/15	RFA-SHD-JEC-PAC-ELE-022	17/09/15		29/12/15	R				
44	TELEPHONE SYSTEM SCHEMATIC	E2-09	07/04/16	15/12/15	RFA-SHD-JEC-PAC-ELE-023	17/09/15		29/12/15	R				
45	PUBLIC ACCESS SYSTEM SCHEMATIC	E2-10	07/04/16	22/12/15	RFA-SHD-JEC-PAC-ELE-024	17/09/15		05/01/16	A				
46	MATV SYSTEM SCHEMATIC	E2-11	07/04/16	22/12/15	RFA-SHD-JEC-PAC-ELE-025	17/09/15		05/01/16	R				
47	CLEANS EARTH SYSTEM SCHEMATIC	E2-12	07/04/16	10/09/15	RFA-SHD-JEC-PAC-ELE-009	01/09/15		24/09/15	R	14/12/2015			A/N
48	ELECTRICAL FLOOR LAYOUT - L8 FLOOR (RECEPTRACLE)	E3-01	07/04/16	10/09/15	RFA-SHD-JEC-PAC-ELE-010	01/09/15		24/09/15	A/N				
49	ELECTRICAL FLOOR LAYOUT - L8 FLOOR (ACCESS CONTROL)	E3-01/02	07/04/16	10/09/15	RFA-SHD-JEC-PAC-ELE-010	01/09/15		24/09/15	A/N				
50	ELECTRICAL FLOOR LAYOUT - L8 FLOOR (CCTV)	E3-01/03	07/04/16	10/09/15	RFA-SHD-JEC-PAC-ELE-011	01/09/15		24/09/15	A/N				
51	ELECTRICAL FLOOR LAYOUT - L00 FLOOR	E3-02	07/04/16	17/09/15	RFA-SHD-JEC-PAC-ELE-034	15/10/15		01/10/15	A/N				
52	ELECTRICAL FLOOR LAYOUT - L01 FLOOR	E3-03	07/04/16	24/09/15	RFA-SHD-JEC-PAC-ELE-041	13/11/15		08/10/15	A/N				
53	ELECTRICAL FLOOR LAYOUT - L02 FLOOR	E3-04	07/04/16	08/10/15	RFA-SHD-JEC-PAC-ELE-042	13/11/15		22/10/15	A/N				
54	ELECTRICAL FLOOR LAYOUT - L03 FLOOR	E3-05	07/04/16	15/10/15	RFA-SHD-JEC-PAC-ELE-043	13/11/15		25/11/2015	A/N				
55	ELECTRICAL FLOOR LAYOUT - L04 FLOOR	E3-06	07/04/16	22/10/15	RFA-SHD-JEC-PAC-ELE-046	27/10/15		05/11/15	R	28/12/2015			A/N
56	ELECTRICAL FLOOR LAYOUT - L05 FLOOR	E3-07	07/04/16	29/10/15	RFA-SHD-JEC-PAC-ELE-043	13/11/15		12/11/15	A/N				
57	ELECTRICAL FLOOR LAYOUT - L06 FLOOR	E3-08	07/04/16	05/11/15	RFA-SHD-JEC-PAC-ELE-058	19/11/15		24/11/2015	A/N				
58	ELECTRICAL FLOOR LAYOUT - L05-L07 FLOOR	E3-10	07/04/16	12/11/15	RFA-SHD-JEC-PAC-ELE-075	21/11/15		26/11/15	A				

SHOP DRAWING SCHEDULE STATUS

ITEM	DESCRIPTION	Reference Drawing No.	New Submit	Planning Date	REFERENCE NO.	DATE	SUBMIT EXPECT RETURNED DATE	Planning Return Date	RETURNED DATE	RESULT	REFERENCE NO.	DATE	RESUBMITTED EXPECT RETURNED DATE	RETURNED DATE	RESULT	REMARK
52	ELECTRICAL FLOOR LAYOUT - L08 FLOOR	E3-11	07/04/16	19/11/15	RFA-SHD/JEC/PAC/ELE/084	16/01/16				A/N						
53	ELECTRICAL FLOOR LAYOUT - L09 FLOOR	E3-12	07/04/16	26/11/15	RFA-SHD/JEC/PAC/ELE/084	18/11/15				A/N						
54	ELECTRICAL FLOOR LAYOUT - L10 FLOOR	E3-13	07/04/16	03/12/15	RFA-SHD/JEC/PAC/ELE/084	18/11/15				A/N						
55	ELECTRICAL FLOOR LAYOUT - L11 FLOOR	E3-14	07/04/16	11/12/15												
56	ELECTRICAL FLOOR LAYOUT - L12 FLOOR	E3-15	07/04/16	17/12/15												
57	ELECTRICAL FLOOR LAYOUT - L13 FLOOR	E3-16	07/04/16	24/12/15												
58	ELECTRICAL FLOOR LAYOUT - L14 FLOOR	E3-17	07/04/16	07/01/16												
59	ELECTRICAL FLOOR LAYOUT - L15 FLOOR	E3-18	07/04/16	14/01/16												
60	ELECTRICAL FLOOR LAYOUT - L16 FLOOR	E3-19	07/04/16	21/01/16												
61	ELECTRICAL FLOOR LAYOUT - L17 FLOOR	E3-20	07/04/16	28/01/16												
62	ELECTRICAL FLOOR LAYOUT - L18 FLOOR	E3-21	07/04/16	04/02/16												
63	ELECTRICAL FLOOR LAYOUT - L19 FLOOR	E3-22	07/04/16	11/02/16												
64	ELECTRICAL FLOOR LAYOUT - L20 FLOOR	E3-23	07/04/16	18/02/16												
65	ELECTRICAL FLOOR LAYOUT - L21, L23, L24, L26, L28 FLOOR	E3-24	07/04/16	25/02/16												
66	ELECTRICAL FLOOR LAYOUT - L22, L24, L26, L28 FLOOR	E3-25	07/04/16	03/03/16												
67	ELECTRICAL FLOOR LAYOUT - MECHANICAL FLOOR	E3-26	07/04/16	10/03/16												
68	ELECTRICAL FLOOR LAYOUT - LANDSCAPE	E3-27	07/04/16	17/03/16												
69	ELECTRICAL CEILING LAYOUT - L08 FLOOR (FIRE ALARM SYSTEM)	E4-01	07/04/16	11/09/15	RFA-SHD/JEC/PAC/ELE/026	13/11/15				A/N						
70	ELECTRICAL CEILING LAYOUT - L09 FLOOR (FIRE ALARM SYSTEM)	E4-02	07/04/16	18/09/15	RFA-SHD/JEC/PAC/ELE/040	05/10/15				A/N						
71	ELECTRICAL CEILING LAYOUT - L10 FLOOR (FIRE ALARM SYSTEM)	E4-03	07/04/16	25/09/15	RFA-SHD/JEC/PAC/ELE/027	09/10/15				R	RFA-SHD/JEC/PAC/ELE/027(Rev.1)	22/11/2015				A
72	ELECTRICAL CEILING LAYOUT - P1A FLOOR (FIRE ALARM SYSTEM)	E4-04	07/04/16	02/10/15	RFA-SHD/JEC/PAC/ELE/032	14/10/15				NA	RFA-SHD/JEC/PAC/ELE/032(Rev.1)	11/01/2016				A/N
73	ELECTRICAL CEILING LAYOUT - L02 FLOOR (FIRE ALARM SYSTEM)	E4-05	07/04/16	09/10/15	RFA-SHD/JEC/PAC/ELE/033	14/10/15				R	RFA-SHD/JEC/PAC/ELE/033(Rev.1)	21/11/2015				A
74	ELECTRICAL CEILING LAYOUT - P2A FLOOR (FIRE ALARM SYSTEM)	E4-06	07/04/16	16/10/15	RFA-SHD/JEC/PAC/ELE/044	16/11/15				A/N	RFA-SHD/JEC/PAC/ELE/044(Rev.1)	09/02/2016				A/N
75	ELECTRICAL CEILING LAYOUT - L03 FLOOR (FIRE ALARM SYSTEM)	E4-07	07/04/16	26/10/15	RFA-SHD/JEC/PAC/ELE/076	25/12/15				A/N						
76	ELECTRICAL CEILING LAYOUT - L04 FLOOR (FIRE ALARM SYSTEM)	E4-08	07/04/16	30/12/15	RFA-SHD/JEC/PAC/ELE/046					A/N						
77	ELECTRICAL CEILING LAYOUT - P1A FLOOR (FIRE ALARM SYSTEM)	E4-09	07/04/16	06/11/15	RFA-SHD/JEC/PAC/ELE/074	10/12/15				A/N						
78	ELECTRICAL CEILING LAYOUT - L05-L07 FLOOR (FIRE ALARM SYSTEM)	E4-10	07/04/16	13/11/15	RFA-SHD/JEC/PAC/ELE/080	13/01/16				A/N						
79	ELECTRICAL CEILING LAYOUT - L08 FLOOR (FIRE ALARM SYSTEM)	E4-11	07/04/16	20/11/15	RFA-SHD/JEC/PAC/ELE/102	17/02/16				A/N						
80	ELECTRICAL CEILING LAYOUT - L09 FLOOR (FIRE ALARM SYSTEM)	E4-12	07/04/16	27/11/15												
81	ELECTRICAL CEILING LAYOUT - L10 FLOOR (FIRE ALARM SYSTEM)	E4-13	07/04/16	04/12/15												
82	ELECTRICAL CEILING LAYOUT - L11 FLOOR (FIRE ALARM SYSTEM)	E4-14	07/04/16	14/12/15												
83	ELECTRICAL CEILING LAYOUT - L12 FLOOR (FIRE ALARM SYSTEM)	E4-15	07/04/16	18/12/15												
84	ELECTRICAL CEILING LAYOUT - L14 FLOOR (FIRE ALARM SYSTEM)	E4-16	07/04/16	25/12/15												
85	ELECTRICAL CEILING LAYOUT - L15, L17 FLOOR (FIRE ALARM SYSTEM)	E4-17	07/04/16	08/01/16												
86	ELECTRICAL CEILING LAYOUT - L16 FLOOR (FIRE ALARM SYSTEM)	E4-18	07/04/16	15/01/16												
87	ELECTRICAL CEILING LAYOUT - L18 FLOOR (FIRE ALARM SYSTEM)	E4-19	07/04/16	22/01/16												
88	ELECTRICAL CEILING LAYOUT - L19 FLOOR (FIRE ALARM SYSTEM)	E4-20	07/04/16	29/01/16												
89	ELECTRICAL CEILING LAYOUT - L20 FLOOR (FIRE ALARM SYSTEM)	E4-21	07/04/16	05/02/16												
90	ELECTRICAL CEILING LAYOUT - L21 FLOOR (FIRE ALARM SYSTEM)	E4-22	07/04/16	12/02/16												
91	ELECTRICAL CEILING LAYOUT - L22, L24, L26, L28 FLOOR (FIRE ALARM SYSTEM)	E4-23	07/04/16	19/02/16												
92	ELECTRICAL CEILING LAYOUT - L23, L25, L27, L29 FLOOR (FIRE ALARM SYSTEM)	E4-24	07/04/16	26/02/16												
93	ELECTRICAL CEILING LAYOUT - L30 FLOOR (FIRE ALARM SYSTEM)	E4-25	07/04/16	04/03/16												
94	ELECTRICAL CEILING LAYOUT - MECHANICAL FLOOR (FIRE ALARM SYSTEM)	E4-26	07/04/16	11/03/16												
95	ELECTRICAL LIGHTING LAYOUT - L8 FLOOR	E4-01L	07/04/16	16/09/15	RFA-SHD/JEC/PAC/ELE/012	03/09/15				R	RFA-SHD/JEC/PAC/ELE/012(Rev.2)	02/12/2015				A/N
96	ELECTRICAL LIGHTING LAYOUT - L00 FLOOR	E4-02L	07/04/16	23/09/15	RFA-SHD/JEC/PAC/ELE/079	12/01/16				A/N						
97	ELECTRICAL LIGHTING LAYOUT - P1A FLOOR	E4-03L	07/04/16	30/09/15	RFA-SHD/JEC/PAC/ELE/070	01/12/15				A						
98	ELECTRICAL LIGHTING LAYOUT - L02 FLOOR	E4-04L	07/04/16	07/10/15	RFA-SHD/JEC/PAC/ELE/030	12/10/15				R	RFA-SHD/JEC/PAC/ELE/030(Rev.1)	11/01/2016				A/N
99	ELECTRICAL LIGHTING LAYOUT - L03 FLOOR	E4-05L	07/04/16	14/10/15	RFA-SHD/JEC/PAC/ELE/031	14/10/15				N/A	RFA-SHD/JEC/PAC/ELE/031(Rev.1)	29/01/2016				A/N
100	ELECTRICAL LIGHTING LAYOUT - P2A FLOOR	E4-06L	07/04/16	21/10/15	RFA-SHD/JEC/PAC/ELE/045	16/11/15				A/N	RFA-SHD/JEC/PAC/ELE/045(Rev.1)	09/02/2016				A/N
101	ELECTRICAL LIGHTING LAYOUT - L04 FLOOR	E4-07L	07/04/16	28/10/15	RFA-SHD/JEC/PAC/ELE/072	09/12/15				A/N						
102	ELECTRICAL LIGHTING LAYOUT - L04 FLOOR	E4-08L	07/04/16	04/11/15	RFA-SHD/JEC/PAC/ELE/073	10/12/15				A/N						
103	ELECTRICAL LIGHTING LAYOUT - P4A FLOOR	E4-09L	07/04/16	11/11/15	RFA-SHD/JEC/PAC/ELE/078	06/01/16				A/N						
104	ELECTRICAL LIGHTING LAYOUT - L05-L07 FLOOR	E4-10L	07/04/16	18/11/15	RFA-SHD/JEC/PAC/ELE/077	05/01/16				A/N						
105	ELECTRICAL LIGHTING LAYOUT - L08 FLOOR	E4-11L	07/04/16	24/11/15	RFA-SHD/JEC/PAC/ELE/103	17/02/16				A/N						
106	ELECTRICAL LIGHTING LAYOUT - L09 FLOOR	E4-12L	07/04/16	02/12/15												
107	ELECTRICAL LIGHTING LAYOUT - L10 FLOOR	E4-13L	07/04/16	09/12/15												
108	ELECTRICAL LIGHTING LAYOUT - L11 FLOOR	E4-14L	07/04/16	16/12/15												
109	ELECTRICAL LIGHTING LAYOUT - L12 FLOOR	E4-15L	07/04/16	23/12/15												

Page 3 of 3

SHOP DRAWING SCHEDULE STATUS

ITEM	DESCRIPTION	Reference Drawing No.	New Submit	Planning Submit Date	REFERENCE NO.	DATE	SUBMIT EXPECT RETURNED DATE	Planning Return Date	RETURNED DATE	RESULT	REFERENCE NO.	DATE	EXPECT RETURNED DATE	RETURNED DATE	RESULT	REMARK
163	ELECTRICAL FLOOR LAYOUT - L22, L24, L26, L28 FLOOR (ACCESS CONTROL)	E8-23	07/04/16	18/02/16				03/03/16								
164	ELECTRICAL FLOOR LAYOUT - L23, L25, L27, L29 FLOOR (ACCESS CONTROL)	E8-24	07/04/16	25/02/16				10/03/16								
165	ELECTRICAL FLOOR LAYOUT - L29 FLOOR (ACCESS CONTROL)	E8-25	07/04/16	03/03/16				17/03/16								
166	ELECTRICAL FLOOR LAYOUT - MECHANICAL FLOOR (ACCESS CONTROL)	E8-26	07/04/16	10/03/16				24/03/16								
167	ELECTRICAL CEILING LAYOUT - L8 FLOOR (CCTV SYSTEM)	E9-01	07/04/16	10/09/15	Ref. No. 42			24/09/15		A/N	RFA-SHD-JEC-PAC-ELE-011(Rew.2)	18/02/2016		24/02/2016	A	
168	ELECTRICAL CEILING LAYOUT - L08 FLOOR (CCTV SYSTEM)	E9-02	07/04/16	17/09/15	RFA-SHD-JEC-PAC-ELE-029			01/10/15		A/N	RFA-SHD-JEC-PAC-ELE-029(Rew.1)	18/02/2016		24/02/2016	A/N	
169	ELECTRICAL CEILING LAYOUT - L01 FLOOR (CCTV SYSTEM)	E9-03	07/04/16	24/09/15	RFA-SHD-JEC-PAC-ELE-035			08/10/15		A/N	RFA-SHD-JEC-PAC-ELE-035(Rew.1)	19/02/2016		24/02/2016	A	
170	ELECTRICAL CEILING LAYOUT - P1A FLOOR (CCTV SYSTEM)	E9-04	07/04/16	01/10/15	RFA-SHD-JEC-PAC-ELE-059			15/10/15		A/N	RFA-SHD-JEC-PAC-ELE-059(Rew.1)	19/02/2016		24/02/2016	A	
171	ELECTRICAL CEILING LAYOUT - L02 FLOOR (CCTV SYSTEM)	E9-05	07/04/16	08/10/15	RFA-SHD-JEC-PAC-ELE-052			22/10/15		A/N	RFA-SHD-JEC-PAC-ELE-052(Rew.1)	19/02/2016		24/02/2016	A	
172	ELECTRICAL CEILING LAYOUT - P2A FLOOR (CCTV SYSTEM)	E9-06	07/04/16	15/10/15	RFA-SHD-JEC-PAC-ELE-049			29/10/15		A/N	RFA-SHD-JEC-PAC-ELE-049(Rew.1)	19/02/2016		24/02/2016	A	
173	ELECTRICAL CEILING LAYOUT - L03 FLOOR (CCTV SYSTEM)	E9-07	07/04/16	22/10/15	RFA-SHD-JEC-PAC-ELE-048			05/11/15		A/N	RFA-SHD-JEC-PAC-ELE-048(Rew.1)	19/02/2016		24/02/2016	A	
174	ELECTRICAL CEILING LAYOUT - L04 FLOOR (CCTV SYSTEM)	E9-08	07/04/16	18/11/2015	RFA-SHD-JEC-PAC-ELE-051			19/11/2015		A/N	RFA-SHD-JEC-PAC-ELE-051(Rew.1)	19/02/2016		24/02/2016	A	
175	ELECTRICAL CEILING LAYOUT - P1A FLOOR (CCTV SYSTEM)	E9-09	07/04/16	05/11/15	RFA-SHD-JEC-PAC-ELE-047			19/11/2015		A/N	RFA-SHD-JEC-PAC-ELE-047(Rew.1)	19/02/2016		24/02/2016	A	
176	ELECTRICAL CEILING LAYOUT - L05-L07 FLOOR (CCTV SYSTEM)	E9-10	07/04/16	12/11/15	RFA-SHD-JEC-PAC-ELE-094			18/11/2015		A/N	RFA-SHD-JEC-PAC-ELE-094(Rew.1)	19/02/2016		24/02/2016	A	
177	ELECTRICAL CEILING LAYOUT - L08 FLOOR (CCTV SYSTEM)	E9-11	07/04/16	19/11/15	RFA-SHD-JEC-PAC-ELE-104			26/11/15		A						
178	ELECTRICAL CEILING LAYOUT - L09 FLOOR (CCTV SYSTEM)	E9-12	07/04/16	26/11/15	RFA-SHD-JEC-PAC-ELE-108			09/03/16		A						
179	ELECTRICAL CEILING LAYOUT - L10 FLOOR (CCTV SYSTEM)	E9-13	07/04/16	03/12/15	RFA-SHD-JEC-PAC-ELE-109			08/03/16		A						
180	ELECTRICAL CEILING LAYOUT - L11 FLOOR (CCTV SYSTEM)	E9-14	07/04/16	11/12/15	RFA-SHD-JEC-PAC-ELE-110			11/03/16		A						
181	ELECTRICAL CEILING LAYOUT - L12 FLOOR (CCTV SYSTEM)	E9-15	07/04/16	17/12/15	RFA-SHD-JEC-PAC-ELE-111			31/12/15		A						
182	ELECTRICAL CEILING LAYOUT - L14 FLOOR (CCTV SYSTEM)	E9-16	07/04/16	24/12/15				07/01/16								
183	ELECTRICAL CEILING LAYOUT - L15, L17 FLOOR (CCTV SYSTEM)	E9-17	07/04/16	07/01/16				21/01/16								
184	ELECTRICAL CEILING LAYOUT - L16 FLOOR (CCTV SYSTEM)	E9-18	07/04/16	14/01/16				28/01/16								
185	ELECTRICAL CEILING LAYOUT - L18 FLOOR (CCTV SYSTEM)	E9-19	07/04/16	21/01/16				04/02/16								
186	ELECTRICAL CEILING LAYOUT - L19 FLOOR (CCTV SYSTEM)	E9-20	07/04/16	28/01/16				11/02/16								
187	ELECTRICAL CEILING LAYOUT - L20 FLOOR (CCTV SYSTEM)	E9-21	07/04/16	04/02/16				18/02/16								
188	ELECTRICAL CEILING LAYOUT - L21 FLOOR (CCTV SYSTEM)	E9-22	07/04/16	11/02/16				25/02/16								
189	ELECTRICAL CEILING LAYOUT - L22, L24, L26, L28 FLOOR (CCTV SYSTEM)	E9-23	07/04/16	18/02/16				03/03/16								
190	ELECTRICAL CEILING LAYOUT - L23, L25, L27, L29 FLOOR (CCTV SYSTEM)	E9-24	07/04/16	25/02/16				10/03/16								
191	ELECTRICAL CEILING LAYOUT - L30 FLOOR (CCTV SYSTEM)	E9-25	07/04/16	03/03/16				17/03/16								
192	ELECTRICAL CEILING LAYOUT - MECHANICAL FLOOR (CCTV SYSTEM)	E9-26	07/04/16	10/03/16				24/03/16								
193	ELECTRICAL CEILING LAYOUT - L8 FLOOR (PUBLIC ADDRESS SYSTEM)	E10-01	07/04/16	10/09/15	RFA-SHD-JEC-PAC-ELE-045			23/11/15		NA	RFA-SHD-JEC-PAC-ELE-065(Rew.1)	02/12/2015		03/12/2015	A/N	
194	ELECTRICAL CEILING LAYOUT - L00 FLOOR (PUBLIC ADDRESS SYSTEM)	E10-02	07/04/16	17/09/15	RFA-SHD-JEC-PAC-ELE-037			01/10/15		A/N	RFA-SHD-JEC-PAC-ELE-037(Rew.1)	22/01/2016		25/01/2016	A/N	
195	ELECTRICAL CEILING LAYOUT - L01 FLOOR (PUBLIC ADDRESS SYSTEM)	E10-03	07/04/16	24/09/15	RFA-SHD-JEC-PAC-ELE-046			08/10/15		A/N						
196	ELECTRICAL CEILING LAYOUT - P1A FLOOR (PUBLIC ADDRESS SYSTEM)	E10-04	07/04/16	01/10/15	RFA-SHD-JEC-PAC-ELE-067			15/10/15		A/N						
197	ELECTRICAL CEILING LAYOUT - L02 FLOOR (PUBLIC ADDRESS SYSTEM)	E10-05	07/04/16	08/10/15	RFA-SHD-JEC-PAC-ELE-068			22/10/15		A						
198	ELECTRICAL CEILING LAYOUT - P2A FLOOR (PUBLIC ADDRESS SYSTEM)	E10-06	07/04/16	15/10/15	RFA-SHD-JEC-PAC-ELE-069			29/10/15		N/A	RFA-SHD-JEC-PAC-ELE-069(Rew.2)	02/12/2015		10/02/2016	A/N	
199	ELECTRICAL CEILING LAYOUT - L03 FLOOR (PUBLIC ADDRESS SYSTEM)	E10-07	07/04/16	22/10/15	RFA-SHD-JEC-PAC-ELE-095			05/11/15		A/N	RFA-SHD-JEC-PAC-ELE-055(Rew.1)	06/02/2016		10/02/2016	A/N	
200	ELECTRICAL CEILING LAYOUT - L04 FLOOR (PUBLIC ADDRESS SYSTEM)	E10-08	07/04/16	29/10/15	RFA-SHD-JEC-PAC-ELE-038			12/11/15		A/N						
201	ELECTRICAL CEILING LAYOUT - P1A FLOOR (PUBLIC ADDRESS SYSTEM)	E10-09	07/04/16	05/11/15	RFA-SHD-JEC-PAC-ELE-039			19/11/15		A/N						
202	ELECTRICAL CEILING LAYOUT - L05-L07 FLOOR (PUBLIC ADDRESS SYSTEM)	E10-10	07/04/16	12/11/15	RFA-SHD-JEC-PAC-ELE-106			26/11/15		A/N						
203	ELECTRICAL CEILING LAYOUT - L08 FLOOR (PUBLIC ADDRESS SYSTEM)	E10-11	07/04/16	19/11/15	RFA-SHD-JEC-PAC-ELE-107			03/12/15		A/N						
204	ELECTRICAL CEILING LAYOUT - MECHANICAL FLOOR (PUBLIC ADDRESS SYSTEM)	E10-12	07/04/16	10/03/16				24/03/16								
205	ELECTRICAL DECORATE LIGHTING LAYOUT - L8 FLOOR	E11-01			RFA-SHD-JEC-PAC-ELE-112			18/03/16		A/N						
206	ELECTRICAL DECORATE LIGHTING LAYOUT - L00 FLOOR	E11-02			RFA-SHD-JEC-PAC-ELE-114			21/03/16		A/N						
207	ELECTRICAL DECORATE LIGHTING LAYOUT - L01 FLOOR	E11-03						29/03/16								
208	ELECTRICAL DECORATE LIGHTING LAYOUT - L02 FLOOR	E11-04			RFA-SHD-JEC-PAC-ELE-115			31/03/2016		A/N						
209	ELECTRICAL DECORATE LIGHTING LAYOUT - L03 FLOOR	E11-05			RFA-SHD-JEC-PAC-ELE-116			31/03/2016		A/N						
210	ELECTRICAL DECORATE LIGHTING LAYOUT - L04 FLOOR	E11-06			RFA-SHD-JEC-PAC-ELE-117			31/03/2016		A/N						

SHOP DRAWING SCHEDULE STATUS

SYSTEM : FIRE PROTECTION SYSTEM										
ITEM	DESCRIPTION	Reference Drawing No.	Planning Submit Date	SUBMIT		RESUBMITTED			REMARK	
				REFERENCE NO.	DATE	RETURNED DATE	RESULT	REFERENCE NO.		DATE
1	LIST OF DRAWING	F0-01	17/07/15	RFA-SHD/JEC/PAC/FP/001	17/7/15					
2	LEGEND AND ABBREVIATIONS	F0-02	17/07/15	RFA-SHD/JEC/PAC/FP/002	17/7/15	NOT A	RFA-SHD/JEC/PAC/FP/002R1	22/07/15	31/07/15	NOT A
							RFA-SHD/JEC/PAC/FP/002R2	03/08/15	18/08/15	A
3	FIRE PROTECTION SYSTEM - EXTERNAL LAYOUT	F1-01	24/07/15	RFA-SHD/JEC/PAC/FP/003	27/7/15					
4	FIRE PROTECTION SYSTEM - SCHEMATIC	F2-01	29/07/15	RFA-SHD/JEC/PAC/FP/004	31/7/15	NOT A	RFA-SHD/JEC/PAC/FP/004R2	15/02/16	15/02/16	A
5	EQUIPMENT SCHEDULE AND ELECTRICAL SINGLE LINE DIAGRAM	F2-02	29/07/15	RFA-SHD/JEC/PAC/FP/020	26/10/15	NOT A	RFA-SHD/JEC/PAC/FP/020R1	30/10/15	11/06/15	A
6	NOVEC SYSTEM SCHEMATIC & OPERATING DIAGRAM	F2-03	10/08/15	RFA-SHD/JEC/PAC/FP/005	11/8/15	A				
7	PRE ACTION SYSTEM SCHEMATIC AND OPERATING DIAGRAM-GENERATOR ROOM	F2-04	10/08/15	RFA-SHD/JEC/PAC/FP/006	11/8/15	A				
8	FIRE PUMP DIAGRAM	F2-05	17/08/15	RFA-SHD/JEC/PAC/FP/007	17/8/15	A				
9	REMOTE SINGLE LINE DIAGRAM OF FIRE PUMP SYSTEM & JOCKEY PUMP	F2-06	17/08/15	RFA-SHD/JEC/PAC/FP/008	11/8/15	A				
10	DELUGE WATER SPRAY SYSTEM SCHEMATIC & OPERATING DIAGRAM	F2-07	17/08/15	RFA-SHD/JEC/PAC/FP/010	11/8/15	A				
11	FIRE PROTECTION SYSTEM LAYOUT -LB FLOOR	F4-01	08/09/15	RFA-SHD/JEC/PAC/FP/018	15/10/15	A				
12	FIRE PROTECTION SYSTEM LAYOUT -L00 FLOOR	F4-02	15/09/15	RFA-SHD/JEC/PAC/FP/031	16/11/15	NOT A	RFA-SHD/JEC/PAC/FP/031 R1	15/02/16	16/02/16	AN
13	FIRE PROTECTION SYSTEM LAYOUT -L01 FLOOR	F4-03	22/09/15	RFA-SHD/JEC/PAC/FP/033	25/11/15	NOT A	RFA-SHD/JEC/PAC/FP/033 R2	15/02/16	12/02/16	A
14	FIRE PROTECTION SYSTEM LAYOUT -L1A FLOOR	F4-04	29/09/15	RFA-SHD/JEC/PAC/FP/034	30/11/15	NOT A	RFA-SHD/JEC/PAC/FP/034 R1	15/02/16	16/02/16	AN
15	FIRE PROTECTION SYSTEM LAYOUT -L02 FLOOR	F4-05	12/09/15	RFA-SHD/JEC/PAC/FP/039	19/2/16	A				
16	FIRE PROTECTION SYSTEM LAYOUT -L2A FLOOR	F4-06	19/09/15	RFA-SHD/JEC/PAC/FP/040	19/2/16	A/N				
17	FIRE PROTECTION SYSTEM LAYOUT -L03 FLOOR	F4-07	26/09/15	RFA-SHD/JEC/PAC/FP/038	19/2/16	A/N				
18	FIRE PROTECTION SYSTEM LAYOUT -L04 FLOOR	F4-08	02/11/15	RFA-SHD/JEC/PAC/FP/041	4/3/16	A/N				
19	FIRE PROTECTION SYSTEM LAYOUT -L4A FLOOR	F4-09	09/11/15	RFA-SHD/JEC/PAC/FP/044	11/3/16	A				
20	FIRE PROTECTION SYSTEM LAYOUT -L05 FLOOR	F4-10	16/11/15	RFA-SHD/JEC/PAC/FP/035	22/1/16	A/N	RFA-SHD/JEC/PAC/FP/035 R1	05/03/16	8/3/16	A
21	FIRE PROTECTION SYSTEM LAYOUT -L06,L07 FLOOR	F4-11	23/11/15	RFA-SHD/JEC/PAC/FP/042	7/3/16	A				
22	FIRE PROTECTION SYSTEM LAYOUT -L08 FLOOR	F4-12	30/11/15	RFA-SHD/JEC/PAC/FP/043	8/3/16	A				
23	FIRE PROTECTION SYSTEM LAYOUT -L09 FLOOR	F4-13	08/12/15							
24	FIRE PROTECTION SYSTEM LAYOUT -L10 FLOOR	F4-14	15/12/15							
25	FIRE PROTECTION SYSTEM LAYOUT -L11 FLOOR	F4-15	22/12/15							
26	FIRE PROTECTION SYSTEM LAYOUT -L12 FLOOR	F4-16	16/01/16							
27	FIRE PROTECTION SYSTEM LAYOUT -L14 FLOOR	F4-17	23/01/16							
28	FIRE PROTECTION SYSTEM LAYOUT -L15,L17 FLOOR	F4-18	30/01/16							
29	FIRE PROTECTION SYSTEM LAYOUT -L16 FLOOR	F4-19	07/05/16							
30	FIRE PROTECTION SYSTEM LAYOUT -L18 FLOOR	F4-20	14/05/16							
31	FIRE PROTECTION SYSTEM LAYOUT -L19 FLOOR	F4-21	21/05/16							
32	FIRE PROTECTION SYSTEM LAYOUT -L20 FLOOR	F4-22	28/05/16							
33	FIRE PROTECTION SYSTEM LAYOUT -L21 FLOOR	F4-23	04/06/16							
34	FIRE PROTECTION SYSTEM LAYOUT -L22,L24,L26,L28 FLOOR	F4-24	11/06/16							
35	FIRE PROTECTION SYSTEM LAYOUT -L23,L25,L27,L29 FLOOR	F4-25	18/06/16							
36	FIRE PROTECTION SYSTEM LAYOUT -L30 FLOOR	F4-26	25/06/16							
37	FIRE PROTECTION SYSTEM LAYOUT -MECHANICAL ROOF FLOOR	F4-27	09/07/16							
38	WATER TANK DETAILS	F5-01	12/12/15	RFA-SHD/JEC/PAC/FP/009	17/8/15	A				
39	PUMP ROOM DETAILS LEVEL B (LOWER)	F5-02	19/12/15	RFA-SHD/JEC/PAC/FP/029	10/11/15	A	RFA-SHD/JEC/PAC/FP/029 R2	15/01/16	26/11/15	A
40	PUMP ROOM DETAILS LEVEL B (UPPER)	F5-03	19/12/15	RFA-SHD/JEC/PAC/FP/030	10/11/15	A	RFA-SHD/JEC/PAC/FP/030 R1	15/11/16	26/11/15	A
41	SECTION A, B, C, D, (PUMP ROOM) LEVEL LB	F5-04	26/12/15	RFA-SHD/JEC/PAC/FP/032	25/11/15	A	RFA-SHD/JEC/PAC/FP/032 R1	3/2/16	10/2/16	A
42	NOVEC SYSTEM DETAIL - MDB ROOM (L09 FLOOR)	F5-05	08/10/15							
43	PRE ACTION SYSTEM DETAILS - GENERATOR ROOM	F5-06	15/10/15							

[illegible]

ITEM	DESCRIPTION	RFI NO.	SUBMITTED DATE	REPLY DATE	VO ITEM	Request	SI	REMARK
1	minimum flow rate softener	RFI-001	7-Aug-15	14-Aug-15	NO			
2	minimum flow rate class storage	RFI-002	19-Aug-15	3-Sep-15	YES		X	minimum flow rate class storage
3	minimum flow rate class storage	RFI-003	2-Sep-15	9-Sep-15	YES		X	minimum flow rate class storage
4	minimum flow rate class storage	RFI-004	2-Sep-15	8-Sep-15	NO			
5	minimum flow rate class storage	RFI-005	2-Sep-15	9-Sep-15	NO			
6	minimum flow rate class storage	RFI-006	2-Sep-15	9-Sep-15	NO			
7	minimum flow rate class storage	RFI-007	8-Sep-15	23-Sep-15	NO			
8	minimum flow rate class storage	RFI-008	15-Sep-15	22-Sep-15	NO			
9	minimum flow rate class storage	RFI-009	15-Sep-15	22-Sep-15	NO			
10	minimum flow rate class storage	RFI-010	15-Sep-15	23-Sep-15	YES		X	minimum flow rate class storage
11	minimum flow rate class storage	RFI-011	15-Sep-15	23-Sep-15	YES		X	minimum flow rate class storage
12	minimum flow rate class storage	RFI-012	29-Sep-15	7-Oct-15	YES		X	minimum flow rate class storage
13	minimum flow rate class storage	RFI-013	2-Oct-15	12-Oct-15	NO			
14	minimum flow rate class storage	RFI-014	2-Oct-15	12-Oct-15	NO			
15	minimum flow rate class storage	RFI-015	16-Oct-15	20-Oct-15	NO			
16	minimum flow rate class storage	RFI-016	16-Oct-15	20-Oct-15	YES		X	
17	minimum flow rate class storage	RFI-017	20-Oct-15	3-Nov-15	NO			
18	minimum flow rate class storage	RFI-018	20-Oct-15	30-Oct-15	NO			
19	minimum flow rate class storage	RFI-019	11-Nov-15	13-Nov-15	YES		X	minimum flow rate class storage
20	minimum flow rate class storage	RFI-020	11-Nov-15	13-Nov-15	NO			
21	minimum flow rate class storage	RFI-021	18-Nov-15	24-Nov-15	YES		X	minimum flow rate class storage
22	minimum flow rate class storage	RFI-022	18-Nov-15	24-Nov-15	NO			
23	minimum flow rate class storage	RFI-023	18-Nov-15	23-Nov-15	NO			
24	minimum flow rate class storage	RFI-024	2-Dec-15	9-Dec-15	NO			
25	minimum flow rate class storage	RFI-025	2-Dec-15	9-Dec-15	NO			
26	minimum flow rate class storage	RFI-026	9-Dec-15	15-Dec-15	NO			
27	minimum flow rate class storage	RFI-027	10-Dec-15	15-Dec-15	YES		X	minimum flow rate class storage
28	minimum flow rate class storage	RFI-028	10-Dec-15	15-Dec-15	NO			
29	minimum flow rate class storage	RFI-029	15-Dec-15	23-Dec-15	NO			
30	minimum flow rate class storage	RFI-030	15-Dec-15	23-Dec-15	YES		X	minimum flow rate class storage
31	minimum flow rate class storage	RFI-031	15-Dec-15	18-Dec-15	YES		X	minimum flow rate class storage
32	minimum flow rate class storage	RFI-032	17-Dec-15	22-Dec-15	NO			
33	minimum flow rate class storage	RFI-033	22-Dec-15	22-Dec-15	NO			
34	minimum flow rate class storage	RFI-034	24-Dec-15	4-Jan-16	YES		X	minimum flow rate class storage
35	minimum flow rate class storage	RFI-035	24-Dec-15	25-Dec-15	YES		X	minimum flow rate class storage
36	minimum flow rate class storage	RFI-036	7-Jan-16	25-Dec-16	NO			
37	minimum flow rate class storage	RFI-037	8-Jan-16	4-Feb-16	YES		X	minimum flow rate class storage
38	minimum flow rate class storage	RFI-038	20-Jan-16	20-Jan-16	YES		X	minimum flow rate class storage
39	minimum flow rate class storage	RFI-039	20-Jan-16	20-Jan-16	YES		X	minimum flow rate class storage
40	minimum flow rate class storage	RFI-040	21-Jan-16	17-Feb-16	NO			
41	minimum flow rate class storage	RFI-041	30-Jan-16	30-Jan-16	NO			
42	minimum flow rate class storage	RFI-042	30-Jan-16	25-Feb-16	NO			
43	minimum flow rate class storage	RFI-043	19-Feb-16	17-Mar-16	NO			
44	minimum flow rate class storage	RFI-044	19-Feb-16	25-Feb-16	NO			
45	minimum flow rate class storage	RFI-045	24-Feb-16	25-Feb-16	NO			
46	minimum flow rate class storage	RFI-046	25-Feb-16	8-Mar-16	NO			
47	minimum flow rate class storage	RFI-047	25-Feb-16	11-Mar-16	NO			
48	minimum flow rate class storage	RFI-048	11-Mar-16	16-Mar-16	NO			
49	minimum flow rate class storage	RFI-049	11-Mar-16	24-Mar-16	NO			
50	minimum flow rate class storage	RFI-050	24-Mar-16	26-Mar-16	NO			
51	minimum flow rate class storage	RFI-051	26-Mar-16	29-Mar-16	NO			
52	minimum flow rate class storage	RFI-052	29-Mar-16	1-Apr-16	NO			
53	minimum flow rate class storage	RFI-053	1-Apr-16	7-Apr-16	NO			
54	minimum flow rate class storage	RFI-054	5-Apr-16	18-Apr-16	NO			
55	minimum flow rate class storage	RFI-055	5-Apr-16	18-Apr-16	NO			
SUM AC								
ITEM	DESCRIPTION	RFI NO.	SUBMITTED DATE	REPLY DATE	VO ITEM	Request	SI	REMARK
1	SCM (Mandari)	RFI-001	21-Aug-15	21-Aug-15	NO			
2	SCM (Mandari)	RFI-002	21-Aug-15	21-Aug-15	NO			
3	SCM (Mandari)	RFI-003	21-Aug-15	21-Aug-15	YES		X	
4	SCM (Mandari)	RFI-004	21-Aug-15	21-Aug-15	NO			
5	SCM (Mandari)	RFI-005	21-Aug-15	21-Aug-15	NO			
6	SCM (Mandari)	RFI-006	21-Aug-15	21-Aug-15	NO			
7	SCM (Mandari)	RFI-007	21-Aug-15	21-Aug-15	NO			
8	SCM (Mandari)	RFI-008	21-Aug-15	21-Aug-15	NO			
9	SCM (Mandari)	RFI-009	21-Aug-15	21-Aug-15	NO			
10	SCM (Mandari)	RFI-010	4-Aug-15	30-Oct-15	YES		X	external lighting (observation light)
11	SCM (Mandari)	RFI-011	6-Aug-15	21-Aug-15	NO			
12	SCM (Mandari)	RFI-012	6-Aug-15	21-Aug-15	NO			
13	SCM (Mandari)	RFI-013	6-Aug-15	21-Aug-15	YES		X	external lighting (observation light)
14	SCM (Mandari)	RFI-014	6-Aug-15	21-Aug-15	NO			
15	SCM (Mandari)	RFI-015	6-Aug-15	21-Aug-15	NO			
16	SCM (Mandari)	RFI-016	6-Aug-15	21-Aug-15	NO			
17	SCM (Mandari)	RFI-017	6-Aug-15	21-Aug-15	NO			
18	SCM (Mandari)	RFI-018	6-Aug-15	21-Aug-15	NO			
19	SCM (Mandari)	RFI-019	6-Aug-15	21-Aug-15	NO			
20	SCM (Mandari)	RFI-020	6-Aug-15	22-Aug-15	NO			
21	SCM (Mandari)	RFI-021	17-Aug-15	17-Aug-15	NO			
22	SCM (Mandari)	RFI-022	17-Aug-15	17-Aug-15	YES		X	external lighting (observation light)
23	SCM (Mandari)	RFI-023	18-Aug-15	10-Sep-15	NO			
24	SCM (Mandari)	RFI-024	20-Aug-15	10-Sep-15	NO			
25	SCM (Mandari)	RFI-025	20-Aug-15	10-Sep-15	YES			external lighting (observation light)
26	SCM (Mandari)	RFI-026	24-Aug-15	10-Sep-15	YES		X	external lighting (observation light)
27	SCM (Mandari)	RFI-027	24-Aug-15	10-Sep-15	YES		X	external lighting (observation light)
28	SCM (Mandari)	RFI-028	26-Aug-15	10-Sep-15	NO			
29	SCM (Mandari)	RFI-029	31-Aug-15	30-Oct-15	NO			
30	SCM (Mandari)	RFI-030	31-Aug-15	30-Oct-15	NO			
31	SCM (Mandari)	RFI-031	31-Aug-15	30-Oct-15	NO			
32	SCM (Mandari)	RFI-032	31-Aug-15	30-Oct-15	NO			
33	SCM (Mandari)	RFI-033	31-Aug-15	30-Oct-15	NO			
34	SCM (Mandari)	RFI-034	31-Aug-15	30-Oct-15	NO			
35	SCM (Mandari)	RFI-035	31-Aug-15	30-Oct-15	NO			
36	SCM (Mandari)	RFI-036	31-Aug-15	30-Oct-15	NO			
37	SCM (Mandari)	RFI-037	31-Aug-15	30-Oct-15	NO			
38	SCM (Mandari)	RFI-038	31-Aug-15	30-Oct-15	NO			
39	SCM (Mandari)	RFI-039	31-Aug-15	30-Oct-15	NO			
40	SCM (Mandari)	RFI-040	31-Aug-15	30-Oct-15	NO			
41	SCM (Mandari)	RFI-041	31-Aug-15	30-Oct-15	NO			
42	SCM (Mandari)	RFI-042	31-Aug-15	30-Oct-15	NO			
43	SCM (Mandari)	RFI-043	31-Aug-15	30-Oct-15	NO			
44	SCM (Mandari)	RFI-044	31-Aug-15	30-Oct-15	NO			
45	SCM (Mandari)	RFI-045	31-Aug-15	30-Oct-15	NO			
46	SCM (Mandari)	RFI-046	31-Aug-15	30-Oct-15	NO			
47	SCM (Mandari)	RFI-047	31-Aug-15	30-Oct-15	NO			
48	SCM (Mandari)	RFI-048	31-Aug-15	30-Oct-15	NO			
49	SCM (Mandari)	RFI-049	31-Aug-15	30-Oct-15	NO			
50	SCM (Mandari)	RFI-050	31-Aug-15	30-Oct-15	NO			
51	SCM (Mandari)	RFI-051	31-Aug-15	30-Oct-15	NO			
52	SCM (Mandari)	RFI-052	31-Aug-15	30-Oct-15	NO			
53	SCM (Mandari)	RFI-053	31-Aug-15	30-Oct-15	NO			
54	SCM (Mandari)	RFI-054	31-Aug-15	30-Oct-15	NO			
55	SCM (Mandari)	RFI-055	31-Aug-15	30-Oct-15	NO			

SHOP DRAWING SCHEDULE STATUS

ITEM	DESCRIPTION	Reference Drawing No.	Planning Submit Date	SUBMIT		RESUBMITTED		REMARK
				REFERENCE NO.	DATE	RETURNED DATE	RESULT	
	COVER SHEET							
1	LIST OF DRAWING	N0-01	18/07/15					
2	LEGEND AND ABBREVIATIONS	N0-02	18/07/15					
3	SITE PLAN - SHEET 1	N1-01	07/12/15	RFA-SHD/JEC/PAC/SAN/033	24/09/15	30/7/2015	A	
4	SITE PLAN - SHEET 2	N1-02	14/12/15	RFA-SHD/JEC/PAC/SAN/034	24/09/15	30/9/2015	A	
5	WATER SUPPLY AND RECYCLE SYSTEM SCHEMATIC	N2-01	25/07/15	RFA-SHD/JEC/PAC/SAN/003	25/07/15	01/08/15	NOT A	RFA-SHD/JEC/PAC/SAN/003 R3
6	SEWAGE SYSTEM SCHEMATIC	N2-02	01/08/15	RFA-SHD/JEC/PAC/SAN/004	27/07/15	31/07/15	A	
7	RAIN COLLECTION SYSTEM SCHEMATIC	N2-03	08/08/15	RFA-SHD/JEC/PAC/SAN/009	04/08/15	18/08/15	A	
8	LPG SUPPLY SCHEMATIC	N2-04	15/08/15	RFA-SHD/JEC/PAC/SAN/098	17/03/16	19/03/16	A	
	DETAIL GAS LPG STATION LAYOUT - L00 FLOOR	N2-04.2		RFA-SHD/JEC/PAC/SAN/110	25/03/16			
9	WASTE WATER TREATMENT PLAN SYSTEM DIAGRAM	N2-05	22/08/15	RFA-SHD/JEC/PAC/SAN/014	25/08/15	29/08/15	A	
10	RECYCLED WATER TREATMENT SYSTEM DIAGRAM	N2-06	29/08/15	RFA-SHD/JEC/PAC/SAN/015	11/08/15	21/08/15	A	
11	EQUIPMENT SCHEDULE - SHEET 1	N2-07						
12	EQUIPMENT SCHEDULE - SHEET 2	N2-08						
13	ELECTRICAL SINGLE LINE DIAGRAM - SHEET 1	N2-09	01/09/15	RFA-SHD/JEC/PAC/SAN/042	26/10/15	30/10/15	A	
14	ELECTRICAL SINGLE LINE DIAGRAM - SHEET 2	N2-10	01/09/15	RFA-SHD/JEC/PAC/SAN/043	26/10/15	30/10/15	A	
15	WATER FEATURE DIAGRAM (19 FLOOR)	N2-11	08/02/16					
16	WATER FEATURE DIAGRAM (GROUND FLOOR)	N2-12	15/09/15					
17	WATER SUPPLY SYSTEM LAYOUT -L8 FLOOR	N3-01	07/10/15	RFA-SHD/JEC/PAC/SAN/041	19/10/15	20/10/15	A	
18	DETAIL OF VALVE BOX FOR LPG. LAYOUT-L8 FLOOR	N3-01.1		RFA-SHD/JEC/PAC/SAN/078	18/02/16	23/2/16	NOT A	RFA-SHD/JEC/PAC/SAN/078 R1
19	WATER SUPPLY SYSTEM LAYOUT -L00 FLOOR	N3-02	14/10/15	RFA-SHD/JEC/PAC/SAN/046	10/11/15	24/11/15	A	
20	DETAIL OF VALVE BOX FOR LPG. LAYOUT-L00 FLOOR	N3-02.1		RFA-SHD/JEC/PAC/SAN/085	27/02/16	03/03/16	A	
21	WATER SUPPLY SYSTEM LAYOUT -L01 FLOOR	N3-03	28/10/15	RFA-SHD/JEC/PAC/SAN/047	10/11/15	24/11/15	A	
22	DETAIL OF VALVE BOX FOR LPG. LAYOUT-L01 FLOOR	N3-03.1		RFA-SHD/JEC/PAC/SAN/079	18/02/16	23/2/16	NOT A	RFA-SHD/JEC/PAC/SAN/079 R1
23	WATER SUPPLY SYSTEM LAYOUT -L1A FLOOR	N3-04	10/11/15	RFA-SHD/JEC/PAC/SAN/059	26/11/15	30/11/15	A/N	
24	WATER SUPPLY SYSTEM LAYOUT -L02 FLOOR	N3-05	25/11/15	RFA-SHD/JEC/PAC/SAN/108	25/03/16	29/03/16	A	
25	DETAIL OF VALVE BOX FOR LPG. LAYOUT-L2 FLOOR	N3-05.1						
26	WATER SUPPLY SYSTEM LAYOUT -L2A FLOOR	N3-06	08/12/15	RFA-SHD/JEC/PAC/SAN/109	25/03/16	29/03/16	A	
27	WATER SUPPLY SYSTEM LAYOUT -L03 FLOOR	N3-07	16/12/15	RFA-SHD/JEC/PAC/SAN/083	24/02/16	8/3/16	AN	
28	DETAIL OF VALVE BOX FOR LPG. LAYOUT-L3 FLOOR	N3-07.1		RFA-SHD/JEC/PAC/SAN/080	18/02/16	23/2/16	AN	RFA-SHD/JEC/PAC/SAN/080 R1
29	WATER SUPPLY SYSTEM LAYOUT -L04 FLOOR	N3-08	22/12/15	RFA-SHD/JEC/PAC/SAN/092	04/03/16	8/3/16	A	
30	DETAIL OF VALVE BOX FOR LPG. LAYOUT-L4 FLOOR	N3-08.1		RFA-SHD/JEC/PAC/SAN/081	18/02/16	23/2/16	AN	RFA-SHD/JEC/PAC/SAN/081 R1
31	WATER SUPPLY SYSTEM LAYOUT -L4A FLOOR	N3-09	28/12/15	RFA-SHD/JEC/PAC/SAN/093	04/03/16	8/3/16	A	
32	WATER SUPPLY SYSTEM LAYOUT -L05,L07 FLOOR	N3-10	08/01/16	RFA-SHD/JEC/PAC/SAN/096	10/03/16	14/03/16	A	
33	WATER SUPPLY SYSTEM LAYOUT -L08 FLOOR	N3-11	18/01/16	RFA-SHD/JEC/PAC/SAN/097	10/03/16	14/03/16	A	
34	WATER SUPPLY SYSTEM LAYOUT -L09 FLOOR	N3-12	27/01/16	RFA-SHD/JEC/PAC/SAN/106	23/03/16	26/03/16	AN	
35	WATER SUPPLY SYSTEM LAYOUT -L10 FLOOR	N3-13	03/02/16					
36	WATER SUPPLY SYSTEM LAYOUT -L11 FLOOR	N3-14	10/02/16					
37	WATER SUPPLY SYSTEM LAYOUT -L12 FLOOR	N3-15	20/02/16					
38	WATER SUPPLY SYSTEM LAYOUT -L14 FLOOR	N3-16	08/03/16					
39	WATER SUPPLY SYSTEM LAYOUT -L15,L17 FLOOR	N3-17	15/03/16					
40	WATER SUPPLY SYSTEM LAYOUT -L16 FLOOR	N3-18	24/03/16					
41	WATER SUPPLY SYSTEM LAYOUT -L18 FLOOR	N3-19	31/03/16					
42	WATER SUPPLY SYSTEM LAYOUT -L19 FLOOR	N3-20	10/04/16					
43	WATER SUPPLY SYSTEM LAYOUT -L20 FLOOR	N3-21	20/04/16					
44	WATER SUPPLY SYSTEM LAYOUT -L21 FLOOR	N3-22	12/05/16					
45	WATER SUPPLY SYSTEM LAYOUT -L22,L24,L26,L28 FLOOR	N3-23	22/05/16					

SHOP DRAWING SCHEDULE STATUS

ITEM	DESCRIPTION	Reference Drawing No.	Planning Submit Date	SUBMIT		RESUBMITTED		REMARK
				REFERENCE NO.	DATE	RETURNED DATE	RESULT	
46	WATER SUPPLY SYSTEM LAYOUT -L23,L25,L27,L29 FLOOR	N3-24	01/06/16					
47	WATER SUPPLY SYSTEM LAYOUT -L30 FLOOR	N3-25	11/06/16					
48	WATER SUPPLY SYSTEM LAYOUT -MECHANICAL AND ROOF FLOOR	N3-26	21/06/16					
49	SEWAGE SYSTEM LAYOUT -L8 FLOOR	N3-27	08/09/15	RFA-SHD/JEC/PAC/SAN/044	26/10/15	30/10/15	A/N	
50	PIPING AND SLEEVE LAYOUT FLOOR	N3-27.1		RFA-SHD/JEC/PAC/SAN/022	02/09/15	07/10/15	A	
51	SEWAGE SYSTEM LAYOUT -L00 FLOOR	N3-28	15/09/15	RFA-SHD/JEC/PAC/SAN/045	30/10/15	08/12/15	A/N	A
52	OPENING AND SLEEVE LAYOUT L00 FLOOR	N3-28.1		RFA-SHD/JEC/PAC/SAN/032	23/09/15	29/10/15	A/N	
53	SEWAGE SYSTEM LAYOUT -L01 FLOOR	N3-29	01/10/15	RFA-SHD/JEC/PAC/SAN/048	10/11/15	08/12/15	A/N	A
54	OPENING AND SLEEVE LAYOUT L01 FLOOR	N3-29.1		RFA-SHD/JEC/PAC/SAN/049	10/11/15	08/12/15	A/N	AN
55	SEWAGE SYSTEM LAYOUT -L1A FLOOR	N3-30	10/10/15	RFA-SHD/JEC/PAC/SAN/058	25/11/15	30/11/15	A	
56	OPENING AND SLEEVE LAYOUT PIARFLOOR	N3-30.1		RFA-SHD/JEC/PAC/SAN/050	10/11/15	08/12/15	A/N	A/N
57	SEWAGE SYSTEM LAYOUT -L02 FLOOR	N3-31	17/10/15	RFA-SHD/JEC/PAC/SAN/061	30/11/15	01/12/15	A/N	
58	OPENING AND SLEEVE LAYOUT L02 FLOOR	N3-31.1		RFA-SHD/JEC/PAC/SAN/053	17/11/15	08/12/15	A/N	A
59	SEWAGE SYSTEM LAYOUT -L2A FLOOR	N3-32	26/10/15	RFA-SHD/JEC/PAC/SAN/060	30/11/15	01/12/15	A/N	
60	OPENING AND SLEEVE LAYOUT P2A FLOOR	N3-32.1		RFA-SHD/JEC/PAC/SAN/062	30/11/15	01/12/15	A/N	
61	SEWAGE SYSTEM LAYOUT -L03 FLOOR	N3-33	05/11/15	RFA-SHD/JEC/PAC/SAN/082	20/02/16	23/2/16	A/N	
62	OPENING AND SLEEVE LAYOUT L03 FLOOR	N3-33.1		RFA-SHD/JEC/PAC/SAN/063	30/11/15	01/12/15	A	A
63	SEWAGE SYSTEM LAYOUT -L04 FLOOR	N3-34	12/11/15	RFA-SHD/JEC/PAC/SAN/090	03/03/16	8/3/16	A	
64	OPENING AND SLEEVE LAYOUT L04 FLOOR	N3-34.1		RFA-SHD/JEC/PAC/SAN/064	04/12/15	01/12/15	A	A
65	SEWAGE SYSTEM LAYOUT -L4A FLOOR	N3-35	22/11/15	RFA-SHD/JEC/PAC/SAN/091	03/03/16	8/3/16	A	
66	OPENING AND SLEEVE LAYOUT P4A FLOOR	N3-35.1		RFA-SHD/JEC/PAC/SAN/065	11/12/15	16/12/15	A	
67	SEWAGE SYSTEM LAYOUT -L05,L07 FLOOR	N3-36	02/12/15	RFA-SHD/JEC/PAC/SAN/072	29/02/16	03/03/16	A	
68	OPENING AND SLEEVE LAYOUT L05-L07 FLOOR	N3-36.1		RFA-SHD/JEC/PAC/SAN/072	06/01/16	12/01/16	A	A
69	SEWAGE SYSTEM LAYOUT -L08 FLOOR	N3-37	16/12/15	RFA-SHD/JEC/PAC/SAN/094	10/03/16	14/03/16	A	A/N
70	OPENING AND SLEEVE LAYOUT L08 FLOOR	N3-37.1		RFA-SHD/JEC/PAC/SAN/077	13/02/16	18/02/2016	A/N	
71	SEWAGE 51, 52, 53 SEWAGE SYSTEM LAYOUT-L08 FLOOR	N3-37/1		RFA-SHD/JEC/PAC/SAN/111	31/03/16	02/04/16	A/N	
72	SEWAGE SYSTEM LAYOUT -L09 FLOOR	N3-38	24/12/15	RFA-SHD/JEC/PAC/SAN/107	23/03/16	26/03/16	AN	
73	SLEEVE FOR SLAB L09 FLOOR PLAN	N3-38.1		RFA-SHD/JEC/PAC/SAN/084	27/02/16	8/3/16	A	
74	SLEEVE FOR TOILET DETAIL L09-L12	N3-38.2		RFA-SHD/JEC/PAC/SAN/089	01/03/16	03/03/16	A	A
75	SLEEVE FOR TOILET DETAIL L10-L12	N3-38.3		RFA-SHD/JEC/PAC/SAN/113	01/04/16	04/04/16	A/N	
76	SEWAGE SYSTEM LAYOUT -L10 FLOOR	N3-39	04/01/16	RFA-SHD/JEC/PAC/SAN/095	10/03/16	15/03/16	N/A	
77	SLEEVE FOR SLAB L010 FLOOR PLAN	N3-39.1						AN
78	SEWAGE SYSTEM LAYOUT -L11 FLOOR	N3-40	13/01/16					
79	SLEEVE FOR SLAB L011 FLOOR PLAN	N3-40.1		RFA-SHD/JEC/PAC/SAN/099	17/03/16	19/03/16	N/A	AN
80	SEWAGE SYSTEM LAYOUT -L12 FLOOR	N3-41	23/01/16	RFA-SHD/JEC/PAC/SAN/101	21/03/16			
81	SEWAGE SYSTEM LAYOUT -L14 FLOOR	N3-42	12/02/16	RFA-SHD/JEC/PAC/SAN/114	01/04/16	04/04/16	A	
82	OPENING AND SLEEVE LAYOUT L14-L18 FLOOR	N3-42.1						
83	SEWAGE SYSTEM LAYOUT -L15,L17 FLOOR	N3-43	22/02/16					
84	SEWAGE SYSTEM LAYOUT -L16 FLOOR	N3-44	01/03/16					
85	SEWAGE SYSTEM LAYOUT -L18 FLOOR	N3-45	09/03/16					
86	SEWAGE SYSTEM LAYOUT -L19 FLOOR	N3-46	17/03/16					
87	SEWAGE SYSTEM LAYOUT -L20 FLOOR	N3-47	02/04/16					
88	SEWAGE SYSTEM LAYOUT -L21 FLOOR	N3-48	10/04/16					
89	SEWAGE SYSTEM LAYOUT -L22,L24,L26,L28 FLOOR	N3-49	20/04/16					
90	SEWAGE SYSTEM LAYOUT -L23,L25,L27,L29 FLOOR	N3-50	05/05/16					
91	SEWAGE SYSTEM LAYOUT -L30 FLOOR	N3-51	20/05/16					

SHOP DRAWING SCHEDULE STATUS

PROJECT : GAYSORN 2 TOWER
MAIN CONTRACTOR : Construction and Engineering Services Co., Ltd.
SYSTEM : SANITARY SYSTEM

ITEM	DESCRIPTION	Reference Drawing No.	Planning Submit Date	SUBMIT			RESUBMITTED				REMARK	
				REFERENCE NO.	DATE	RETURNED DATE	RESULT	REFERENCE NO.	DATE	RETURNED DATE		RESULT
90	SEWAGE SYSTEM LAYOUT - MECHANICAL AND ROOF FLOOR	N3-52	02/06/16									
91	COLD WATER TANK AND RECYCLE WATER TANK DETAIL	N5-01	18/08/15	RFA-SHD/JEC/PAC/SAN/016	17/08/15							
92	UNDERGROUND WATER TANK DETAILS	N5-01.1	18/08/15	RFA-SHD/JEC/PAC/SAN/005	31/07/15	21/08/15	AN					
93	DETAIL SLEEVE UNDERGROUND WATER TANK WASTE WATER TREATMENT TANK DETENTION TANK	N5-01.2		RFA-SHD/JEC/PAC/SAN/024	07/09/15	25/10/15	NA	RFA-SHD/JEC/PAC/SAN/024 R1	09/09/15	25/10/15	R	
94	SLEEVE UNDERGROUND WATER TANK & DETAIL SECTION	N5-01.3		RFA-SHD/JEC/PAC/SAN/025	07/09/15	25/10/15	AN	RFA-SHD/JEC/PAC/SAN/025 R1	09/09/15	15/10/15	AN	
95	WASTE WATER TREATMENT PLANT SLEEVE PLAN (LB) LAYOUT	N5-01.4		RFA-SHD/JEC/PAC/SAN/026	07/09/15	25/10/15	NA	RFA-SHD/JEC/PAC/SAN/026 R1	09/09/15	25/10/15	R	
96	ROOF WATER TANK DETAILS	N5-02	14/06/16									
97	WASTE WATER TREATMENT PLANT - COVER PLAN	N5-03	02/10/15	RFA-SHD/JEC/PAC/SAN/035	24/09/15	30/9/2015	A					
98	WASTE WATER TREATMENT PLANT SLEEVE & OPENING ON FL LAYOUT PLAN	N5-03.1		RFA-SHD/JEC/PAC/SAN/027	07/09/15	25/10/15	A					
99	WASTE WATER TREATMENT PLANT - EQUIPMENT	N5-04	09/10/15	RFA-SHD/JEC/PAC/SAN/036	02/10/15	13/10/2015	A	RFA-SHD/JEC/PAC/SAN/036R1	28/10/15	30/10/15	A	
100	WASTE WATER TREATMENT PLANT - SLEEVE PLAN LB LAYOUT	N5-04.1		RFA-SHD/JEC/PAC/SAN/028	07/09/15	25/10/15	NA	RFA-SHD/JEC/PAC/SAN/028 R4	02/11/15	06/11/15	A	
101	WASTE WATER TREATMENT PLANT - SECTION	N5-05	09/10/15	RFA-SHD/JEC/PAC/SAN/037	02/10/15	13/10/2015	A					
102	UNDERGROUND SANITARY PUMP ROOM-01,02 (LOWER)	N5-06	30/10/15	RFA-SHD/JEC/PAC/SAN/051	13/11/15	24/11/15	A	RFA-SHD/JEC/PAC/SAN/051 R1	25/11/15	30/11/15	A	
103	CONCRETE FOUNDATION FOR PUMP ROOM-1 (LOWER) & SECTION	N5-06.1		RFA-SHD/JEC/PAC/SAN/073	02/02/16	03/02/16	A					
104	CONCRETE FOUNDATION FOR RWP-1, RWP-2, RWP-3 (SAN PUMP ROOM)	N5-06.2		RFA-SHD/JEC/PAC/SAN/074	09/02/16	12/02/16	A					
105	UNDERGROUND SANITARY PUMP ROOM-01,02 (UPPER)	N5-07	30/10/15	RFA-SHD/JEC/PAC/SAN/052	13/11/15	24/11/15	A	RFA-SHD/JEC/PAC/SAN/052 R1	25/11/15	30/11/15	A	
106	UNDERGROUND SANITARY PUMP ROOM-01,02 SECTION A,B,C,D	N5-08	30/10/15	RFA-SHD/JEC/PAC/SAN/057	25/11/15	30/11/15	A					
107	ROOF SANITARY PUMP ROOM (LOWER)	N5-09	19/07/16									
108	ROOF SANITARY PUMP ROOM (UPPER)	N5-10	19/07/16									
109	ROOF SANITARY PUMP ROOM SECTION A,B,C,D	N5-11	19/07/16									
110	RETENTION TANK DETAIL	N5-12	05/09/15	RFA-SHD/JEC/PAC/SAN/035	24/09/12	30/10/12	A					
111	SEPTIC TANK DETAIL AT BASEMENT FLOOR	N5-13	22/07/15	RFA-SHD/JEC/PAC/SAN/006	31/07/15	18/08/15	A					
112	DRAINAGE SUMP DETAILS-LB FLOOR	N5-13.1	12/10/15	RFA-SHD/JEC/PAC/SAN/010	04/08/15	18/08/15	A					
113	SUMP PUMP DETAILS-LB FLOOR	N5-13.2	12/10/15	RFA-SHD/JEC/PAC/SAN/011	04/08/15	18/08/15	A					
114	TOILET DETAIL - LB FLOOR	N5-14	22/07/15	RFA-SHD/JEC/PAC/SAN/012	04/08/15	18/08/15	AN	RFA-SHD/JEC/PAC/SAN/012R1	09/09/15	25/10/2015	A	
115	TOILET DETAIL - L00 FLOOR	N5-15	16/10/15	RFA-SHD/JEC/PAC/SAN/029	15/09/15	21/09/15	A					
116	TOILET DETAIL - L01-L03 FLOOR	N5-16	23/10/15	RFA-SHD/JEC/PAC/SAN/054	24/11/15	27/11/15	AN					
117	SLEEVE FOR TOILET DETAILS L01, L02 TOILET 108, 109, 110	N5-16.1		RFA-SHD/JEC/PAC/SAN/055	24/11/15	26/11/15	A					
118	TOILET DETAIL L02 FLOOR TOILET 108, 109, 110	N5-16.2		RFA-SHD/JEC/PAC/SAN/056	24/11/15	27/11/15	A	RFA-SHD/JEC/PAC/SAN/055 R1	14/12/15	18/12/15	AN	
119	TOILET DETAIL L02 FLOOR TOILET 308, 309, 310	N5-16.3		RFA-SHD/JEC/PAC/SAN/086	27/02/16	8/3/16	AN					
120	TOILET DETAIL - L04 FLOOR TOILET 408, 409, 410	N5-17	03/11/15	RFA-SHD/JEC/PAC/SAN/087	29/02/16	03/03/16	AN					
121	TOILET DETAIL - L05-L08 FLOOR	N5-18	21/01/16									
122	TOILET DETAIL - L09-L12 FLOOR	N5-19	28/01/16	RFA-SHD/JEC/PAC/SAN/112	31/03/16	02/04/16	A/N					
123	TOILET DETAIL - L14-L18 FLOOR	N5-20	03/03/16									
	OPENING AND SLEEVE TOILET LAYOUT L14-L18 FLOOR	N5-20.1		RFA-SHD/JEC/PAC/SAN/115	01/04/16							
124	TOILET DETAIL - L19-L20 FLOOR	N5-21	17/03/16									
125	TOILET DETAIL - L21-L28 FLOOR	N5-22	31/03/16									
126	TOILET DETAIL - L30 FLOOR	N5-23	07/04/16									
127	DETAIL PRV STATION FOR - LB FLOOR	N5-24	22/01/16	RFA-SHD/JEC/PAC/SAN/068	23/12/15	05/01/16	NA	RFA-SHD/JEC/PAC/SAN/068 R2	18/02/16	23/2/16	A	
128	DETAIL PRV STATION FOR - L04 FLOOR	N5-25	22/01/16	RFA-SHD/JEC/PAC/SAN/069	23/12/15	05/01/16	NA	RFA-SHD/JEC/PAC/SAN/069 R2	18/02/16	23/2/16	A	
129	DETAIL PRV STATION FOR - L11 FLOOR	N5-26	26/02/16	RFA-SHD/JEC/PAC/SAN/070	23/12/15	05/01/16	NA	RFA-SHD/JEC/PAC/SAN/070 R2	18/02/16	23/2/16	A	
130	DETAIL PRV STATION FOR - L17 FLOOR	N5-27	26/02/16	RFA-SHD/JEC/PAC/SAN/071	23/12/15	05/01/16	NA	RFA-SHD/JEC/PAC/SAN/071 R2	18/02/16	23/2/16	A	
131	WATER FEATURE SYSTEM (GROUND FLOOR)	N5-28	27/11/15									
132	WATER FEATURE SYSTEM AND PUMP ROOM DETAILS (GROUND FLOOR)	N5-29	27/11/15									
133	WATER FEATURE PUMP ROOM SECTION (GROUND FLOOR)	N5-30	27/11/15									
134	WATER FEATURE SYSTEM (19 FLOOR)	N5-31	04/10/16									

SHOP DRAWING SCHEDULE STATUS

ITEM	DESCRIPTION	Reference Drawing No.	Planning Submit Date	SUBMIT			RESUBMITTED			REMARK
				REFERENCE NO.	DATE	RETURNED DATE	RESULT	REFERENCE NO.	DATE	
135	WATER FEATURE PUMP ROOM DETAILS (19 FLOOR)	N5-32	04/10/16							
136	WATER FEATURE PUMP ROOM SECTION (19 FLOOR)	N5-33	04/10/16							
137	SITE DRAINAGE SYSTEM	N6-01	02/02/16							
138	SITE DRAINAGE SYSTEM HYDRAULIC PROFILE - SHEET 1	N6-02	09/02/16							
139	SITE DRAINAGE SYSTEM HYDRAULIC PROFILE - SHEET 2	N6-03	09/02/16							
140	CONNECTION POINT BETWEEN SITE DRAINAGE SYSTEM AND PUBLIC MANHOLE	N6-04	10/11/15							
141	ELECTRICAL CONTROL PUMP ROOM - LB FLOOR	N6-05	01/02/16							
142	ELECTRICAL CONTROL SECTION PUMP ROOM - LB FLOOR	N6-06	01/02/16							
143	ELECTRICAL CONTROL FOR WASTE WATER TREATMENT	N6-07	23/02/16	RFA-SHD/JEC/PAC/SAN/0023	02/09/15	07/10/15	A			
144	ELECTRICAL CONTROL FOR SEWAGE - LB FLOOR	N6-08	29/07/15	RFA-SHD/JEC/PAC/SAN/007	31/07/15	15/10/15	A			
145	ELECTRICAL CONTROL FOR DRAINAGE - LB FLOOR	N6-09	29/07/15	RFA-SHD/JEC/PAC/SAN/008	31/07/15	15/10/15	A			
146	ELECTRICAL CONTROL FOR CWBP, RWBP - MECHANICAL AND ROOF FLOOR	N6-10	26/06/16							
147	ELECTRICAL CONTROL SANITARY LAY OUT - LB FLOOR	N6-11		RFA-SHD/JEC/PAC/SAN/100	17/03/16	19/03/16	A			
148	ELECTRICAL CONTROL SANITARY LAY OUT - L00 FLOOR	N6-12		RFA-SHD/JEC/PAC/SAN/076	17/03/16			RFA-SHD/JEC/PAC/SAN/076 R1	21/03/16	
149	ELECTRICAL CONTROL SANITARY LAY OUT - L01 FLOOR	N6-12.1		RFA-SHD/JEC/PAC/SAN/102	17/03/16	19/03/16	A			
150	ELECTRICAL CONTROL SANITARY LAY OUT - L03 FLOOR	N6-12.2		RFA-SHD/JEC/PAC/SAN/103	17/03/16	29/03/16	A			
151	ELECTRICAL CONTROL SANITARY LAY OUT - L04 FLOOR	N6-12.3		RFA-SHD/JEC/PAC/SAN/104	17/03/16	19/03/16	A			
152	ELECTRICAL CONTROL SANITARY LAY OUT - L019 FLOOR	N6-12.4		RFA-SHD/JEC/PAC/SAN/105	17/03/16	02/04/16	N/A			
153	SANITARY EQUIPMENT AND PIPE WORK INSTALLATION - SHEET 1	N7-01	08/09/15	RFA-SHD/JEC/PAC/SAN/0018	01/09/15	05/10/15	A			
154	SANITARY EQUIPMENT AND PIPE WORK INSTALLATION - SHEET 2	N7-02	08/09/15	RFA-SHD/JEC/PAC/SAN/0019	01/09/15	05/10/15	A			
155	SANITARY EQUIPMENT AND PIPE WORK INSTALLATION - SHEET 3	N7-03	15/09/15	RFA-SHD/JEC/PAC/SAN/0020	01/09/15	05/10/15	A			
156	SANITARY EQUIPMENT AND PIPE WORK INSTALLATION - SHEET 4	N7-04	15/09/15	RFA-SHD/JEC/PAC/SAN/0021	01/09/15	05/10/15	A			
	TEMPORARY WORK									
157	TEMPORARY WATER SUPPLY AND RECYCLE SYSTEM SCHEMATIC	N8-01	04/02/16							
158	TEMPORARY SEWAGE SYSTEM SCHEMATIC	N8-02	04/02/16							
159	TEMPORARY RAIN COLLECTION SYSTEM SCHEMATIC	N8-03	11/02/16							
160	TEMPORARY EQUIPMENT SCHEDULE AND SINGLE LINE DIAGRAM	N8-04	11/02/16							
161	ADDITIONAL WORKS FOR TEMPORARY PHASE - SHEET 1	N8-05	18/02/16							
162	ADDITIONAL WORKS FOR TEMPORARY PHASE - SHEET 2	N8-06	18/02/16							



PROJECT: GAYSORN 2
SUMMARY MATERIALS SCHEDULE

CLIENT : GAYSORN ASSET MANAGEMENT CO.,LTD.

CONSULTANT : PROJECT ALLIANCE CO.,LTD.

MAIN CONTRACTOR : Construction and Engineering Services Co., Ltd.(CES)

FACADE CONTRACTOR : PETERSON 1990 CO., LTD.

UPDATE: 28/04/2016

SUMMARY DOCUMENTS

System	Plan Submit	Actual Submit	Actual Return	จำนวนเอกสารคงค้างตอบกลับ		
				0-7 วัน	7-14 วัน	>14 วัน
RFA-SHD		25	24	-	-	1
RFA-MAT		51	39	-	-	2
RFA-GEN		34	27	3	-	4
RFI		8	8	-	-	-

PROJECT GAYSORN 2 (GSII)													Update on 29/02/16
RFA-GENERAL CONTROL LIST													
REFERENCE NO.	TYPE	DESCRIPTION	ISSUED DATE	REVISION			EXPECTED RETURN DATE	RECEIVED DATE	STATUS	COMMENTS			
				0	1	2					3		
RFA-GENIPTS/PAC/FAC/001	General	Design Planning List	16.07.15	/			30.07.15	21.07.15	Approved				
RFA-GENIPTS/PAC/FAC/002	General	Material Schedule For Facade Work	16.07.15	/			30.07.15	21.07.15	Approved				
RFA-GENIPTS/PAC/FAC/003	General	Facade Master-Schedule For Construction	22.07.15	/			06.08.15	05.08.15	Not-Approved	Supersede by GUNMA to RFA-MATPTS/PAC/FAC/003(R=1)			
RFA-GENIPTS/PAC/FAC/003 (Rev.01)	General	Facade Master-Schedule For Construction (Rev.01)	04.08.15		/		16.08.15	14.08.15	Not-Approved	Supersede by GUNMA to RFA-MATPTS/PAC/FAC/003(R=2)			
RFA-GENIPTS/PAC/FAC/003 (Rev.02)	General	Facade Master-Schedule For Construction (Rev.02)	26.08.15		/		04.09.15	27.08.15	Not-Approved				
RFA-GENIPTS/PAC/FAC/003 (Rev.03)	General	Facade Master Schedule For Construction (Rev.03)	01.09.15				15.09.15	02.09.15	Approved				
RFA-GENIPTS/PAC/FAC/004	General	Facade S-Curve For Construction	22.07.15	/			06.08.15	05.08.15	Approved	Supersede by GUNMA to RFA-MATPTS/PAC/FAC/004(R=1)			
RFA-GENIPTS/PAC/FAC/004 (Rev.01)	General	Facade S-Curve For Construction (Rev.01)	03.09.15	/			17.09.15	10.09.15	Approved				
RFA-GENIPTS/PAC/FAC/005	General	Design Report For Curtain Wall System (CW1 & CW2)	17.09.15	/			01.10.15	25.09.15	Approved				
RFA-GENIPTS/PAC/FAC/006	General	Design Report For Aluminium Pleat Wall (North , West , and South Elevation)	01.10.15	/			15.10.15	15.10.15	Approved				
RFA-GENIPTS/PAC/FAC/007	General	Design Report For Aluminium Sunshade	06.10.15	/			20.10.15	15.10.15	Approved				
RFA-GENIPTS/PAC/FAC/008	General	Project Organization Chart	15.10.15	/			29.10.15	15.10.15	Approved				
RFA-GENIPTS/PAC/FAC/009	General	Design of Glass Wall Type 1 @GRID LINE D-E6 (1st - 2nd Floor)	16.12.15	/			23.12.15	21.12.15	Approved as note				
RFA-GENIPTS/PAC/FAC/010	General	Design of Glass Wall Type 2 @GRID LINE E-G6 E-03 (South Elevation) 1st-2nd Floor	17.12.15	/			24.12.15	11.01.16	Approved				
RFA-GENIPTS/PAC/FAC/011	General	Facade Monthly Progress Report (December 2016)	25.12.15	/			01.01.16	29.12.15	Approved as note				
RFA-GENIPTS/PAC/FAC/012	General	Visual Mock-Up Report	18.01.15	/			21.01.16	09.02.16	Acknowledge				
RFA-GENIPTS/PAC/FAC/013	General	รายการกำหนดงานการเข้าไฟฟ้า	25.01.16	/			01.02.16	27.01.16	Approved as note				
RFA-GENIPTS/PAC/FAC/014	General	รายการทดสอบส่วนประกอบและอุปกรณ์สำหรับลิฟต์หนีไฟ (ป.จ. 1) กระเช้าไฟฟ้า เบอร์ 1 และ เบอร์ 2	26.01.16	/			02.02.16	02.02.16	Approved as note				
RFA-GENIPTS/PAC/FAC/015	General	แบบฟอร์ม Work Inspection Report (Material)	27.01.16	/			03.02.16	29.01.16	Acknowledge				
RFA-GENIPTS/PAC/FAC/016	General	Facade Monthly Progress Report (January 2016)	29.01.16	/			05.02.16	04.02.16	Approved as note				
RFA-GENIPTS/PAC/FAC/017	General	Hand Over Milestone 1 Report	04.02.16	/			11.02.16						
RFA-GENIPTS/PAC/FAC/018	General	แบบฟอร์ม Work Inspection Request & Installation Inspection Sheet	04.02.16	/			15.02.16	09.02.16	Acknowledge				
RFA-GENIPTS/PAC/FAC/019	General	Proposed Test Procedure of Performance Test (Curtain Wall Panel)	03.02.16	/			16.02.16	16.02.16	Approved as note				
RFA-GENIPTS/PAC/FAC/020	General	Method Statement of Installation	11.02.16	/			18.02.16						
RFA-GENIPTS/PAC/FAC/021	General	Adjustment from Visual Mockup Comment	20.02.16	/			26.02.16	26.03.16	Acknowledge	แก้ไขตาม comment			
RFA-GENIPTS/PAC/FAC/021(R.1)	General	Adjustment from Visual Mockup Comment(แก้ไขตามComment)	23.04.16				02.05.16	28.04.16	Re-submitted				
RFA-GENIPTS/PAC/FAC/022	General	CERTIFICATE OF SOKKIA TOTAL STATION	23.02.16	/			02.03.16						
RFA-GENIPTS/PAC/FAC/023	General	ขั้วและสาย Line In - Out for Stick Wall & CW L00 - L02	20.02.16	/			02.03.16	08.03.16	Acknowledge				
RFA-GENIPTS/PAC/FAC/024	General	Facade Monthly Progress Report (FEBRUARY 2016)	25.02.16	/			04.03.16	29.02.16	Approved				
RFA-GENIPTS/PAC/FAC/025	General	รายการทดสอบส่วนประกอบและอุปกรณ์สำหรับลิฟต์หนีไฟ (ป.จ. 1) กระเช้าไฟฟ้า เบอร์ 3	03.03.16	/			10.03.16	08.03.16	Acknowledge				
RFA-GENIPTS/PAC/FAC/026	General	Facade Monthly Progress Report (MARCH 2016)	24.03.16	/			31.03.16						
RFA-GENIPTS/PAC/FAC/027	General	รายการทดสอบส่วนประกอบและอุปกรณ์สำหรับลิฟต์หนีไฟ (ป.จ. 1) (Electric Winch No.2)	29.03.16	/			05.04.16	30.03.16	Acknowledge				
RFA-GENIPTS/PAC/FAC/028	General	Design of winch	30.03.16	/			06.04.16	04.04.16	Acknowledge				
RFA-GENIPTS/PAC/FAC/029	General	รายการทดสอบส่วนประกอบและอุปกรณ์สำหรับลิฟต์หนีไฟ (ป.จ. 2)	20.04.16	/			27.04.16	21.04.16	Approved				
RFA-GENIPTS/PAC/FAC/030	General	รายละเอียดข้อสำหรับลิฟต์ชนิดเลื่อน (UNIC MINI-CRAWLER CRANE)	22.04.16	/			29.04.16	28.04.16	Acknowledge				

PETERSORN 1990 CO., LTD.		PROJECT GAYSORN 2 (GSII)										Update on 28/4/2016
NEED RETURN		RFA-GENERAL CONTROL LIST										
REFERENCE NO.	TYPE	DESCRIPTION	ISSUED DATE	REVISION			EXPECTED RETURN DATE	RECEIVED DATE	STATUS	COMMENTS		
				0	1	2	3					
RFA-GEN/PTS/PAC/FAC/031	General	RFA-GEN-031_HEALTH AND SAFETY PLAN	28.04.16	/				05.05.16				
RFA-GEN/PTS/PAC/FAC/032	General	RFA-GEN-032_1to1 winch 3	28.04.16	/				05.05.16				
RFA-GEN/PTS/PAC/FAC/033	General	RFA-GEN-033_1to1 No.4 + 5	28.04.16	/				05.05.16				

PROJECT GAYSORN 2 (GSII)

Update on
20/02/18

NEED RETURN

RFD CONTROL LIST

REFERENCE NO.	DESCRIPTION	ISSUED	REVISION			EXPECTED RETURN DATE	RECEIVED DATE	STATUS	COMMENTS
		Date	0	1	2	3			
RFA-SHD/PTS/PAC/FAC/004	Visual Mock-up Drawing	05-06-15	f			19-06-15	14-06-15	Not-Approved	Supersede by RFA-SHD/PTS/PAC/FAC/004(Rev.01)
RFA-SHD/PTS/PAC/FAC/004(Rev.01)	Visual Mock-up Drawing (Rev.01)	20-06-15		f			04-09-15		Supersede by RFA-SHD/PTS/PAC/FAC/004(Rev.02)
RFA-SHD/PTS/PAC/FAC/001(Rev.02)	Visual Mock up Drawing (Rev.02)	08.09.16			/		22.09.15	23.09.15	Approved as note
RFA-SHD/PTS/PAC/FAC/002	Overall Elevation, Curtain Wall Elevation (Part 1) and Curtain Wall Plan (Floor 1st - 9th)	18.08.15	/				02.09.15	09.09.15	Approved as note
RFA-SHD/PTS/PAC/FAC/003	Glass Wall Typical Detail, Curtain Wall Typical Detail and Pleat Wall Typical Detail	27.08.15	/				11.09.15	10.09.15	Approved as note
RFA-SHD/PTS/PAC/FAC/004	Embed-Plan-Floor 1st~9th	14-09-15	f				06-10-15	14-10-15	Not-Approved
RFA-SHD/PTS/PAC/FAC/004(Rev.01)	Embed-Plan-Floor 1st~9th	06-11-15		f			07-12-15		Cancelled
RFA-SHD/PTS/PAC/FAC/005	Performance-Mockup Test	23-09-15	f				07-10-15	04-11-15	Not-Approved
RFA-SHD/PTS/PAC/FAC/005(Rev.01)	Performance Mockup Test(Rev.01)	03.11.15	/				10.11.15		Supersede by RFA-SHD/PTS/PAC/FAC/005(Rev.01)
RFA-SHD/PTS/PAC/FAC/006	Overall Elevation Partial Elevation (Part 1,2,3,4) Curtain Wall Plan (Fl.10-18 , FL.21-29)	05.10.15	/				19.10.15	05.02.16	Approved as note
RFA-SHD/PTS/PAC/FAC/007	Elevation (North) Curtain Wall (Floor 1st - 4th)	21.10.15	/				29.10.15	29.10.15	Approved as note
RFA-SHD/PTS/PAC/FAC/008	Overall Plan And Revise Partial Elevation Fl L00 TO L03	15.12.15	/				22.12.15	04.02.16	Approved as note
RFA-SHD/PTS/PAC/FAC/009	Entrance West Elevation L00 TO L03	15.12.15	/				22.12.15	29.01.16	Approved as note
RFA-SHD/PTS/PAC/FAC/010	SHOP DWG.SUBMISSION : ENTRANCE GLASS WALL L00 (SOUTH ELEVATION)	29.12.15	/				15.01.16	29.01.16	Re-Submitted
RFA-SHD/PTS/PAC/FAC/011	SHOP DWG.SUBMISSION : ALUMINIUM CLADDING & CURTAINWALL (NORTH ELEVATION) L01 TO L04	29.12.15	/				15.01.16	29.01.16	Approved as note
RFA-SHD/PTS/PAC/FAC/012	SHOP DWG.SUBMISSION : EMBED PLAN FLOOR 5TH (REVISE 01)	08.01.16	/				15.01.16	16.01.16	Approved
RFA-SHD/PTS/PAC/FAC/013	SHOP DWG.SUBMISSION : EMBED PLAN FLOOR 1st TO 4th (REVISE A)	08.01.16		/			15.01.16	20.01.16	Approved as note
RFA-SHD/PTS/PAC/FAC/014	SHOP DWG.SUBMISSION : LINK BRIDGE	18.01.16	/				25.01.16	05.02.16	Approved as note
RFA-SHD/PTS/PAC/FAC/014(Rev.01)	SHOP DWG.SUBMISSION : LINK BRIDGE	23.03.16		/			30.03.16	05.04.16	Approved
RFA-SHD/PTS/PAC/FAC/015	SHOP DWG.SUBMISSION : CURTAL WALL & BALUSTRADE FLOOR 2nd (WEST7SOUTH)	25.01.16	/				01.02.16	05.02.16	Approved as note
RFA-SHD/PTS/PAC/FAC/016	SHOP DWG.SUBMISSION : WNTRANCE FOR LINK ERIDGE (SOUTH & FLOOR 4 th)	29.01.16	/				05.02.16	02.03.16	Approved as note
RFA-SHD/PTS/PAC/FAC/017	SHOP DWG.SUBMISSION : GLASS WALL (SOUTH & FLOOR 00)	29.01.16	/				05.02.16	05.02.16	Approved as note
RFA-SHD/PTS/PAC/FAC/018	SHOP DWG.SUBMISSION : STEEL SUPPORT PLEAT WALL	10.02.16	/				17.02.16	08.03.16	Approved as note
RFA-SHD/PTS/PAC/FAC/019	SHOP DWG.SUBMISSION : EMBED PLAN FLOOR 6th TO 9th (REVISE) FLOOR 10th TO 18th & FLOOR 21st TO 29th	25.02.16	/				03.03.16	08.03.16	Approved
RFA-SHD/PTS/PAC/FAC/020	SHOP DWG.SUBMISSION : PLEAT WALL	01.03.16	/				08.03.16	15.03.16	Approved as note
RFA-SHD/PTS/PAC/FAC/021	SHOP DWG.SUBMISSION : OVERALL 19th - 20th FLOOR PLAN	14.03.16	/				18.13.16	14.03.16	Re-Submitted
RFA-SHD/PTS/PAC/FAC/021(Rev.01)	SHOP DWG.SUBMISSION : OVERALL 19th - 20th FLOOR PLAN	23.03.16		/			30.03.16	05.04.16	Approved
RFA-SHD/PTS/PAC/FAC/022	SHOP DWG.SUBMISSION : OVERALL PLAN FLOOR 30	16.03.16	/				31.06.16	05.04.16	Approved
RFA-SHD/PTS/PAC/FAC/023	SHOP DWG.SUBMISSION : SKY LINGHT TYPICAL DETAIL (WEST ELEVATION)	26.03.16	/				02.04.16	05.04.16	Approved as note



PETERSON 1990 CO., LTD.

PROJECT GAYSORN 2 (GSII)

Update on :

6/4/2016

NEED REPLY

RFI CONTROL LIST

REFERENCE NO.	DESCRIPTION	ISSUED Date	EXPECTED RETURN DATE	Received Date	COMMENTS
RFI/PTS/PAC/FAC/001	งานประตูชุดแยง ที่ชั้น 19 GL. B-C/1	10.07.15	24.07.15	22.07.15	Out of PTS scope
RFI/PTS/PAC/FAC/002	แบบระดับพื้นที่ 21 ชุดแยงกัน	27.08.215	11.09.15	28.8.15	
RFI/PTS/PAC/FAC/003	ตำแหน่ง Lgo ของกระจก Curtain Wall	08.09.15	22.09.15	21.09.15	
RFI/PTS/PAC/FAC/004	เปลี่ยนแปลง Spec. กระจก	23.09.15	30.09.15	19.01.01	
RFI/PTS/PAC/FAC/005	ตำแหน่งของ Aluminium Pleat	29.09.15	14.10.15	16.01.16	
RFI/PTS/PAC/FAC/006	Aluminium Finishing	14.10.15	28.10.15	16.01.16	
RFI/PTS/PAC/FAC/007	สี Aluminium Pleat Support	12.02.16	19.02.16	26.03.16	
RFI/PTS/PAC/FAC/008	สีโครงเหล็กรับ Aluminium Pleat	10.03.16	17.03.16	26.03.16	see above information



PETERSON 1996 CO.,LTD.

PROJECT GAYSORN 2 (GSII)

Update on :

28/4/2016

NEED RETURN

RFI CONTROL LIST

REFERENCE NO.	DESCRIPTION	ISSUED DATE	REVISION			EXPECTED RETURN DATE	RECEIVED DATE	STATUS	NOTED
			0	A	B	C			
RFA-MAT/PTS/PAC/FAC/001	Glass Producer : CSG Holding Co.,Ltd	29.07.15	/				05.08.15	Approved	
RFA-MAT/PTS/PAC/FAC/002	Aluminium Extruder : Tostem , Muangthong and Alumet	29.07.15	/				05.08.15	Approved	
RFA-MAT/PTS/PAC/FAC/003	Silicone Distributer : Gecons	29.07.15	/				05.08.15	Approved	
RFA-MAT/PTS/PAC/FAC/004	Glass Sample : GL02	29.07.15	#				05.08.15	Approved As Note	Supersede by RFA-MAT/PTS/PAC/FAC/009 (Alternative Glass)
RFA-MAT/PTS/PAC/FAC/030	Glass Sample : GL02 (Alternative Glass)	13.10.15	/				27.10.15	Approved	
RFA-MAT/PTS/PAC/FAC/005	E.P.D.M Gasket Producer Somboon and S.P Rubber co.,Ltd	29.07.15	/				05.08.15	Approved	
RFA-MAT/PTS/PAC/FAC/006	Glass Sample : GL03A, GL03B, and GL04A	31.07.15	/				03.09.15	Approved	Supersede by GL04A to RFA-MAT/PTS/PAC/FAC/006 (Rev.1)
RFA-MAT/PTS/PAC/FAC/006 (Rev.1)	Glass Sample : GL04A (Rev.1)	45.09.15		#			44.10.15	Not-Approved	Supersede by RFA-MAT/PTS/PAC/FAC/004
RFA-MAT/PTS/PAC/FAC/024	Glass Sample : GL08	24.09.15	/				08.10.15	Approved at Meeting	Approved from Meeting on 25/09/15 (Designer Sign to Sample) ☐
RFI/PTS/PAC/FAC/004	เปลี่ยนใบสเปคกระจก (GL-02, GL-04A and GL-08)	23.09.15	/				30.09.15	Approved As Note	
RFA-MAT/PTS/PAC/FAC/007	Glass Sample : GL05	31.07.15	#				44.10.15	Approved	Supersede by RFA-MAT/PTS/PAC/FAC/007 (Rev.1)
RFA-MAT/PTS/PAC/FAC/007 (Rev.1)	Glass Sample : GL05	47.09.15		#			49.10.15	Approved As Note	Supersede by RFA-MAT/PTS/PAC/FAC/007 (Rev.2)
RFA-MAT/PTS/PAC/FAC/007 (Rev.2)	Glass Sample : GL05	16.11.15		/			16.11.15	Approved	
RFA-MAT/PTS/PAC/FAC/008	Glass Sample : GL06	31.07.15	/				03.09.15	Approved	
RFA-MAT/PTS/PAC/FAC/009	Glass Sample : GL07	31.07.15	/				03.09.15	Approved	
RFA-MAT/PTS/PAC/FAC/010	Glass Sample : GL09	31.07.15	/				03.09.15	Approved	
RFA-MAT/PTS/PAC/FAC/011	Bolts, Nuts and Screws Fixing Producer : TPC Fasteners Co., Ltd.	04.08.15	/				14.08.15	Approved	
RFA-MAT/PTS/PAC/FAC/012	Curtain Wall Insulation	04.08.15	/				14.08.15	Approved	
RFA-MAT/PTS/PAC/FAC/013	Glass Sample : GL01, GL03C and GL08	13.08.15	/				25.08.15	Approved	*Replaced GL08 to RFA-MAT/PTS/PAC/FAC/024
RFA-MAT/PTS/PAC/FAC/014	Glass Producer : AGC FLAT GLASS (THAILAND) PUBLIC COMPANY LIMITED	13.08.15	/				26.08.15	Approved	
RFA-MAT/PTS/PAC/FAC/015	3M Spacer Tape Producer by Ngern Ma Business Ltd.	13.08.15	/				26.08.15	Approved	
RFA-MAT/PTS/PAC/FAC/015 (Rev.1)	Thermalbond Spacer Tape Producer by Saint-Gobain Performance Plastic (Alternative)	03.12.15		/			10.12.15		
RFA-MAT/PTS/PAC/FAC/015 (Rev.2)	Thermalbond Spacer Tape Producer by Saint-Gobain Performance Plastic (Alternative)	12.01.16		/			16.01.16	Approved As Note	ตรวจสอบกับจากหนังสือแจ้งว่า Norton Product เปลี่ยนเป็น Under saint-gobain Trade Name
RFA-MAT/PTS/PAC/FAC/016	Glass Sample : GL2 (Single Glass)	27.08.15	/				03.09.15	Approved	
RFA-MAT/PTS/PAC/FAC/017	Glass Sample : GL3 (Single Glass)	27.08.15	/				03.09.15	Approved	
RFA-MAT/PTS/PAC/FAC/018	Glass Sample : GL09A	01.09.15	/				03.09.15	Approved	
RFA-MAT/PTS/PAC/FAC/019	Performance Data of Glass Samples	15.09.15	/				14.10.58	Approved As Note	
RFA-MAT/PTS/PAC/FAC/020	Hardware for Windows	45.09.15	#				44.10.58	Not-Approved	*Replaced by RFA-MAT/PTS/PAC/FAC/029
RFA-MAT/PTS/PAC/FAC/029	Sample of Hardware for Windows	07.10.15	/				25.11.15	Approved As Note	
RFA-MAT/PTS/PAC/FAC/021	Aluminium Finish for Non-typical Area	17.09.15	/				14.10.58	Approved As Note	Finishing for FiriSunshade and Pleate



PROJECT GAYSORN 2 (GSII)

Update on :
28/4/2016

NEED RETURN

RFI CONTROL LIST

REFERENCE NO.	DESCRIPTION	ISSUED DATE	REVISION				EXPECTED RETURN DATE	RECEIVED DATE	STATUS	NOTED
			0	A	B	C				
RFA-MAT/PTS/PAC/FAC/022	Cast-in Channel and T-bolts	17.09.15	/				01.10.15	25.09.15	Approved	
RFA-MAT/PTS/PAC/FAC/023	Aluminium Finish for Typical Area	47.09.15	/				01.10.15	44.10.15	Approved As Note	Supersede by RFA-MAT/PTS/PAC/FAC/023(R.v.1)
RFA-MAT/PTS/PAC/FAC/023(R.v.1)	External and Internal Aluminium Finish for Curtain Wall Frame,Louver,Grill	29.09.15		/			14.10.15	31.10.15	Approved As Note	
RFA-MAT/PTS/PAC/FAC/025	External and Internal Aluminium Finish for Window Frame (Clear Glass)	29.09.15	/				14.10.15	25.11.15	Not Approved	
RFA-MAT/PTS/PAC/FAC/025(R.v.1)	External and Internal Aluminium Finish for Window Frame (Clear Glass)	25.11.15		/			02.12.15	04.12.15	Approved	
RFA-MAT/PTS/PAC/FAC/026	Glass Sample : GL02A	29.09.15	/				44.10.15	26.09.16		ยกเลิกตามเอกสาร SPTS-003
RFA-MAT/PTS/PAC/FAC/027	Performance Data of Glass Samples GL-05 and GL-08	02.10.15	/				17.10.15	24.11.15	Approved	
RFA-MAT/PTS/PAC/FAC/028	Aluminium Composite Cladding by Alpolic	06.10.15	/				20.10.15	28.10.15	Approved As Note	
RFA-MAT/PTS/PAC/FAC/031	Glass Sample : GL02B	49.10.15	/				27.10.15	26.09.16		ยกเลิกตามเอกสาร SPTS-003
RFA-MAT/PTS/PAC/FAC/032	Glass Sample : GL04B	13.10.15	/				27.10.15	25.11.14	Approved	
RFA-MAT/PTS/PAC/FAC/033	Color of Weather Sealant	28.10.15	/				04.11.15	25.11.15	Approved As Note	
RFA-MAT/PTS/PAC/FAC/034	Aluminium Composite Cladding by ALUCOBOND (at Podium E-1)	15.11.15	/				22.11.15	25.11.15	Approved	
RFA-MAT/PTS/PAC/FAC/034(R.v.1)	Aluminium Composite Cladding by Reynobond (Alternative)	12.02.16		/			19.02.16	29.02.16	Approved	
RFA-MAT/PTS/PAC/FAC/035	Minimum and Maximum color shades of Anodize Stain Non-Gloss	15.11.15	/				22.11.15	25.11.15	Approved	
RFA-MAT/PTS/PAC/FAC/036	Color of Aluminium Backpan	01.12.15	/				08.12.15	04.12.15	Approved	
RFA-MAT/PTS/PAC/FAC/037	Hardware for Frameless and Swing Door-Complete set by DORMA	22.12.15	/				23.01.16			
RFA-MAT/PTS/PAC/FAC/037(R.v.1)	Hardware for Frameless and Swing Door Complete set by DORMA	27.01.16		/			02.02.16	21.04.16	Re-Submitted	เนื่องจากประวัติ D01 และ D02 รั่วกับงานจริง CES
RFA-MAT/PTS/PAC/FAC/037(R.v.2)	Hardware for Frameless and Swing Door Complete set by DORMA	01.04.16			/		11.04.16			
RFA-MAT/PTS/PAC/FAC/038	Sample Color of Aluminium Grill at Carpark	29.12.15	/				05.01.16	05.01.16	Acknowledge	
RFA-MAT/PTS/PAC/FAC/039	TORMAX Automatic Door System ที่ Motion 2401 Sliding Door Drive	04.02.16	/				12.02.16	28.04.16	Approved	
RFA-MAT/PTS/PAC/FAC/040	Color of Sunshade Bracket	04.02.16	/				11.02.16	21.04.16	Approved As Note	
RFA-MAT/PTS/PAC/FAC/040(R.v.1)	Color of Sunshade Bracket	22.03.16		/			29.03.16	21.04.16	Approved As Note	
RFA-MAT/PTS/PAC/FAC/040(R.v.2)	Color of Sunshade Bracket	01.04.16			/		11.04.16	04.04.16	Approved	
RFA-MAT/PTS/PAC/FAC/041	Firestop Joint Spray	30.03.16	/				23.03.16	19.04.16	Approved As Note	

Contractor Name : PETERSON 1990 Project : Gaysorn 2 Work / Package : Façade Work		Shop Drawing Register Sheet														Remark		Updated Date 06/04/16	
																A	Approved		
																AW	Approved with note		
																NA	Not Approved		
Shop Drawing No.	Shop Drawing/ Document Title	Revisions														Status	Active Rev.	RFA Submission/ Document No.	
		Rev.0			Rev.1			Rev.2			Rev.3			Rev.4					
		D	M	Y	D	M	Y	D	M	Y	D	M	Y	D	M				Y
E-01	OVERALL ELEVATION 1 (NORTH)	18	8	15	5	10	15										AW	Rev.1	RFA-SHD/PTS/PAC/FAC/006
E-01-1	PARTIAL ELEVATION 1 PART 1 (NORTH)	18	8	15	5	10	15	21	10	15	15	12	15				AW	Rev.3	RFA-SHD/PTS/PAC/FAC/011
E-01-2	PARTIAL ELEVATION 1 PART 2 (NORTH)	5	10	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/006
E-01-3	PARTIAL ELEVATION 1 PART 3 (NORTH)	5	10	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/006
E-01-4	PARTIAL ELEVATION 1 PART 3 (NORTH)	5	10	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/006
E-02	OVERALL ELEVATION 2 (WEST)	18	8	15	5	10	15										AW	Rev.1	RFA-SHD/PTS/PAC/FAC/006
E-02-1	PARTIAL ELEVATION 2 PART 1 (WEST)	18	8	15	5	10	15	21	10	15	15	12	15	25	1	16	AW	Rev.4	RFA-SHD/PTS/PAC/FAC/015
E-02-2	PARTIAL ELEVATION 2 PART 2 (WEST)	5	10	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/006
E-02-3	PARTIAL ELEVATION 2 PART 3 (WEST)	5	10	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/006
E-02-4	PARTIAL ELEVATION 2 PART 4 (WEST)	5	10	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/006
E-03	OVERALL ELEVATION 3 (SOUTH)	18	8	15	5	10	15										AW	Rev.1	RFA-SHD/PTS/PAC/FAC/006
E-03-1	PARTIAL ELEVATION 3 PART 1 (SOUTH)	18	8	15	5	10	15	25	1	16	29	1	16				A	Rev.3	RFA-SHD/PTS/PAC/FAC/017
E-03-2	PARTIAL ELEVATION 3 PART 2 (SOUTH)	5	10	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/006
E-03-3	PARTIAL ELEVATION 3 PART 3 (SOUTH)	5	10	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/006
E-03-4	PARTIAL ELEVATION 3 PART 4 (SOUTH)	5	10	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/006
E-04	OVERALL ELEVATION 4 (EAST)	5	10	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/006
E-04-1	PARTIAL ELEVATION 4 PART 1 (EAST)	5	10	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/006
E-04-2	PARTIAL ELEVATION 4 PART 2 (EAST)	5	10	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/006
E-04-3	PARTIAL ELEVATION 4 PART 3 (EAST)	5	10	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/006
SE-01	SECTION A-E	18	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/002
SE-02	GLASS WALL (SOUTH FLOOR 00) SECTION A-B-C	29	1	16													A	Rev.0	RFA-SHD/PTS/PAC/FAC/017
P-00	OVER ALL GROUND FLOOR PLAN	18	8	15	21	10	15	15	12	15							AW	Rev.2	RFA-SHD/PTS/PAC/FAC/008
P-01	OVER ALL 1st FLOOR PLAN	18	8	15	21	10	15	15	12	15							AW	Rev.2	RFA-SHD/PTS/PAC/FAC/008
P-02	OVER ALL 2nd FLOOR PLAN	18	8	15	21	10	15	15	12	15							AW	Rev.2	RFA-SHD/PTS/PAC/FAC/008
P-03	OVER ALL 3rd FLOOR PLAN	18	8	15	21	10	15	15	12	15							AW	Rev.2	RFA-SHD/PTS/PAC/FAC/008
P-04	OVER ALL 4th FLOOR PLAN	18	8	15	21	10	15										AW	Rev.1	RFA-SHD/PTS/PAC/FAC/007
P-05	OVER ALL 5th FLOOR PLAN	18	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/002
P-06	OVER ALL 6-7th FLOOR PLAN	18	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/002
P-08	OVER ALL 8th FLOOR PLAN	18	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/002
P-09	OVER ALL 9th FLOOR PLAN	18	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/002
P-10	OVER ALL 10th FLOOR PLAN	5	10	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/006
P-11	OVER ALL 11th to 17th FLOOR PLAN	5	10	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/006
P-18	OVER ALL 18th FLOOR PLAN	5	10	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/006
P-19	OVER ALL 19th FLOOR PLAN	14	3	16	23	3	16										A	Rev.1	RFA-SHD/PTS/PAC/FAC/021Rev.1
P-20	OVER ALL 20th FLOOR PLAN	14	3	16	23	3	16										A	Rev.1	RFA-SHD/PTS/PAC/FAC/021Rev.1
P-21	OVER ALL 21th FLOOR PLAN	5	10	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/006
P-22	OVER ALL 22,23,24,25,26,27,28,29 FLOOR PLAN	5	10	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/006
P-30	OVER ALL 30 FLOOR PLAN	16	3	16													A	Rev.0	RFA-SHD/PTS/PAC/FAC/022
EP-01	OVERALL EMBED 1st FLOOR PLAN	14	9	15	25	11	15											Rev.1	RFA-SHD/PTS/PAC/FAC/004.Rev.1
EP-01-1	DETAIL EMBED 1st FLOOR PLAN	14	9	15	25	11	15											Rev.1	RFA-SHD/PTS/PAC/FAC/004.Rev.1
EP-01-2	DETAIL EMBED 1st FLOOR PLAN	25	11	15														Rev.0	RFA-SHD/PTS/PAC/FAC/004.Rev.1
EP-02	OVERALL EMBED 2nd FLOOR PLAN	14	9	15	25	11	15											Rev.1	RFA-SHD/PTS/PAC/FAC/004.Rev.1
EP-02-1	DETAIL EMBED 2nd FLOOR PLAN	14	9	15	25	11	15											Rev.1	RFA-SHD/PTS/PAC/FAC/004.Rev.1
EP-02-2	DETAIL EMBED 2nd FLOOR PLAN	25	11	15														Rev.0	RFA-SHD/PTS/PAC/FAC/004.Rev.1
EP-03	OVERALL EMBED 3rd FLOOR PLAN	14	9	15	25	11	15											Rev.1	RFA-SHD/PTS/PAC/FAC/004.Rev.1
EP-03-1	DETAIL EMBED 3rd FLOOR PLAN	14	9	15	25	11	15											Rev.1	RFA-SHD/PTS/PAC/FAC/004.Rev.1
EP-04	OVERALL EMBED 4th FLOOR PLAN	14	9	15	25	11	15											Rev.1	RFA-SHD/PTS/PAC/FAC/004.Rev.1
EP-04-1	DETAIL EMBED 4th FLOOR PLAN	14	9	15	25	11	15											Rev.1	RFA-SHD/PTS/PAC/FAC/004.Rev.1
EP-05	OVERALL EMBED 5th FLOOR PLAN	14	9	15	8	1	16										A	Rev.1	RFA-SHD/PTS/PAC/FAC/012
EP-05-1	PARTIAL PLAN DETAIL EMBED 5th FLOOR PLAN	14	9	15	8	1	16										A	Rev.1	RFA-SHD/PTS/PAC/FAC/012
EP-05-2	DETAIL EMBED 5th FLOOR PLAN	14	9	15	8	1	16										A	Rev.1	RFA-SHD/PTS/PAC/FAC/012
EP-06	OVERALL EMBED 6,7,8th FLOOR PLAN	14	9	15	25	2	16										A	Rev.1	RFA-SHD/PTS/PAC/FAC/022
EP-06-1	OVERALL 6-7th FLOOR PLAN	14	9	15	25	2	16										A	Rev.1	RFA-SHD/PTS/PAC/FAC/022
EP-09	OVERALL EMBED 9th FLOOR PLAN	14	9	15	25	2	16										A	Rev.1	RFA-SHD/PTS/PAC/FAC/022
EP-09-1	DETAIL EMBED 9th FLOOR PLAN	14	9	15	25	2	16										A	Rev.1	RFA-SHD/PTS/PAC/FAC/022
EP-10	OVERALL EMBED 10th to 18th FLOOR PLAN	25	2	16	25	2	16										A	Rev.0	RFA-SHD/PTS/PAC/FAC/022
EP-10-1	DETAIL EMBED 10th to 18th FLOOR PLAN	25	2	16	25	2	16										A	Rev.0	RFA-SHD/PTS/PAC/FAC/022
EP-21	OVERALL EMBED 21th to 29th FLOOR PLAN	25	2	16	25	2	16										A	Rev.0	RFA-SHD/PTS/PAC/FAC/022
EP-21-1	DETAIL EMBED 21th to 29th FLOOR PLAN	25	2	16	25	2	16										A	Rev.0	RFA-SHD/PTS/PAC/FAC/022

Contractor Name : PETERSON 1990 Project : Gaysorn 2 Work / Package : Façade Work		Shop Drawing Register Sheet															Remark		Updated Date 06/04/16
																	A	Approved	
																	AW	Approved with note	
																	NA	Not Approved	
Shop Drawing No.	Shop Drawing/ Document Title	Revisions															Status	Active Rev.	RFA Submission/ Document No.
		Rev.0			Rev.1			Rev.2			Rev.3			Rev.4					
		D	M	Y	D	M	Y	D	M	Y	D	M	Y	D	M	Y			
GW-E01	GLASS WALL DETAIL PANEL ARRANGEMENT GLASS WALL (NORTH)	25	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/003
GW-E02	GLASS WALL DETAIL PANEL ARRANGEMENT ENTRANCE GLASS WALL (NORTH)	29	12	15													NA	Rev.0	RFA-SHD/PTS/PAC/FAC/010
GW-D01	GLASS WALL TYPICAL PLAN DETAIL AT VISION LEVEL	25	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/003
GW-D02	GLASS WALL PLAN DETAIL 135° EXTERNAL CORNER AT VISION LEVEL	25	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/003
GW-D03	GLASS WALL PLAN DETAIL 90° INTERNAL CORNER AT VISION LEVEL	25	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/003
GW-D04	GLASS WALL PLAN DETAIL 90° EXTERNAL CORNER AT VISION LEVEL	25	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/003
GW-D05	GLASS WALL PLAN DETAIL AT BRACKET LEVEL	25	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/003
GW-D06	GLASS WALL PLAN DETAIL JAMB MULLOIN AT VISION LEVEL	25	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/003
GW-D07	GLASS WALL PLAN DETAIL - (ENTRANCE SOUTH)	29	12	15													NA	Rev.0	RFA-SHD/PTS/PAC/FAC/010
GW-D07A	GLASS WALL PLAN DETAIL - PLAN DETAIL JAMB MULLION (ENTRANCE SOUTH)	29	12	15													NA	Rev.0	RFA-SHD/PTS/PAC/FAC/010
GW-D08	GLASS WALL PLAN DETAIL - PLAN DETAIL AT SWING DOOR (ENTRANCE SOUTH)	29	12	15													NA	Rev.0	RFA-SHD/PTS/PAC/FAC/010
GW-D09	GLASS WALL PLAN DETAIL - PLAN DETAIL (ENTRANCE SOUTH)	29	12	15													NA	Rev.0	RFA-SHD/PTS/PAC/FAC/010
GW-D51	GLASS WALL SECTION DETAIL AT ALUMINIUM COMPOSITE	25	8	15	25	1	16										AW	Rev.1	RFA-SHD/PTS/PAC/FAC/015
GW-D52	GLASS WALL SECTION DETAIL AT SPANDRAL GLASS	25	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/003
GW-D53	GLASS WALL SECTION DETAIL AT STARTER FLOOR FINISH	25	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/003
GW-D54	GLASS WALL SECTION DETAIL SWING DOOR (ENTRANCE SOUTH)	25	8	15	25	1	16										AW	Rev.1	RFA-SHD/PTS/PAC/FAC/015
GW-D55	GLASS WALL SECTION DETAIL (ENTRANCE SOUTH)	25	12	15													NA	Rev.0	RFA-SHD/PTS/PAC/FAC/010
GW-D56	GLASS WALL SECTION DETAIL AT TOP SWING DOOR (ENTRANCE SOUTH)	29	12	15													NA	Rev.0	RFA-SHD/PTS/PAC/FAC/010
GW-D57	GLASS WALL SECTION DETAIL (ENTRANCE SOUTH)	29	12	15													NA	Rev.0	RFA-SHD/PTS/PAC/FAC/010
GW-D58	GLASS WALL SECTION DETAIL AT TOP PANEL (ENTRANCE SOUTH)	29	12	15													NA	Rev.0	RFA-SHD/PTS/PAC/FAC/010
GW-D59	GLASS WALL SECTION DETAIL AT STARTER PANEL	29	1	16													A	Rev.0	RFA-SHD/PTS/PAC/FAC/017
GW-D60	GLASS WALL SECTION DETAIL AT TOP PANEL	29	1	16													A	Rev.0	RFA-SHD/PTS/PAC/FAC/017
GW-D61	GLASS WALL SECTION DETAIL AT STARTER PANEL	29	1	16													A	Rev.0	RFA-SHD/PTS/PAC/FAC/017
PW-D01	PLAN TYPICAL DETAIL AT BRACKET	25	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/003
PW-D51	SECTION DETAIL PLEAT WALL AT JOINT BRACKET	25	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/003
PW-D52	SECTION DETAIL PLEAT WALL AT BRACKET	25	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/003
AD-D01	ALUMNIUM CLADDING(NORTH)FLOOR L01 TO L04-ALUMINIUM CLADDING PLAN DETAIL	29	12	15													NA	Rev.0	RFA-SHD/PTS/PAC/FAC/011
AD-D02	ALUMNIUM CLADDING(NORTH)FLOOR L01 TO L04-ALUMINIUM CLADDING PLAN DETAIL	29	12	15													NA	Rev.0	RFA-SHD/PTS/PAC/FAC/011
AD-D11	ALUMNIUM CLADDING(NORTH)FLOOR L01 TO L04-ALUMINIUM CLADDING SECTION DETAIL	29	12	15													NA	Rev.0	RFA-SHD/PTS/PAC/FAC/011
AD-D12	ALUMNIUM CLADDING(NORTH)FLOOR L01 TO L04-ALUMINIUM CLADDING SECTION DETAIL	29	12	15													NA	Rev.0	RFA-SHD/PTS/PAC/FAC/011
LB-E01	LINK BRIDEG DETAIL- PANEL ARRANGEMENT ELEVATION & SECTION	18	1	16	29	1	16	23	3	16							A	Rev.2	RFA-SHD/PTS/PAC/FAC/014 R.1
LB-E02	LINK BRIDEG DETAIL- PANEL ARRANGEMENT PANEL	18	1	16	29	1	16										AW	Rev.1	RFA-SHD/PTS/PAC/FAC/016
LB-E03	LINK BRIDEG DETAIL- SECTION STEEL SUPPORT CANOPY	18	1	16	23	3	16										A	Rev.1	RFA-SHD/PTS/PAC/FAC/014 R.1
LB-D01	LINK BRIDEG DETAIL- PLAN DETAIL	18	1	16	23	3	16										A	Rev.1	RFA-SHD/PTS/PAC/FAC/014 R.1
LB-D02	LINK BRIDEG DETAIL- PLAN DETAIL AT SPANDREL GLASS WITH CANOPY	18	1	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/014
LB-D03	LINK BRIDEG DETAIL- PLAN DETAIL AT SPANDREL GLASS	18	1	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/014
LB-D04	LINK BRIDEG DETAIL- PLAN DETAIL AT SPANDREL GLASS	18	1	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/014
LB-D05	LINK BRIDEG DETAIL- PLAN DETAIL AT TOP PANEL	18	1	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/014
LB-D06	LINK BRIDEG DETAIL- PLAN DETAIL AT JAMB	18	1	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/014
LB-D07	LINK BRIDEG DETAIL- PLAN DETAIL AT WITH BRACKET	18	1	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/014
LB-D08	LINK BRIDEG DETAIL- PLAN DETAIL AT SWING DOOR	18	1	16	29	1	16										AW	Rev.1	RFA-SHD/PTS/PAC/FAC/016
LB-D09	LINK BRIDEG DETAIL- PLAN DETAIL AT JAMB VISION GLASS	18	1	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/014
LB-D10	LINK BRIDEG DETAIL- PLAN DETAIL AT VISION GLASS	18	1	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/014
LB-D11	LINK BRIDEG DETAIL- PLAN DETAIL AT VISION GLASS	29	1	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/016
LB-D51	LINK BRIDEG DETAIL- SECTION DETAIL AT STARTER WITH CANOPY	18	1	16	23	3	16										A	Rev.1	RFA-SHD/PTS/PAC/FAC/014 R.1
LB-D52	LINK BRIDEG DETAIL- SECTION DETAIL AT STARTER WITH CANOPY	18	1	16	23	3	16										A	Rev.1	RFA-SHD/PTS/PAC/FAC/014 R.1
LB-D53	LINK BRIDEG DETAIL- SECTION DETAIL VISION GLASS WITH BRACKET	18	1	16	23	3	16										A	Rev.1	RFA-SHD/PTS/PAC/FAC/014 R.1
LB-D54	LINK BRIDEG DETAIL- SECTION DETAIL SPANDREL GLASS WITH BRACKET	18	1	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/014
LB-D55	LINK BRIDEG DETAIL- SECTION DETAIL AT TOP PANEL	18	1	16	23	3	16										A	Rev.1	RFA-SHD/PTS/PAC/FAC/014 R.1
LB-D56	LINK BRIDEG DETAIL- SECTION DETAIL AT SWING DOOR	29	1	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/016
LB-D57	LINK BRIDEG DETAIL- SECTION DETAIL AT VISIOIN GLASS	29	1	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/016
SK-E01	SKY LIGHT DETAIL - PLAN TYPICAL DETAIL AT BRACKET	26	3	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/023
SK-D01	SKY LIGHT DETAIL - SECTION DETAIL	26	3	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/023
SK-D02	SKY LIGHT DETAIL - SECTION DETAIL	26	3	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/023
SK-D03	SKY LIGHT DETAIL - SECTION DETAIL	26	3	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/023
SK-D04	SKY LIGHT DETAIL - SECTION DETAIL	26	3	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/023
SK-D05	SKY LIGHT DETAIL - SECTION DETAIL	26	3	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/023
CW-E01	PANEL ARRANGEMENT ELEVATION, PLAN & SECTION WITH 450MM. SUNSHADE	25	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/003

Contractor Name : PETERSON 1990 Project : Gaysorn 2 Work / Package : Façade Work		Shop Drawing Register Sheet												Remark		Updated Date 06/04/16			
														A	Approved				
														AW	Approved with note				
														NA	Not Approved				
Shop Drawing No.	Shop Drawing/ Document Title	Revisions												Status	Active Rev.	RFA Submission/ Document No.			
		Rev.0			Rev.1			Rev.2			Rev.3						Rev.4		
		D	M	Y	D	M	Y	D	M	Y	D	M	Y				D	M	Y
CW-E02	PANEL ARRANGEMENT ELEVATION, PLAN & SECTION WITH 300MM. SUNSHADE	25	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/003
CW-D07	CURTAIN WALL PLAN DETAIL AT SWING DOOR , AT SPANDREL CLADDING	25	1	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/015
CW-D08	CURTAIN WALL PLAN DETAIL AT SPANDREL WITH PLEAT	25	1	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/015
CW-D09	CURTAIN WALL PLAN DETAIL AT CORNER MULLION WITH BALUSTRADE	25	1	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/015
CW-D09A	CURTAIN WALL PLAN DETAIL AT CORNER BALUSTRADE	25	1	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/015
CW-D09B	CURTAIN WALL PLAN DETAIL AT CORNER MULLION WITH PLEAT CORNER	25	1	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/015
CW-D10	CURTAIN WALL PLAN DETAIL AT JAMB MULLION WITH PLEAT	25	1	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/015
CW-D10A	CURTAIN WALL PLAN DETAIL AT JAMB MULLION	25	1	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/015
CW-D01	CURTAIN WALL PLAN DETAIL AT STACK JOINT LEVEL WITH 450 MM. SUNSHADE	25	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/003
CW-D01A	CURTAIN WALL PLAN DETAIL AT STACK JOINT LEVEL WITH 300 MM. SUNSHADE	25	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/003
CW-D01B	CURTAIN WALL PLAN DETAIL AT STACK JOINT LEVEL	21	10	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/007
CW-D02	CURTAIN WALL PLAN DETAIL AT SASH PANEL WITH 450 MM. SUNSHADE	25	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/003
CW-D02A	CURTAIN WALL PLAN DETAIL AT STACK SASH PANEL WITH 300 MM. SUNSHADE	25	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/003
CW-D03	CURTAIN WALL PLAN DETAIL AT BRACKET LEVEL WITH 450 MM. SUNSHADE	25	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/003
CW-D03A	CURTAIN WALL PLAN DETAIL AT BRACKET LEVEL WITH 300 MM. SUNSHADE	25	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/003
CW-D03B	CURTAIN WALL PLAN DETAIL AT BRACKET LEVEL SUPPORT PLEAT	21	10	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/007
CW-D04	CURTAIN WALL PLAN DETAIL AT STACK JOINT GRILL WITH 450 MM. SUNSHADE	25	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/003
CW-D04A	CURTAIN WALL PLAN DETAIL AT STACK JOINT GRILL WITH 300 MM. SUNSHADE	25	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/003
CW-D05	CURTAIN WALL PLAN CORNER 135°	29	12	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/011
CW-D05A	CURTAIN WALL PLAN CORNER 135° AT BRACKET SUPPORT PLEAT	29	12	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/011
CW-D05AB	CURTAIN WALL PLAN CORNER 135° CLADDING	29	12	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/011
CW-D06	CURTAIN WALL PLAN DETAIL AT JAMB MULLION TO CLADDING	29	12	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/011
CW-D06A	CURTAIN WALL PLAN DETAIL BRACKET AT JAMB MULLION TO CLADDING	29	12	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/011
CW-D06B	CURTAIN WALL PLAN JAMB MULLION AT SOLID WALL	29	12	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/011
CW-D06C	CURTAIN WALL PLAN DETAIL AT JAMB MULLION	29	12	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/011
CW-D06D	CURTAIN WALL PLAN DETAIL AT JAMB MULLION	29	12	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/011
CW-D51	CURTAIN WALL SECTION DETAIL AT STACK JOINT LEVEL WITH 450 MM. SUNSHADE	25	8	15	21	10	15										AW	Rev.1	RFA-SHD/PTS/PAC/FAC/007
CW-D51A	CURTAIN WALL SECTION DETAIL AT STACK JOINT LEVEL WITH 300 MM. SUNSHADE	25	8	15	21	10	15										AW	Rev.1	RFA-SHD/PTS/PAC/FAC/007
CW-D52	CURTAIN WALL SECTION DETAIL AT SASH PANEL WITH 450 MM. SUNSHADE	25	8	15	21	10	15										AW	Rev.1	RFA-SHD/PTS/PAC/FAC/007
CW-D52A	CURTAIN WALL SECTION DETAIL AT SASH PANEL WITH 300 MM. SUNSHADE	25	8	15	21	10	15										AW	Rev.1	RFA-SHD/PTS/PAC/FAC/007
CW-D53	CURTAIN WALL SECTION DETAIL AT CEILING TRANSOM WITH 450 MM. SUNSHADE	25	8	15	21	10	15										AW	Rev.1	RFA-SHD/PTS/PAC/FAC/007
CW-D53A	CURTAIN WALL SECTION DETAIL AT CEILING TRANSOM WITH 300 MM. SUNSHADE	25	8	15	21	10	15										AW	Rev.1	RFA-SHD/PTS/PAC/FAC/007
CW-D54	CURTAIN WALL SECTION DETAIL AT STACK JOINT GRILL WITH 450 MM. SUNSHADE	25	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/003
CW-D54A	CURTAIN WALL SECTION DETAIL AT STACK JOINT GRILL WITH 300 MM. SUNSHADE	25	8	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/003
CW-D54B	CURTAIN WAL SECTION DETAIL AT STACK JOINT CARPARK & FANROOM	29	12	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/011
CW-D55	CURTAIN WALL SECTION DETAIL AT STARTER PANEL	21	10	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/007
CW-D55A	CURTAIN WALL SECTION DETAIL AT STACK JOINT WITH BRACKET SUPPORT PLEAT	21	10	15	29	12	15										AW	Rev.1	RFA-SHD/PTS/PAC/FAC/011
CW-D55B	CURTAIN WALL SECTION DETAIL AT STACK JOINT WITH BRACKET SUPPORT PLEAT	21	10	15	29	12	15										AW	Rev.1	RFA-SHD/PTS/PAC/FAC/011
CW-D55C	CURTAIN WALL SECTION DETAIL AT TOP BRAKET SUPPORT PLEAT	29	12	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/011
CW-D56	CURTAIN WALL SECTION DETAIL AT BALUSTRADE WITH CLADDING	25	1	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/015
CW-D57	CURTAIN WALL SECTION DETAIL AT BALUSTRADE WITH CLADDING	25	1	16													A	Rev.0	RFA-SHD/PTS/PAC/FAC/015
CW-D58	CURTAIN WALL SECTION DETAIL AT CEILIONG TRANSOM	25	1	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/015
CW-D59	CURTAIN WALL SECTION DETAIL AT SECTION DETAIL AT CEILING TRANSOM	25	1	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/015
CW-D60	CURTAIN WALL SECTION DETAIL AT STARTER PANEL	25	1	16													A	Rev.0	RFA-SHD/PTS/PAC/FAC/015
CW-D61	CURTAIN WALL SECTION DETAIL AT DOOR	25	1	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/015
EN-E01	WEST ENTRANCE - PANEL ARRANGEMENT WEST ENTRANCE	15	12	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/009
EN-D01	PLAN DETAIL SWING DOOR & FRAMELESS GLASS	15	12	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/009
EN-D02	PLAN DETAIL BALUSTRADE AT FIX GLASS & STEEL SUPPORT	15	12	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/009
EN-D03	PLAN DETAIL AT VISION TRANSOM	15	12	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/009
EN-D04	PLAN DETAIL AT LAMINATED GLASS & STEEL SUPPORT	15	12	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/009
EN-D05	PLAN DETAIL AT SLIDING DOOR PLAN DETAIL VISION JAMB MULLIN	15	12	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/009
EN-D51	SECTION DETAIL AT FIX GLASS & STEEL SUPPORT	15	12	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/009
EN-D52	SECTION DETAIL AT SWING DOOR & STEEL SUPPORT	15	12	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/009
EN-D53	SECTION DETAIL AT BALUSTRADE & STEEL SUPPORT	15	12	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/009
EN-D54	SECTION DETAIL AT CEILING TRANSOM	15	12	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/009
EN-D55	SECTION DETAIL AT SLIDING DOOR & STEEL SUPPORT	15	12	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/009
EN-D56	SECTION DETAIL AT TOP SWING DOOR & RIB GLASS	15	12	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/009
EN-D57	SECTION DETAIL AT FIX GLASS	15	12	15													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/009
STP-E01	STFEL SUPPORT PLEAT WALL - PERSPECTIVE STEEL PLEAT SUPPORT	9	2	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/018

Contractor Name : PETERSON 1990 Project : Gaysorn 2 Work / Package : Façade Work		Shop Drawing Register Sheet												Remark		Updated Date 06/04/16			
														A	Approved				
														AW	Approved with note				
														NA	Not Approved				
Shop Drawing No.	Shop Drawing/ Document Title	Revisions												Status	Active Rev.	RFA Submission/ Document No.			
		Rev.0			Rev.1			Rev.2			Rev.3						Rev.4		
		D	M	Y	D	M	Y	D	M	Y	D	M	Y	D	M	Y			
STP-E02	STEEL SUPPORT PLEAT WALL - PERSPECTIVE STEEL PLEAT SUPPORT	9	2	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/018
STT-D01	STEEL SUPPORT PLEAT WALL - DETAIL STEEL PLEAT SUPPORT	9	2	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/018
STT-D02	STEEL SUPPORT PLEAT WALL - DETAIL STEEL PLEAT SUPPORT	9	2	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/018
STT-D03	STEEL SUPPORT PLEAT WALL - DETAIL STEEL PLEAT SUPPORT	9	2	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/018
STT-D04	STEEL SUPPORT PLEAT WALL - DETAIL STEEL PLEAT SUPPORT	9	2	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/018
STT-D05	STEEL SUPPORT PLEAT WALL - DETAIL STEEL PLEAT SUPPORT	9	2	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/018
PW-E01	PLEAT WALL - ELEVATION PLEAT WALL (NORTH)	1	3	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/020
PW-E02	PLEAT WALL - ELEVATION PLEAT WALL PART1 (WEST)	1	3	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/020
PW-E02-1	PLEAT WALL - PARTIAL ELEVATION PLEAT WALL PART 1 (WEST)	1	3	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/020
PW-E02-2	PLEAT WALL - PARTIAL ELEVATION PLEAT WALL PART 2 (WEST)	1	3	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/020
PW-E03	PLEAT WALL - ELEVATION PLEAT WALL (SOUTH)	1	3	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/020
PW-D01	PLEAT WALL - PLAN DETAIL PLEAT WALL AT STEEL SUPPORT	1	3	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/020
PW-D02	PLEAT WALL - PLAN DETAIL CONER PLEAT WALL AT STEEL SUPPORT	1	3	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/020
PW-D03	PLEAT WALL - PLAN DETAIL PLEAT WALL AT STEEL (CONCRETE SUPPORT	1	3	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/020
PW-D04	PLEAT WALL - PLAN DETAIL PLEAT WALL AT CONCRETE SUPORT	1	3	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/020
PW-D05	PLEAT WALL - PLAN DETAIL CORER PLEAT WALL AT CONCRETE SUPPORT	1	3	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/020
PW-D51	PLEAT WALL - SECTION DETAIL PLEAT WALL AT STEEL SUPPORT	1	3	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/020
PW-D52	PLEAT WALL - SECTON DETAIL PLEAT WALL AT STEEL SUPPORT	1	3	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/020
PW-D53	PLEAT WALL - SECTION DETAIL PLEAT WALL AT CONCRETE SUPPORT	1	3	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/020
PW-D54	PLEAT WALL - SECTION DETAIL PLEAT WALL AT CURTAIN WALL	1	3	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/020
PW-D55	PLEAT WALL - SECTION DETAIL PLEAT WALL AT JOINT	1	3	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/020
PW-D56	PLEAT WALL - SECTION DETAIL AT HORIZONTAL PLEAT LINE	1	3	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/020
PW-D57	PLEAT WALL - SECTION DETAIL AT WALL FLOOR 4th (SOUTH)	1	3	16													AW	Rev.0	RFA-SHD/PTS/PAC/FAC/020
VM-D01	PLAN DETAIL AT VISION LEVEL	6	8	15	20	8	15	8	9	15							AW	Rev.2	RFA-SHD/PTS/PAC/FAC/001.Rev.2
VM-D02	PLAN DETAIL AT SPANDREL LEVEL	6	8	15	20	8	15	8	9	15							AW	Rev.2	RFA-SHD/PTS/PAC/FAC/001.Rev.2
VM-D03	PLAN DETAIL AT SASH PANEL	6	8	15	20	8	15	8	9	15							AW	Rev.2	RFA-SHD/PTS/PAC/FAC/001.Rev.2
VM-D04	PLAN DETAIL AT VISION GLASS	20	8	15	8	9	15											Rev.1	RFA-SHD/PTS/PAC/FAC/001.Rev.1
VM-D11	SECTION DETAIL AT STACK JOINT & CEILING TRANSOM LEVEL	6	8	15	20	8	15	8	9	15							AW	Rev.2	RFA-SHD/PTS/PAC/FAC/001.Rev.2
VM-D12	SECTION DETAIL AT SASH SILL & SASH HEAD LEVEL	6	8	15	20	8	15	8	9	15							AW	Rev.2	RFA-SHD/PTS/PAC/FAC/001.Rev.2
VM-D13	SECTION DETAIL AT STARTER PANEL	20	8	15	8	9	15											Rev.1	RFA-SHD/PTS/PAC/FAC/001.Rev.1
VM-E01	VISUAL MOCKUP PANEL ARRANGEMENT ELEVATION, PLAN & SECTION	6	8	15	20	8	15	8	9	15							AW	Rev.2	RFA-SHD/PTS/PAC/FAC/001.Rev.2
VT-D01	MOCKUP TEST PLAN DETAIL AT VISIOIN GLASS	23	9	15	3	11	15											Rev.1	RFA-SHD/PTS/PAC/FAC/005.Rev.1
VT-D02	MOCKUP TEST PLAN DETAIL AT VISIOIN SASH	23	9	15	3	11	15											Rev.1	RFA-SHD/PTS/PAC/FAC/005.Rev.1
VT-D03	MOCKUP TEST PLAN DETAIL AT SPANDREL GLASS	23	9	15	3	11	15											Rev.1	RFA-SHD/PTS/PAC/FAC/005.Rev.1
VT-D04	MOCKUP TEST PLAN DETAIL AT BRACKET	23	9	15	3	11	15											Rev.1	RFA-SHD/PTS/PAC/FAC/005.Rev.1
VT-D05	MOCKUP TEST PLAN DETAIL JAMB MULLION AT STACKJONT LEVEL	23	9	15	3	11	15											Rev.1	RFA-SHD/PTS/PAC/FAC/005.Rev.1
VT-D06	MOCKUP TEST PLAN DETAIL VISION TRANSOM AT 165°	3	11	15														Rev.0	RFA-SHD/PTS/PAC/FAC/005.Rev.1
VT-D07	MOCKUP TEST PLAN DETAIL AT BRACKET 165°	3	11	15														Rev.0	RFA-SHD/PTS/PAC/FAC/005.Rev.1
VT-D08	MOCKUP TEST PLAN DETAIL VISION TRANSOM AT 150°	3	11	15														Rev.0	RFA-SHD/PTS/PAC/FAC/005.Rev.1
VT-D09	MOCKUP TEST PLAN DETAIL AT BRACKET 150°	3	11	15														Rev.0	RFA-SHD/PTS/PAC/FAC/005.Rev.1
VT-D21	MOCKUP TEST SECTION DETAIL AT SUBSILL TRANSOM	23	9	15	3	11	15											Rev.1	RFA-SHD/PTS/PAC/FAC/005.Rev.1
VT-D22	MOCKUP TEST PLAN DETAIL AT VISION GLASS	23	9	15	3	11	15											Rev.1	RFA-SHD/PTS/PAC/FAC/005.Rev.1
VT-D23	MOCKUP TEST SECTION DETAIL AT STACKJONT TRANSOM & BRACKET	23	9	15	3	11	15											Rev.1	RFA-SHD/PTS/PAC/FAC/005.Rev.1
VT-D24	MOCKUP TEST SECTION DETAIL AT SUBHEAD TRANSOM & BRACKET LEVEL	23	9	15	3	11	15											Rev.1	RFA-SHD/PTS/PAC/FAC/005.Rev.1
VT-D25	MOCKUP TEST SECTION DETAIL STACKJONT TRANSOM & BRACKET AT CURVE SUNSHADE	3	11	15														Rev.0	RFA-SHD/PTS/PAC/FAC/005.Rev.1
VT-E01	MOCKUP TEST PANEL ARRANGEMENT ELEVATION PLAN & SECTION	23	9	15	3	11	15											Rev.1	RFA-SHD/PTS/PAC/FAC/005.Rev.1



ASA FURNITURE CO.,LTD.

PROJECT: GAYSORN 2
SUMMARY MATERIALS SCHEDULE

PROJECT : GAYSORN ASSET MANAGEMENT CO.,LTD.

UPDATE 27/04/2016

CONSULANT : PROJECT ALLIANCE CO.,LTD.

CONTRACTOR : ASA FURNITURE Co., Ltd. (ASA)

SUMMARY DOCUMENTS

System	Plan Submit	Actual Submit	Actual Return	จำนวนเอกสารคงค้างตอบกลับ		
				0-7 วัน	7-14 วัน	>14 วัน
RFA-SHD-INT	100	38	28	10	-	-
RFA-MAT-INT	94	37	36	1	-	-
RFI-INT		53	50	1	-	2

Contractor Name : อาสาฟอรันิเจอร์ จำกัด
 Project : อาคารสำนักงาน และศูนย์การค้าเกษร2
 Work/ Package : งานตกแต่งภายใน Package 1

Shop Drawing Register Sheet

Shop Drawing No.		Shop Drawing/ Document Title	Revisions															Status	RFA Submission/ Document No.																
			Rev.0			Rev.1			Rev.2			Rev.3			Rev.4					Rev.5															
			D	M	Y	D	M	Y	D	M	Y	D	M	Y	D	M	Y			D	M	Y													
Item																																			
		RETAIL - LB																																	
1	ID1.101	LAYOUT PLAN															24	2	16											Approve as note (see above/below comments)	RFA-SHD/ASA/PAC/INT/007				
2	ID1.102	WALL PLAN															24	2	16											Approve as note (see above/below comments)	RFA-SHD/ASA/PAC/INT/007				
3	ID1.102.1	LB WALL PLAN (RETAIL LIFT)															24	2	16	15	3	16	5	4	16	25	4	16							RFA-SHD/ASA/PAC/INT/005Rev.3
4	ID1.102.2	LB WALL PLAN (CORRIDOR)															18	3	16	9	4	16											Approve as note (see above/below comments)	RFA-SHD/ASA/PAC/INT/018Rev.1	
5	ID1.103	FLOOR PATTERN PLAN															12	3	16													Approve as note (see above/below comments)	RFA-SHD/ASA/PAC/INT/013		
6	ID1.103.1	BASE LINE LB FLOOR															15	3	16												Approved	RFA-SHD/ASA/PAC/INT/015			
7	ID1.104	RELECTED CEILING PLAN															29	2	16													Approve as note (see above/below comments)	RFA-SHD/ASA/PAC/INT/011		
		RETAIL - L00																																	
8	ID1.201	LAYOUT PLAN															24	2	16													Approve as note (see above/below comments)	RFA-SHD/ASA/PAC/INT/008		
Add	ID1.201.1	WALL CONCRETE POLES E-1 ชั้น L00 (หิน ST03)															29	3	16													Approve as note (see above/below comments)	RFA-SHD/ASA/PAC/INT/029		
Add	ID1.201.2	WALL CONCRETE POLES D-1 ชั้น L00 (หิน ST03)															29	3	16													Approve as note (see above/below comments)	RFA-SHD/ASA/PAC/INT/029		
Add	ID1.201.3	WALL CONCRETE POLES C-6 ชั้น L00 (หิน ST01)															29	3	16													Approved	RFA-SHD/ASA/PAC/INT/028		
Add	ID1.201.4	WALL CONCRETE POLES B-1 ชั้น L00 (หิน ST01)															29	3	16													Approved	RFA-SHD/ASA/PAC/INT/028		
9	ID1.202	WALL PLAN															24	2	16													Approve as note (see above/below comments)	RFA-SHD/ASA/PAC/INT/008		
10	ID1.203	FLOOR PATTERN PLAN																																	
Add	ID1.203.1	BASE LINE L00 FLOOR															23	3	16	28	3	16										CANCEL	RFA-SHD/ASA/PAC/INT/023Rev.1		
11	ID1.204	RELECTED CEILING PLAN															8	2	16	21	3	16										Not approved (see above/below comments)	RFA-SHD/ASA/PAC/INT/002Rev.1		
		RETAIL - L01																																	
12	ID1.301	LAYOUT PLAN																																	
Add	ID1.301.1	WALL CONCRETE POLES E-1 ชั้น L01 (หิน ST03)															29	3	16													Approve as note (see above/below comments)	RFA-SHD/ASA/PAC/INT/029		
Add	ID1.301.2	WALL CONCRETE POLES D-1 ชั้น L01 (หิน ST03)															29	3	16													Approve as note (see above/below comments)	RFA-SHD/ASA/PAC/INT/029		
13	ID1.302	WALL PLAN ELEVATION 1,2,3															19	4	16															RFA-SHD/ASA/PAC/INT/030	
Add	ID1.302.1	WALL PLAN ELEVATION 4															19	4	16															RFA-SHD/ASA/PAC/INT/030	
Add	ID1.302.2	WALL PLAN ELEVATION 5,6															19	4	16															RFA-SHD/ASA/PAC/INT/030	
14	ID1.303	FLOOR PATTERN PLAN																																	
Add	ID1.303.1	BASE LINE L01 FLOOR															23	3	16	28	3	16										CANCEL	RFA-SHD/ASA/PAC/INT/024Rev.1		
15	ID1.304	RELECTED CEILING PLAN															8	2	16	21	3	16											Approve as note (see above/below comments)	RFA-SHD/ASA/PAC/INT/003Rev.1	

Contractor Name : อาสาฬโณรณิเจอร์ จำกัด
Project : อาคารสำนักงาน และศูนย์การค้าเกษร2
Work/ Package : งานตกแต่งภายใน Package 1

[illegible]

[illegible][illegible]

Contractor Name : อาสาฟอรันิเจอร์ จำกัด
Project : อาคารสำนักงาน และศูนย์การค้าเกษร2
Work/ Package : งานตกแต่งภายใน Package 1

[illegible]

Project : อาคารสำนักงานเกษร 2

Owner : บริษัท เกษรแอสเซท แชนแนลเม้นท์ จำกัด

Consult : Project Alliance Co., Ltd.

Update : 27/4/2016

ASA FURNITURE CO.,LTD.



Item	REF. No.	Question	Answer	วันที่ส่งถึง (PAC)	กำหนดการ รับเอกสารคืน	วันที่รับจาก (PAC)	Remark
4	RFI/ASA/PAC/INT/04	ขอแบบและ Spec งานเฟอร์นิเจอร์ลอยตัว		29/1/2559	5/2/2559		ค้างเกิน 14 วัน
17	RFI/ASA/PAC/INT/16	ขอสอบถามระดับข้อต่ออากาศ 1. ตามแบบ ชั้น L01 เนื่องจากขณะเปิดมีการติดเพื่อหลบคาน ทำให้ระดับข้อต่อต่ำกว่าฝ้า จึงเรียนมาเพื่อพิจารณาทำการแก้ไข 2. ข้อต่ออากาศตามแบบ ชั้น L00 ติดตั้งต่ำลงมากกว่าระดับคาน จึงเรียนมาเพื่อพิจารณาทำการแก้ไข		24/2/2559	3/3/2559		ค้างเกิน 14 วัน
54	RFI/ASA/PAC/INT/53	ขอสอบถามผนังเหนือทางเข้า Lift Lobby ในโครงสร้างไม่มีแต่ทาง อาคตา ต้องกรุหินไม่สีผนังให้ยึดโครงเหล็ก?		26/4/2559	3/5/2559		0-7 วัน

Project : อาคารสำนักงานเกษร 2

Owner : บริษัท เกษรเอสเตท แมนเนจเม้นท์ จำกัด

Consult : Project Alliance Co., Ltd.



Update : 27-4-2016

ASA FURNITURE CO.,LTD.

Item	Description	Supplier	REF. No.	กำหนดการ ส่งเอกสาร	กำหนดการ รับเอกสาร	วันที่ส่งถึง (PAC)	วันที่รับจาก (PAC)	ใช้งานเมื่อ	วัสดุเกี่ยวกับ LEED	status	Remark
1	ไม้โครงสร้าง							8/3/2559	LEED		
2	ไม้ขัดยาง 4 มม.							8/3/2559	LEED		
3	ไม้ขัดยาง 6 มม.							8/3/2559	LEED		
4	ไม้ขัดยาง 10 มม.							8/3/2559	LEED		
5	Fl.1 พื้น DUNE TRAVERTINE สี Brown ผิวเงา ขูดผิวหยาบ	bangkok intermation stone	RF-A-MAT/ASA/PAC/INT/008	28 ม.ค. 59	4/2/2559	8/2/59	12/2/59	9/7/2559		Approve	
6	Fl.2 พื้นอ่อน Supergentil Gray ผิว Honed	Stone Gallery	RF-A-MAT/ASA/PAC/INT/005	28 ม.ค. 59	4/2/2559	28/1/59	23/2/59	8/3/2559		Approve	
7	Fl.2B พื้นอ่อน Supergentil Gray ผิว Honed	Stone Gallery	RF-A-MAT/ASA/PAC/INT/006	28 ม.ค. 59	4/2/2559	28/1/59	23/2/59	1/7/2559		Approve	
9	Fl.4 กระเบื้องแกรนิต COTTO Italia รุ่น BALZA สี ASH ผิว NATURAL R10	COTTO ITALIA	RF-A-MAT/ASA/PAC/INT/020	28 ม.ค. 59	4/2/2559	25/2/59	26/2/1959			Approve	
14	Pl.1 สีขาว Dulux ICI สี white hiding RM 98YY 82-022	Dulux ICI	RF-A-MAT/ASA/PAC/INT/021	18 ก.พ. 59	25/2/2559	25/2/59	27/2/1959		LEED	Approve	อนุมัติสีขาว ใช้สีฟ้าที่เก่า
16	ST-01 พื้น DUNE TRAVERTINE สี ผิว HONED ขูดผิวหยาบ	bangkok intermation stone	RF-A-MAT/ASA/PAC/INT/009	28 ม.ค. 59	4/2/2559	8/2/59	12/2/59	26/4/2559		Approve	
17	ST-02 พื้นควอทซ์ Black Silver Quartzite สีดำ ทำผิวหน้าหยาบไม่เงา	Siam durastone	RF-A-MAT/ASA/PAC/INT/007	28 ม.ค. 59	4/2/2559	28/1/59	23/2/59	27/4/2559		Approve	
18	ST-03 พื้น LIMESTONE ST-204 สี Light Beige ผิว HONED	Stone Gallery	RF-A-MAT/ASA/PAC/INT/003	28 ม.ค. 59	4/2/2559	28/1/59	23/2/59	28/4/2559		Approve	
19	ST-04 พื้นอ่อน White Volakas สีขาว ผิว POLISH	Stone Gallery	RF-A-MAT/ASA/PAC/INT/004	28 ม.ค. 59	4/2/2559	28/1/59	23/2/59	9/7/2559		Approve	
22	ST-11 กระเบื้องสีน้ำตาล 5	จุฬารัตน์	RF-A-MAT/ASA/PAC/INT/023	18 ก.พ. 59	25/2/2559	25/2/59	27/2/1959	27/4/2559	LEED	Approve	อนุมัติกระเบื้อง ST11 ตามพื้นที่เอกสารแนบ
24	TL-05 กระเบื้องแกรนิต COTTO Italia รุ่น Ardose สี Noir ผิวด้าน	COTTO ITALIA	RF-A-MAT/ASA/PAC/INT/015	28 ม.ค. 59	4/2/2559	8/2/59	12/2/59	12/3/2559		Approve	อนุมัติกระเบื้อง ST11 ตามพื้นที่เอกสารแนบ
27	WD-01 ไม้สักัดการดยา 3000 มม. หนา 1 ซม.เคลือบผิวไม้ ของ GOOD SEAL รุ่น Timber care Premium nano	สนชัย	RF-A-MAT/ASA/PAC/INT/010	11 ก.พ. 59	19/2/2559	8/2/59	12/2/59	12/5/2559	LEED	Approve	อนุมัติกระเบื้อง ST11 ตามพื้นที่เอกสารแนบ
29	PL-01 ลามิเนต รุ่น WY4049 WM EMPIRE OAK ของ wilsonart	wilsonart	RF-A-MAT/ASA/PAC/INT/001	28 ม.ค. 59	4/2/2559	23/1/59	23/2/59	8/3/2559	LEED	Approve	อนุมัติลามิเนต WY4049 แต่ปรับแก้ไข รหัสจาก PL01 เป็น PL02
30	PL-02 ลามิเนต รุ่น WY4063 NM TOULOUSE OAK ของ wilsonart	wilsonart	RF-A-MAT/ASA/PAC/INT/002	28 ม.ค. 59	4/2/2559	23/1/59	23/2/59	8/3/2559	LEED	Approve	อนุมัติลามิเนต WY4063 แต่ปรับแก้ไข รหัสจาก PL02 เป็น PL01
34	WP-01 wall paper สีทาสายดำ ISE 33160	KJ DECORATIVE	RF-A-MAT/ASA/PAC/INT/024	11 ก.พ. 59	18/2/2559	25/2/59	27/2/2559	16/6/2016		Approve	
35	AL-01 Aluminium สี Powder coating ผิว SAHARA สีดำ หนา 1.5 มม. รอยต่อเว้นร่อง 3 มม.	JOTUN	RF-A-MAT/ASA/PAC/INT/026	18 ก.พ. 59	25/2/2559	23/2/59	7/3/59		LEED	Approve	
	สี Powder coating ผิว SAHARA สีดำ	JOTUN	RF-A-MAT/ASA/PAC/INT/011		18 ก.พ. 59	25/2/59	8/2/59	12/2/59	LEED	Approve	สีอนุมัติใหม่ EBONY BLACK ของ JOTUN คือ SAHARA
36	GL-01 Laminate temper glass heat soaked 8+8	TGSG	RF-A-MAT/ASA/PAC/INT/018	18 ก.พ. 59	25/2/2559	25/2/59	26/2/2559	27/4/2559	LEED	Approve	
39	GL-04 Glasscote สีดำ # OK-GY8 หนา 6 มม. กรุณไม่ขัดยาง หนา 6 มม.	Glassform	RF-A-MAT/ASA/PAC/INT/019	11 ก.พ. 59	18/2/2559	25/2/59	26/2/1959	27/4/2559	LEED	Approve	
42	ML-01 ปูนเสตมเลส 304 Hanlin Black รหัส HL, TI-Black หนา 1.5 มม.	Hwa lin	RF-A-MAT/ASA/PAC/INT/012	11 ก.พ. 59	18/2/2559	8/2/59	12/2/59	8/3/2559	LEED	Approve	
43	ML-02 ปูนเสตมเลส 304 Mirror Black รหัส N8, TI-Black หนา 1.5 มม.	Hwa lin	RF-A-MAT/ASA/PAC/INT/013	11 ก.พ. 59	18/2/2559	8/2/59	12/2/59	19/4/2559	LEED	Approve	
45	ML-04 ปูนเสตมเลส 304 Hanlin Bronze รหัส HL, TI-Bronze หนา 1.5 มม.	Hwa lin	RF-A-MAT/ASA/PAC/INT/014	11 ก.พ. 59	18/2/2559	8/2/59	12/2/59	8/3/2559	LEED	Approve	

Project : อาคารสำนักงานเกษร 2

Owner : บริษัท เกษรเอสเซท แมนเนจเม้นท์ จำกัด

Consult : Project Alliance Co., Ltd.



Update : 27-4-2016

ASA FURNITURE CO.,LTD.

Item	Description	Supplier	REF. No.	กำหนดการ ส่งเอกสาร	กำหนดการ รับเอกสาร	วันที่ส่งถึง (PAC)	วันที่รับจาก (PAC)	ใช้งานเมื่อ	วัดเทียบกับ LEED	status	Remark
48	ยื่นข้อมอบอร์ด ชนิดธรรมดา ขอบลาด ทน 9+9 มม. ฉาบรอยต่อเรียบ ทาสี	BY CONTRACTOR	RFA-MAT/ASA/PAC/INT/016	18 ก.พ. 59	25/2/2559	25/2/59	26/2/59	28/3/2559	LEED	Approve	
49	ยื่นข้อมอบอร์ด ชนิดธรรมดา ขอบลาด ทน 9 มม. ฉาบรอยต่อเรียบ ติด วอลล์โปสเตอร์ลายไม้ รุ่น LW-7677	KJ DECORATIVE	RFA-MAT/ASA/PAC/INT/025	18 ก.พ. 59	25/2/2559	25/2/59	2/2/59	20/5/2559	LEED	Approve	เปลี่ยน Wallpaper ไม้ เป็นสติ๊กเกอร์ รหัส W664
50	ยื่นข้อมอบอร์ด ชนิดทึบความชื้น ขอบลาด ทน 12 มม. ฉาบรอยต่อเรียบ	BY CONTRACTOR	RFA-MAT/ASA/PAC/INT/031			29/3/1959		29/7/2559	LEED		
51	ยื่นข้อมอบอร์ด ชนิดธรรมดา ขอบลาด ทน 1 มม. ทาสี สี SAHARA ของ โจต้า	BY CONTRACTOR		11 ก.พ. 59	18/2/2559						
52	ยื่นข้อมอบอร์ด ชนิดธรรมดา ขอบลาด ทน 9 มม. ฉาบรอยต่อเรียบ ติด วอลล์โปสเตอร์ลายไม้ รุ่น ISE33160	KJ DECORATIVE	RFA-MAT/ASA/PAC/INT/024	11 ก.พ. 59	19/2/2559	25/2/59	27/2/2559	16/6/2016		Approve	
53	ฝ้าPlaswood ฉลุลาย ทน 2 มม. ทาสีพื้น	SIAM FLASWOOD		11 ก.พ. 59	18/2/2559			25/5/2559	LEED		
54	ฝ้าฉาบไม่ใช้กันแดด 2' x 2" อาน้ำยากันปลวก ย้อมสีธรรมชาติ	BY CONTRACTOR		18 ก.พ. 59	25/2/2559						
55	ฝ้า MDF ทน 10+4 มม.ทาสีพื้นดำ โครงเหล็ก ขนาด 1' x 1" ทน 1.5มม.	BY CONTRACTOR		18 ก.พ. 59	25/2/2559						
56	อลูมิเนียมแผ่นเงา 1.5มม เป็นช่องเปิดทำสีพาดอร์ติด ติดบนไม้ ถัด 10 มม.	BY CONTRACTOR						19/5/2559	LEED		
57	สแตนเลส Hairline Black รหัส HL, TI-Black ทน 1.5 มม. สูง 500 มม.	Hwa lin		11 ก.พ. 59	18/2/2559			18/4/2559			
58	อลูมิเนียม ไม้ไผ่ สีส้ม สูง 500มม.	Alusite		18 ก.พ. 59	25/2/2559						อนุมัติได้แต่เพียง ข้อสงสัยที่บิลลิเมนต์ PL02
59	วงกบและบานประตูห้องนี้		RFA-MAT/ASA/PAC/INT/022	19 ก.พ. 59	26/2/2559	25/2/59	27/2/2559	8/3/2559			
	903.00.078 Pull Handel sist matt	Hafele	RFA-MAT/ASA/PAC/INT/037	23 เม.ย. 59	30/4/2559						
	927.91.634 Door ZICHR.MATT DT.=40mm.	Hafele	RFA-MAT/ASA/PAC/INT/037	23 เม.ย. 59	30/4/2559						
	931.14.069 DOOR CLOSE BOXER 2V EN2-4 SIL	Hafele	RFA-MAT/ASA/PAC/INT/037	23 เม.ย. 59	30/4/2559						
	911.22.297 DEAD LOCK PC STAINL.ST	Hafele	RFA-MAT/ASA/PAC/INT/037	23 เม.ย. 59	30/4/2559					Approve	
	916.08.68321 PSMGMK PC.R.T.STSR35.5/35.5EC	Hafele	RFA-MAT/ASA/PAC/INT/035	11 เม.ย. 59	18/4/2559						
	902.52.930 ESCUTCHEON PZ ST.ST.MATT 52 มม.	Hafele	RFA-MAT/ASA/PAC/INT/037	23 เม.ย. 59	30/4/2559						
60	วงกบและบานเลื่อนห้องนี้			20 ก.พ. 59	27/2/2559			9/3/2559			
	903.00.078 Pull Handel sist matt	Hafele	RFA-MAT/ASA/PAC/INT/037	23 เม.ย. 59	30/4/2559						
	940.59.002 FITT SET DESING 80-M 1100MM	Hafele	RFA-MAT/ASA/PAC/INT/034	11 เม.ย. 59	18/4/2559					Approve	
	931.14.069 G.TRACK DESING 80-M 2200MM	Hafele	RFA-MAT/ASA/PAC/INT/037	23 เม.ย. 59	30/4/2559						
	916.26.021 MORT LOCK F.SLID.PC ST.ST55/20	Hafele	RFA-MAT/ASA/PAC/INT/037	23 เม.ย. 59	30/4/2559						

Project : อาคารสำนักงานเกษร 2
Owner : บริษัท เกษรเอสซีพี แอพลิเคชัน จำกัด
Consult : Project Alliance Co. Ltd.



ASA FURNITURE CO., LTD.

[illegible]

รายการทดสอบวัสดุ

ลำดับ	วันที่เก็บลูกปูน	โครงสร้าง	ตำแหน่ง	Cylinder stress (ksc)	ผลทดสอบ (ksc)											
					3 วัน	Load (kN)	Cylinder stress (ksc)	7 วัน	Load (kN)	Cylinder stress (ksc)	14 วัน	Load (kN)	Cylinder stress (ksc)	28 วัน	Load (kN)	Cylinder stress (ksc)
1	3/1/2559	post slab L09	G-D/1-6	320	3/4/2559	463.00	268.00						29/3/2559	777.00	451.00	
						430.00	249.00							687.00	398.00	
						445.00	257.00							723.00	419.00	
						479.00	277.00							698.00	404.00	
						441.00	256.00							706.00	409.00	
						428.00	248.00							785.00	455.00	
2	3/2/2559	เสา C13 L09-L10	F/1-6	450				3/10/2559	724.00	417.00			30/3/2559	1,100.00	634.00	
									892.00	514.00				1,122.00	647.00	
3	3/3/2559	บันได ST3	B/4	320							17/3/2559	547.00	322.00	31/3/2559	721.00	418.00
												566.00	334.00	703.00	407.00	
4	3/3/2559	เสาชั้น 9	A/1-6	320				17/3/2559	564.00	333.00			31/3/2559	667.00	387.00	
									545.00	321.00				646.00	374.00	
									590.00	348.00				686.00	398.00	
5	3/3/2559	pour strip	C/1-4	320	3/5/2559	421.00	244.00	17/3/2559	624.00	369.00			31/3/2559	733.00	425.00	
						419.00	243.00		610.00	360.00				749.00	434.00	
						433.00	251.00		588.00	347.00				766.00	444.00	
6	3/3/2559	Ramp L08-L09 FL	B-A/1-6	320				3/11/2559	384.00	221.00	18/3/2559	559.00	322.00			
									392.00	226.00		545.00	314.00			
									514.00	296.00		560.00	323.00			
7	3/4/2559	post slab L08	G-D/1-6	320	3/8/2559	497.00	286.00	3/11/2559	661.00	381.00			4/1/2559	670.00	386.00	
						494.00	285.00		691.00	398.00				662.00	382.00	
						501.00	289.00		661.00	381.00				713.00	411.00	
						492.00	284.00									
						488.00	281.00									
						488.00	281.00									
8	3/6/2559	post slab L07	C-A/1-6	320	3/9/2559	461.00	266.00	13/3/2559	622.00	358.00						
						456.00	263.00		642.00	370.00						
						523.00	301.00		663.00	382.00						
9	3/7/2559	ST02	3/D-C	320							21/3/2559	555.00	328.00	4/4/2559	685.00	397.00
												572.00	338.00		717.00	415.00
10	3/7/2559	post slab L08	C-A/1-6	320	3/10/2559	467.00	269.00	14/3/2559	700.00	404.00						
						490.00	282.00		685.00	395.00						
						478.00	276.00		656.00	378.00						
						480.00	277.00									
						502.00	289.00									
						487.00	281.00									
11	3/8/2559	slip form L12 FL	D-C/1-4	320				21/3/2559	576.00	340.00						
									558.00	329.00						
									542.00	320.00						
12	3/9/2559	เสา C13 L09-L10	B/1-6	320										4/6/2559	1,024.00	590.00
															1,185.00	683.00
															1,118.00	644.00
13	3/10/2559	slab L03 FL	C-B/3-4	320				17/3/2559	607.00	350.00				4/7/2559	859.00	495.00
									594.00	342.00					799.00	461.00
									585.00	337.00					836.00	482.00

ลำดับ	วันที่เกิดอุบัติเหตุ	โครงสร้าง	ตำแหน่ง	Cylinder stress (ksc)	ผลการทดสอบ (ksc)												
					3 วัน	Load (kN)	Cylinder stress (ksc)	7 วัน	Load (kN)	Cylinder stress (ksc)	14 วัน	Load (kN)	Cylinder stress (ksc)	28 วัน	Load (kN)	Cylinder stress (ksc)	
14	3/10/2559	post slab L10	G-D/1-6	320	13/3/2559	441.00	254.00	18/3/2559	587.00	338.00							
						442.00	255.00		575.00	331.00							
						469.00	270.00		560.00	323.00							
						440.00	254.00		633.00	365.00							
						439.00	253.00		536.00	309.00							
						436.00	251.00		512.00	295.00							
						516.00	297.00		579.00	334.00							
						479.00	276.00		487.00	281.00							
15	3/10/2559	post slab L10	G-D/1-6	320		488.00	281.00						4/8/2559	810.00	467.00		
						472.00	272.00							777.00	448.00		
						463.00	267.00							725.00	418.00		
														806.00	465.00		
														769.00	443.00		
														758.00	437.00		
														762.00	439.00		
														740.00	427.00		
														705.00	406.00		
16	3/11/2559	pour strip	C/1-6	320	14/3/2559	458.00	266.00	18/3/2559	536.00	316.00	25/3/2559	597.00	353.00				
						445.00	258.00		499.00	294.00		612.00	362.00				
						474.00	275.00		520.00	307.00		577.00	340.00				
17	3/12/2559	เสา ชั้น 7	A/1-6	450				19/3/2559	461.00	272.00	26/3/2559	790.00	468.00	4/9/2559	695.00	403.00	
		Ramp ชั้น 7-8	B-A/1-6	320					482.00	284.00		804.00	477.00	717.00	416.00		
18	3/12/2559							19/3/2559	493.00	291.00	26/3/2559	551.00	325.00	4/9/2559	711.00	412.00	
									472.00	278.00		561.00	331.00	726.00	421.00		
19	13/3/2559	เสา ชั้น 10	A/1-6	320				27/3/2559	594.00	351.00				4/10/2559	662.00	384.00	
									581.00	343.00				700.00	406.00		
20	14/3/2559	slip form L10 FL	B/1-6	320							22/3/2559	606.00	358.00	28/3/2559	595.00	352.00	
												630.00	372.00	622.00	368.00		
												617.00	364.00	639.00	378.00		
21	17/3/2559	slab L09	C-B/3-4	320				24/3/2559	511.00	301.00	31/3/2559	609.00	360.00				
									526.00	310.00		594.00	351.00				
22	17/3/2559	post tension L09	C-A/1-6	320	17/3/2559	436.00	252.00	24/3/2559	518.00	305.00	31/3/2559	605.00	357.00				
						454.00	263.00		493.00	291.00		584.00	345.00				
						433.00	251.00		504.00	297.00		627.00	370.00				
						448.00	260.00		531.00	313.00		560.00	331.00				
						488.00	283.00		511.00	301.00		613.00	362.00				
						459.00	266.00		526.00	310.00		640.00	378.00				
23	19/3/2559	post tension L11	G-D/1-6	320	23/3/2559	562.00	324.00	26/3/2559	690.00	398.00				19/4/2559	689.00	397.00	
						525.00	303.00		626.00	361.00				724.00	417.00		
						486.00	280.00		517.00	298.00				837.00	482.00		
						518.00	299.00		535.00	308.00				770.00	444.00		
						474.00	273.00		627.00	361.00				874.00	504.00		
						527.00	304.00		598.00	345.00				852.00	491.00		
						438.00	253.00		562.00	324.00				893.00	515.00		
						592.00	341.00		616.00	355.00				854.00	492.00		
						519.00	299.00		536.00	309.00				797.00	459.00		
						430.00	248.00							774.00	446.00		
						467.00	269.00							812.00	468.00		
						440.00	254.00							874.00	504.00		
						534.00	308.00										
						494.00	285.00										
						475.00	274.00										

ลำดับ	วันที่เริ่มปฏิบัติงาน	โครงสร้าง	ตำแหน่ง	Cylinder stress (ksc)	หมายเหตุ (ksc)											
					3 วัน	Load (kN)	Cylinder stress (ksc)	7 วัน	Load (kN)	Cylinder stress (ksc)	14 วัน	Load (kN)	Cylinder stress (ksc)	28 วัน	Load (kN)	Cylinder stress (ksc)
24	20/3/2559	slip form	GL-D-B/3-4	320				27/3/2559	664.00	383.00	4/3/2559	849.00	489.00	21/4/2559	1,067.00	615.00
									687.00	396.00		813.00	469.00		1,047.00	603.00
									724.00	417.00		829.00	478.00		1,046.00	603.00
25	21/3/2559	เสา 8 FL.	GL-C-B/1-6	450				28/3/2559	531.00	306.00				21/4/2559	1,009.00	582.00
									477.00	275.00					1,053.00	607.00
26	22/3/2559	เสา ชั้น 11	GL-B/1-6	320				29/3/2559	462.00	272.00	4/5/2559	565.00	333.00			
27	23/3/2559	slip form 10-11 FL	GL-D-B/1-6	320				30/3/2559	750.00	432.00		574.00	339.00	20/4/2559	752.00	433.00
									690.00	398.00					740.00	427.00
									694.00	400.00						
28	23/3/2559	pour strip 8+9 FL	C/1-6	320	26/3/2559	505.00	291.00	30/3/2559	616.00	355.00				22/4/2559	786.00	453.00
						468.00	270.00		535.00	308.00					803.00	463.00
						515.00	297.00		584.00	337.00					819.00	472.00
29	25/3/2559	slip form	C-B/1-6	320				4/1/2559	578.00	342.00						
									553.00	326.00						
									590.00	348.00						
30	28/3/2559	slip form	C-B/1-6	320				4/4/2559	572.00	338.00						
									553.00	326.00						
									588.00	347.00						
31	28/3/2559	post slab L10	C-A/1-6	320	30/3/2559	417.00	241.00	4/4/2559	521.00	307.00						
						430.00	249.00		540.00	319.00						
						420.00	243.00		512.00	302.00						
						436.00	253.00		489.00	288.00						
						420.00	243.00		520.00	307.00						
						451.00	261.00		545.00	322.00						
						427.00	247.00		530.00	312.00						
						439.00	254.00		500.00	295.00						
						441.00	256.00		537.00	317.00						
						424.00	245.00		515.00	304.00						
32	29/3/2559	post slab L12	GL G-D/1-6	320	4/1/2559	566.00	326.00							4/5/2559	656.00	378.00
						596.00	344.00								757.00	436.00
						693.00	399.00								747.00	431.00
						642.00	370.00								667.00	383.00
						617.00	356.00								777.00	448.00
						663.00	382.00								796.00	459.00
															830.00	478.00
															682.00	393.00
33	30/3/2559	pour strip L10	C/1-6	320	4/2/2559	458.00	265.00									
						474.00	275.00									
						441.00	256.00									

ผลทดสอบลูกปืน เดือนเมษายน 2559

ลำดับ	วันที่เกิดอุบัติเหตุ	โครงสร้าง	ตำแหน่ง	Cylinder stress (ksc)	ปริมาณ m3	หมายเหตุ (ksc)											
						3 วัน	Load (kN)	Cylinder stress (ksc)	7 วัน	Load (kN)	Cylinder stress (ksc)	14 วัน	Load (kN)	Cylinder stress (ksc)	28 วัน	Load (kN)	Cylinder stress (ksc)
1	4/1/2559	pourstrip 10 FL	GL-C/1-6	320		4/4/2559	592.00	341.00	4/8/2559	776.00	447.00						
							548.00	316.00		771.00	444.00						
							541.00	312.00		754.00	435.00						
							548.00	316.00		752.00	433.00						
2	4/2/2559	เสา ชั้น 12	A/1-6	320					4/9/2559	471.00	277.00						
										491.00	289.00						
3	4/3/2559	slip form	C-B/1-4	320					4/10/2559	556.00	328.00						
										587.00	246.00						
										578.00	342.00						
4	4/5/2559	post slab L11	A-C/1-6	320		4/8/2559	452.00	262.00									
							492.00	285.00									
							451.00	261.00									
							468.00	271.00									
							485.00	281.00									
5	4/7/2559	slip form		320			485.00	281.00	15/4/2559	791.00	456.00	22/4/2559	812.00	468.00			
										781.00	450.00		628.00	362.00			
6	4/8/2559	post slab L14	G-D/1-6	320		4/11/2559	512.00	295.00									
							517.00	298.00									
							570.00	329.00									
							561.00	323.00									
							465.00	268.00									
							430.00	248.00									
							608.00	350.00									
							661.00	381.00									
							498.00	287.00									
							561.00	323.00									
							570.00	329.00									
7	4/9/2559	post slab L14	G-D/1-6	320			483.00	278.00	19/4/2559	629.00	363.00						
										534.00	308.00						
										616.00	355.00						
										654.00	377.00						
										699.00	403.00						
										613.00	353.00						
										608.00	350.00						
										607.00	350.00						
										543.00	313.00						
8	22/4/2559	post slab L12	A-C/1-6	320		25/4/2559	435.00	252.00									
							470.00	272.00									
							415.00	240.00									
							451.00	261.00									
							428.00	248.00									

ผลการทดสอบกำลังรับแรงดึงเหล็กเส้น

ครั้งที่	วันที่วัสดุเข้าโครงการ	วันที่ทดสอบ	ขนาดเหล็ก	YIELD STRESS (Ksc.)	หมายเหตุ	RFA NO.
1	9/7/2015 24/7/2015 25/7/2015 26/7/2015 27/7/2015	26/10/2015	DB 12	5,573	PASS	RFA-GEN/CES/PAC/082
				5,680	PASS	
				5,626	PASS	
			DB 16	5,676	PASS	
				5,797	PASS	
				5,827	PASS	
			DB 20	5,827	PASS	
				5,787	PASS	
				5,829	PASS	
			DB 25	6,407	PASS	
				6,358	PASS	
				6,284	PASS	
			DB 28	5,249	PASS	
				5,347	PASS	
				5,295	PASS	
			DB 32	5,592	PASS	
				5,350	PASS	
				5,531	PASS	
2	8/8/2015 9/8/2015 10/8/2015 15/8/2015 18/8/2015 19/8/2015 20/8/2015 21/8/2015 22/8/2015 23/8/2015 28/8/2015	26/10/2015	RB 6	4,072	PASS	RFA-GEN/CES/PAC/083
				3,929	PASS	
				3,929	PASS	
			RB 9	3,652	PASS	
				3,810	PASS	
				3,699	PASS	
			DB 12	5,635	PASS	
				5,626	PASS	
				5,653	PASS	
			DB 16	5,767	PASS	
				5,797	PASS	
				5,847	PASS	
			DB 20	5,944	PASS	
				6,086	PASS	
				5,867	PASS	
			DB 25	6,541	PASS	
				5,619	PASS	
				6,409	PASS	
			DB 28	5,465	PASS	
				5,492	PASS	
				5,495	PASS	
			DB 32	5,627	PASS	
				5,514	PASS	
				5,743	PASS	
3	16/9/2015	26/10/2015	DB 12	5,662	PASS	RFA - GEN / CES/PAC/084
				5,662	PASS	
				5,653	PASS	
4	4/10/2015 5/10/2015 9/10/2015 13/10/2015 16/10/2015 21/10/2015	26/10/2015	RB 9	3,715	PASS	RFA-GEN/CES/PAC/085
				3,667	PASS	
				3,763	PASS	
			DB 12	5,206	PASS	
				5,555	PASS	
				5,135	PASS	
			DB 16	5,777	PASS	
				5,707	PASS	
				5,727	PASS	
			DB 20	5,867	PASS	
				5,729	PASS	
				5,748	PASS	
			DB 25	6,434	PASS	
				6,457	PASS	
				6,426	PASS	
			DB 28	5,457	PASS	
				5,467	PASS	
				5,515	PASS	
			DB 32	5,691	PASS	
				5,850	PASS	
				5,769	PASS	

ครั้งที่	วันที่วัสดุเข้าโครงการ	วันที่ทดสอบ	ขนาดเหล็ก	YIELD STRESS (Ksc.)	หมายเหตุ	RFA NO.
5	6/11/2015 10/11/2015 11/11/2015 19/11/2015 22/11/2015 27/11/2015	23/11/2015	RB 9	3,608	PASS	RFA-GEN/CES/PAC/101
				3,565	PASS	
				3,666	PASS	
			DB 12	6,781	PASS	
				5,619	PASS	
				5,042	PASS	
			DB 16	5,744	PASS	
				5,790	PASS	
				5,810	PASS	
			DB 20	5,170	PASS	
				5,163	PASS	
				5,240	PASS	
			DB 25	5,055	PASS	
				4,856	PASS	
				5,055	PASS	
			DB 28	5,866	PASS	
				5,887	PASS	
				5,867	PASS	
			DB 32	5,254	PASS	
				5,332	PASS	
				5,362	PASS	
6	4/12/2015 16/12/2015 23/12/2015 26/12/2015	8/1/2015	DB 12	5,001	PASS	RFA-GEN/CES/PAC/114
				5,212	PASS	
				4,933	PASS	
			DB 16	5,608	PASS	
				5,828	PASS	
				5,831	PASS	
			DB 20	5,584	PASS	
				5,667	PASS	
				5,672	PASS	
			DB 25	5,352	PASS	
				5,374	PASS	
				5,349	PASS	
			DB 28	5,385	PASS	
				5,476	PASS	
				5,492	PASS	
			DB 32	5,014	PASS	
				5,038	PASS	
				5,008	PASS	
7	7/1/2016 26/1/2016 27/1/2016 28/1/2016	9/3/2016	RB6	4,960	PASS	
				4,661	PASS	
				4,654	PASS	
			RB9	3,116	PASS	
				2,986	PASS	
				2,993	PASS	
			DB12	5,630	PASS	
				5,699	PASS	
				5,908	PASS	
			DB16	5,707	PASS	
				5,655	PASS	
				5,680	PASS	
			DB20	5,438	PASS	
				5,400	PASS	
				5,045	PASS	
			DB25	5,530	PASS	
				5,415	PASS	
				5,496	PASS	
			DB28	5,415	PASS	
				5,394	PASS	
				5,383	PASS	
			DB32	5,305	PASS	
				5,350	PASS	
				5,351	PASS	

หมายเหตุ เหล็กเส้นธรรมดา (RB) มีกำลังดึงครากไม่น้อยกว่า 2400 กก./ตร.ซม.
เหล็กเส้นข้ออ้อย (DB) มีกำลังดึงครากไม่น้อยกว่า 4000 กก./ตร.ซม.

ตารางตรวจสอบความปลอดภัยเครื่องจักร

หน่วยงาน : อาคารสำนักงานเกษร 2

ลำดับ	รายการ	รุ่น	วันที่ตรวจสอบล่าสุด	วันที่ตรวจสอบครั้งต่อไป	หมายเหตุ
CES					
1	ทาวเวอร์เครน	POTAIN model MR90	28/1/2016	28/4/2016	TC1
2	ทาวเวอร์เครน	POTAIN model MR160	28/1/2016	28/4/2016	TC2
3	เพรสซิ่งบูม	ZOOMLION HGC 33D	15/2/2016	15/5/2016	
4	กล้อง Total Station	NIKON DTM-322 No.815184	16/9/2015	16/3/2016	ไม่มีใช้และนำออกจากหน่วยงานไปแล้ว
5	กล้องระดับ	SOKKIA C320 No.385708	1/2/2016	-	
6	กล้อง Theodorites	NIKON NE-100 No.050969	8/2/2016	-	
7	กล้อง Theodorites	NIKON DN-20C No.150204	13/3/2013	-	กำลังส่งไป Calibrate
8	CROSS LINE LASER	GP-8775 No.877502964	25/1/2016	-	
9	Passenger Lift	CREDO SC200/200TD No.11048697	24/3/2016	24/6/2016	
JEC					
10	Multimeter				ยังไม่ถึงกำหนดที่ต้องใช้
11	เครื่องวัดความต้านทานลูป (Loop Tester)				
12	เครื่องวัดความต้านทานฉนวน (Insulation (MQ) Tester)				
13	เครื่องวัดลำดับเฟสไฟ 3 เฟส (Phase Sequence Tester)				
14	เครื่องวัดความต้านทานดิน (Earth Tester)				
15	เครื่องวัดกระแสไฟฟ้า แคลมป์มีเตอร์				
16	เครื่องวัดแสง ความสว่างแสง				
17	Signal Level Meter				
18	เครื่องวัดระดับเสียง				
19	เครื่องเช็คสายเคเบิล RJ45 และสายโทรศัพท์ RJ11				
20	เครื่องวัดความเร็วลม				
21	Powersmoke Machine เครื่องพ่นควัน				
22	เครื่องวัดรอบ(ใช้ในการวัดความเร็วรอบ)				
23	ไซโครมิเตอร์(วัดความชื้นพัทธ์)				
24	Tension Tester(วัดความตึงสายพาน)				
25	TA-CMI (เครื่องวัดน้ำ)				
26	Pressure Gage (วัดแรงดัน)				
27	เครื่องวัดอุณหภูมิ				
28	เครื่องวัดการไหล				
ASA					
29	กล้อง Electronic Theodolite	PENTAX ETH-405 Serial 503680	16/1/2016	16/4/2016	ไม่มีใช้และนำออกจากหน่วยงานไปแล้ว
30	กล้อง Automatic Level	PENTAX AP-230 Serial 610042	16/1/2016	16/4/2016	ไม่มีใช้และนำออกจากหน่วยงานไปแล้ว